

Castle Bluff Schedule

Printed on 09-Oct-25
Data Date 04-Oct-25

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Year											
							3	2024	2025	2026	2027	2028	2029	2030				
00373 Ameren Castle Bluff - Plocher Schedule																		
00373.1 ENGINEERING MILESTONES																		
00373.1.4 Ameren Deliverables																		
AMER3070	Ameren Provide Utility Data (Short Circuit)	0h		20-Dec-24 00:00 A		Castle Bluff Schdule	◆ Ameren Provide Utility Data (Short Circuit)											
AMER2030	GE Equipment - P&ID's	0h		03-Jan-25 00:00 A		Castle Bluff Schdule	◆ GE Equipment - P&ID's											
AMER3010	Field Erected Tanks Final Design & Model Received	0h		08-Jan-25 00:00 A		Castle Bluff Schdule	◆ Field Erected Tanks Final Design & Model Received											
AMER20351	GE Equipment - Terminal Point Lists	0h		10-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Terminal Point Lists											
AMER2000	GE Equipment - CTG/Gen. Final Design & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - CTG/Gen. Final Design & Model Received											
AMER2010	GE Equipment - Closed Cooling Water Equipment Final Design & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Closed Cooling Water Equipment Final Design & Model Received											
AMER2015	GE Equipment - Lube Oil Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Lube Oil Final Vendor Drawings & Model Received											
AMER2020	GE Equipment - Fuel Gas Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Fuel Gas Final Vendor Drawings & Model Received											
AMER20221	GE Equipment - Fuel Oil Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Fuel Oil Final Vendor Drawings & Model Received											
AMER20281	GE Equipment - Water Injection Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GE Equipment - Water Injection Vendor Drawings & Model Received											
AMER3015	Fuel Oil Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ Fuel Oil Final Vendor Drawings & Model Received											
AMER3025	Demini Water Pumps Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ Demini Water Pumps Final Vendor Drawings & Model Received											
AMER3035	GSU Transformers Final Vendor Drawings & Model Received	0h		17-Jan-25 17:00 A		Castle Bluff Schdule	◆ GSU Transformers Final Vendor Drawings & Model Received											
AMER3060	Security Monitoring Final Design & Final Model Received	0h		03-Feb-25 17:00 A		Castle Bluff Schdule	◆ Security Monitoring Final Design & Final Model Received											
AMER3065	Vibration Monitoring Final Design & Final Model Received	0h		03-Feb-25 17:00 A		Castle Bluff Schdule	◆ Vibration Monitoring Final Design & Final Model Received											
AMER2025	GE Equipment - Inlet Cooling Modules Final Design & Model Received	0h		06-Feb-25 00:00 A		Castle Bluff Schdule	◆ GE Equipment - Inlet Cooling Modules Final Design & Model Received											
AMER1030	Demin Trailer Details	0h		21-Feb-25 00:00 A		Castle Bluff Schdule	◆ Demin Trailer Details											
AMER1040	Biocide Tote & Pump	0h		11-Mar-25 00:00 A		Castle Bluff Schdule	◆ Biocide Tote & Pump											
AMER3040	Station Service Transformer Final Vendor Drawings	0h		21-May-25 08:00 A		Castle Bluff Schdule	◆ Station Service Transformer Final Vendor Drawings											
AMER3055	CEMS Final Design & Final Model Received	0h		02-Jun-25 08:00 A		Castle Bluff Schdule	◆ CEMS Final Design & Final Model Received											
AMER1010	Fuel Gas Coolers Final Vendor Drawings & Model Received	0h		02-Sep-25 08:00 A		Castle Bluff Schdule	◆ Fuel Gas Coolers Final Vendor Drawings & Model Received											
AMER3020	Tank Heater Final Vendor Drawings & Model Received	0h		08-Sep-25 08:00 A		Castle Bluff Schdule	◆ Tank Heater Final Vendor Drawings & Model Received											
AMER3030	Fuel Gas Compressor Final Vendor Drawings & Model Received	0h		17-Oct-25 08:00*	0h	Castle Bluff Schdule	◆ Fuel Gas Compressor Final Vendor Drawings & Model Received											
AMER3045	DCS BOP Final Vendor Drawings & Model Received	0h		14-Nov-25 17:00*	0h	Castle Bluff Schdule	◆ DCS BOP Final Vendor Drawings & Model Received											
AMER3050	GE Equipment - Simulator Final Vendor Drawings & Model Received	0h		14-Nov-25 17:00*	0h	Castle Bluff Schdule	◆ GE Equipment - Simulator Final Vendor Drawings & Model Received											
AMER1020	Fuel Gas Regulator/Meeting Station	0h		30-Dec-25 17:00*	0h	Castle Bluff Schdule	◆ Fuel Gas Regulator/Meeting Station											
00373.1.2 Plocher Deliverables																		
PL1001	PEMB - Admin/Warehouse - Foundation Loads & AB Details	0h	04-Jun-25 08:00 A	18-Jun-25 17:00 A		Castle Bluff Schdule	■ PEMB - Admin/Warehouse - Foundation Loads & AB Details											
PL1000	PEMB - Admin/Warehouse - Final Vendor Drawings Received	0h	21-Jul-25 08:00 A	06-Oct-25 08:00	780h	Castle Bluff Schdule	■ PEMB - Admin/Warehouse - Final Vendor Drawings Received											
PL3090	IsoPhase Bus Duct - Final Vendor Drawings Received	0h		14-Aug-25 17:00 A		Castle Bluff Schdule	◆ IsoPhase Bus Duct - Final Vendor Drawings Received											
PL1075	PEMB - Demin./Service Water Pump Endosure (Plant Services Enclosure) - Final Ver	40h	21-Aug-25 08:00 A	10-Oct-25 17:00	892h	Castle Bluff Schdule	■ PEMB - Demin./Service Water Pump Endosure (Plant Services Enclosure) - Final Ver											
PL3040	Air Compressors, Receivers, & Dryers - Final Vendor Drawings Received	128h	02-Sep-25 08:00 A	27-Oct-25 17:00	264h	Castle Bluff Schdule	■ Air Compressors, Receivers, & Dryers - Final Vendor Drawings Received											
PL3025	Fuel Oil Truck Unloading Pumps - Final Vendor Drawings Received	0h		06-Oct-25 08:00	352h	Castle Bluff Schdule	◆ Fuel Oil Truck Unloading Pumps - Final Vendor Drawings Received											
PL3030	Service Water Pumps - Final Vendor Drawings Received	0h		06-Oct-25 08:00	352h	Castle Bluff Schdule	◆ Service Water Pumps - Final Vendor Drawings Received											
PL3045	Oily Water Separator - Final Vendor Drawings Received	0h		06-Oct-25 08:00	352h	Castle Bluff Schdule	◆ Oily Water Separator - Final Vendor Drawings Received											
PL3050	Sump Pumps - Final Vendor Drawings Received	0h		06-Oct-25 08:00	264h	Castle Bluff Schdule	◆ Sump Pumps - Final Vendor Drawings Received											
PL3055	Shop Fabricated Tanks - Final Vendor Drawings Received	0h		06-Oct-25 08:00	704h	Castle Bluff Schdule	◆ Shop Fabricated Tanks - Final Vendor Drawings Received											
PL3060	Valves - Final Vendor Drawings Received	0h		06-Oct-25 08:00	704h	Castle Bluff Schdule	◆ Valves - Final Vendor Drawings Received											
PL3065	Piping Specialities - Final Vendor Drawings Received	0h		06-Oct-25 08:00	704h	Castle Bluff Schdule	◆ Piping Specialities - Final Vendor Drawings Received											
PL3075	Motor Control Centers - Final Vendor Drawings Received	0h		06-Oct-25 08:00	264h	Castle Bluff Schdule	◆ Motor Control Centers - Final Vendor Drawings Received											
PL3085	Non-Segregated Bus Duct - Final Vendor Drawings Received	0h		06-Oct-25 08:00	541h	Castle Bluff Schdule	◆ Non-Segregated Bus Duct - Final Vendor Drawings Received											
PL3096	Diesel Generator - Final Vendor Drawings Received	0h		06-Oct-25 08:00	264h	Castle Bluff Schdule	◆ Diesel Generator - Final Vendor Drawings Received											
PL1050	PEMB - Fuel Forwarding Pump Enclosure - Final Vendor Drawings Received	320h	06-Oct-25 08:00	02-Dec-25 17:00	572h	Castle Bluff Schdule	■ PEMB - Fuel Forwarding Pump Enclosure - Final Vendor Drawings Received											
PL2000	PEMB - Fuel Gas Compressor Enclosure - Final Vendor Drawings Received	320h	06-Oct-25 08:00	02-Dec-25 17:00	452h	Castle Bluff Schdule	■ PEMB - Fuel Gas Compressor Enclosure - Final Vendor Drawings Received											

■ Remaining Level of Effort
 ■ Actual Work
 ◆ Milestone
■ Actual Level of Effort
 ■ Remaining Work
■ Primary Baseline
 ■ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar																
							3	2024	2025	2026	2027	2028	2029	2030									
UE171144-25	Address Comments and Issue IFC - Lighting Plans - CTG 4	40h	22-Jan-26 08:00	28-Jan-26 17:00	1424h	Castle Bluff Schdule																	
00373.3.19.2.3.5 Lighting Plans - Admin/Warehouse																							
UE171154-05	Prep & Issue for IDR - Lighting Plans - Admin/Warehouse	120h	14-Nov-25 08:00	08-Dec-25 17:00	1352h	Castle Bluff Schdule																	
UE171154-10	IDR - Lighting Plans - Admin/Warehouse	80h	09-Dec-25 08:00	29-Dec-25 17:00	1352h	Castle Bluff Schdule																	
UE171154-15	Address Client Comments and Issue CR - Lighting Plans - Admin/Warehouse	80h	30-Dec-25 08:00	13-Jan-26 17:00	1352h	Castle Bluff Schdule																	
UE171154-20	Client Review - Lighting Plans - Admin/Warehouse	120h	14-Jan-26 08:00	03-Feb-26 17:00	1352h	Castle Bluff Schdule																	
UE171154-25	Address Comments and Issue IFC - Lighting Plans - Admin/Warehouse	80h	04-Feb-26 08:00	17-Feb-26 17:00	1352h	Castle Bluff Schdule																	
00373.3.19.2.3.6 Lighting Plans - Demin/Service Water Area																							
UE171174-05	Prep & Issue for IDR - Lighting Plans - Demin/Service Water Area	120h	17-Dec-25 08:00	14-Jan-26 17:00	1184h	Castle Bluff Schdule																	
UE171174-10	IDR - Lighting Plans - Demin/Service Water Area	80h	15-Jan-26 08:00	28-Jan-26 17:00	1184h	Castle Bluff Schdule																	
UE171174-15	Address Client Comments and Issue CR - Lighting Plans - Demin/Service Water Area	80h	29-Jan-26 08:00	11-Feb-26 17:00	1184h	Castle Bluff Schdule																	
UE171174-20	Client Review - Lighting Plans - Demin/Service Water Area	120h	12-Feb-26 08:00	04-Mar-26 17:00	1184h	Castle Bluff Schdule																	
UE171174-25	Address Comments and Issue IFC - Lighting Plans - Demin/Service Water Area	80h	05-Mar-26 08:00	18-Mar-26 17:00	1184h	Castle Bluff Schdule																	
00373.3.19.2.3.7 Lighting Plans - Fuel Gas Area																							
UE171164-05	Prep & Issue for IDR - Lighting Plans - Fuel Gas Area	120h	26-Feb-26 08:00	18-Mar-26 17:00	824h	Castle Bluff Schdule																	
UE171164-10	IDR - Lighting Plans - Fuel Gas Area	80h	19-Mar-26 08:00	01-Apr-26 17:00	824h	Castle Bluff Schdule																	
UE171164-15	Address Client Comments and Issue CR - Lighting Plans - Fuel Gas Area	80h	02-Apr-26 08:00	15-Apr-26 17:00	824h	Castle Bluff Schdule																	
UE171164-20	Client Review - Lighting Plans - Fuel Gas Area	120h	16-Apr-26 08:00	06-May-26 17:00	824h	Castle Bluff Schdule																	
UE171164-25	Address Comments and Issue IFC - Lighting Plans - Fuel Gas Area	80h	07-May-26 08:00	20-May-26 17:00	824h	Castle Bluff Schdule																	
00373.3.19.2.3.8 Lighting Plans - Fuel Oil Area																							
UE171184-05	Prep & Issue for IDR - Lighting Plans - Fuel Oil Area	120h	05-Feb-26 08:00	25-Feb-26 17:00	951h	Castle Bluff Schdule																	
UE171184-10	IDR - Lighting Plans - Fuel Oil Area	80h	26-Feb-26 08:00	11-Mar-26 17:00	951h	Castle Bluff Schdule																	
UE171184-15	Address IDR Comments and Issue CR - Lighting Plans - Fuel Oil Area	80h	12-Mar-26 08:00	25-Mar-26 17:00	951h	Castle Bluff Schdule																	
UE171184-20	Client Review - Lighting Plans - Fuel Oil Area	120h	26-Mar-26 08:00	15-Apr-26 17:00	951h	Castle Bluff Schdule																	
UE171184-25	Address Comments and Issue IFC - Lighting Plans - Fuel Oil Area	80h	16-Apr-26 08:00	29-Apr-26 17:00	951h	Castle Bluff Schdule																	
00373.3.19.2.6 Grounding Plans																							
00373.3.19.2.6.3 Grounding Plans - CTG U1																							
UE171118-05	Prep & Issue for IDR Electrical Drawings - Grounding Plans - CTG U1	0h	28-Jul-25 08:00 A	23-Sep-25 17:00 A		Castle Bluff Schdule																	
UE171118-10	IDR - Grounding Plans - CTG U1	0h	15-Sep-25 08:00 A	19-Sep-25 17:00 A		Castle Bluff Schdule																	
UE171118-15	Address Comments and Issue for CR - Grounding Plans - CTG U1	0h	15-Sep-25 08:00 A	24-Sep-25 17:00 A		Castle Bluff Schdule																	
UE171118-20	Client Review - Grounding Plans - CTG U1	0h	25-Sep-25 08:00 A	01-Oct-25 17:00 A		Castle Bluff Schdule																	
UE171118-25	Address Client Comments and Issue IFC - Grounding Plans - CTG U1	64h	02-Oct-25 08:00 A	15-Oct-25 17:00	168h	Castle Bluff Schdule																	
00373.3.19.2.6.4 Grounding Plans - CTG U2																							
UE171128-05	Prep & Issue for IDR Electrical Drawings - Grounding Plans - CTG U2	80h	16-Oct-25 08:00	29-Oct-25 17:00	168h	Castle Bluff Schdule																	
UE171128-10	IDR - Grounding Plans - CTG U2	40h	30-Oct-25 08:00	05-Nov-25 17:00	168h	Castle Bluff Schdule																	
UE171128-15	Address Comments and Issue for CR - Grounding Plans - CTG U2	40h	06-Nov-25 08:00	12-Nov-25 17:00	168h	Castle Bluff Schdule																	
UE171128-20	Client Review - Grounding Plans - CTG U2	120h	13-Nov-25 08:00	05-Dec-25 17:00	168h	Castle Bluff Schdule																	
UE171128-25	Address Client Comments and Issue IFC - Grounding Plans - CTG U2	40h	08-Dec-25 08:00	12-Dec-25 17:00	168h	Castle Bluff Schdule																	
00373.3.19.2.6.1 Grounding Plans - CTG U3																							
UE171138-05	Prep & Issue IDR - Grounding Plans - CGT 3	80h	23-Oct-25 08:00	05-Nov-25 17:00	648h	Castle Bluff Schdule																	
UE171138-10	IDR Electrical Drawings - Grounding Plans - CGT 3	40h	06-Nov-25 08:00	12-Nov-25 17:00	648h	Castle Bluff Schdule																	
UE171138-15	Address Comments and Issue for CR - Grounding Plans - CGT 3	40h	13-Nov-25 08:00	19-Nov-25 17:00	648h	Castle Bluff Schdule																	
UE171138-20	Client Review - Grounding Plans - CGT 3	120h	20-Nov-25 08:00	12-Dec-25 17:00	648h	Castle Bluff Schdule																	
UE171138-25	Address Client Comments and Issue IFC - Grounding Plans - CGT 3	40h	15-Dec-25 08:00	19-Dec-25 17:00	648h	Castle Bluff Schdule																	
00373.3.19.2.6.2 Grounding Plans - CTG U4																							
UE171148-05	Prep & Issue for IDR- Grounding Plans - CTG 4	80h	30-Oct-25 08:00	12-Nov-25 17:00	608h	Castle Bluff Schdule																	
UE171148-10	IDR - Grounding Plans - CTG 4	40h	13-Nov-25 08:00	19-Nov-25 17:00	608h	Castle Bluff Schdule																	
UE171148-15	Address idr Comments and Issue CR - Grounding Plans - CTG4	40h	20-Nov-25 08:00	26-Nov-25 17:00	608h	Castle Bluff Schdule																	
UE171148-20	Client Review - Grounding Plans - CTG 4	120h	01-Dec-25 08:00	19-Dec-25 17:00	608h	Castle Bluff Schdule																	
UE171148-25	Address ClientComments and Issue IFC - Grounding Plans - CTG 4	40h	29-Dec-25 08:00	05-Jan-26 17:00	608h	Castle Bluff Schdule																	
00373.3.19.2.6.5 Grounding Plans - Admin/Warehouse																							



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							3	2024	2025	2026	2027	2028	2029	2030				
UE171158-05	Prep & Issue for IDR - Grounding Plans - Admin/Warehouse	120h	14-Nov-25 08:00	08-Dec-25 17:00	940h	Castle Bluff Schdule												█ Prep & Issue for IDR - Grounding Plans - Admin/Warehouse
UE171158-10	IDR - Grounding Plans - Admin/Warehouse	80h	09-Dec-25 08:00	29-Dec-25 17:00	940h	Castle Bluff Schdule												█ IDR - Grounding Plans - Admin/Warehouse
UE171158-15	Address Client Comments and Issue CR - Grounding Plans - Admin/Warehouse	80h	30-Dec-25 08:00	13-Jan-26 17:00	940h	Castle Bluff Schdule												█ Address Client Comments and Issue CR - Grounding Plans
UE171158-20	Client Review - Grounding Plans - Admin/Warehouse	120h	14-Jan-26 08:00	03-Feb-26 17:00	940h	Castle Bluff Schdule												█ Client Review - Grounding Plans - Admin/Warehouse
UE171158-25	Address Comments and Issue IFC - Grounding Plans - Admin/Warehouse	80h	04-Feb-26 08:00	17-Feb-26 17:00	940h	Castle Bluff Schdule												█ Address Comments and Issue IFC - Grounding Plans - A
00373.3.19.2.6.6 Grounding Plans - Demin/Service Water Area																		
UE171178-05	Prep & Issue for IDR - Grounding Plans - Demin/Service Water Area	0h	25-Jun-25 08:00 A	15-Sep-25 17:00 A		Castle Bluff Schdule												█ Prep & Issue for IDR - Grounding Plans - Demin/Service Water
UE171178-10	IDR - Grounding Plans - Demin/Service Water Area	40h	16-Sep-25 08:00 A	10-Oct-25 17:00	582h	Castle Bluff Schdule												█ IDR - Grounding Plans - Demin/Service Water Area
UE171178-15	Address Client Comments and Issue CR - Grounding Plans - Demin/Service Water A	80h	13-Oct-25 08:00	24-Oct-25 17:00	582h	Castle Bluff Schdule												█ Address Client Comments and Issue CR - Grounding Plans -
UE171178-20	Client Review - Grounding Plans - Demin/Service Water Area	120h	27-Oct-25 08:00	14-Nov-25 17:00	582h	Castle Bluff Schdule												█ Client Review - Grounding Plans - Demin/Service Water Area
UE171178-25	Address Comments and Issue IFC - Grounding Plans - Demin/Service WaterArea	80h	17-Nov-25 08:00	02-Dec-25 17:00	582h	Castle Bluff Schdule												█ Address Comments and Issue IFC - Grounding Plans - Dem
00373.3.19.2.6.7 Grounding Plans - Fuel Gas Area																		
UE171168-05	Prep & Issue for IDR - Grounding Plans - Fuel Gas Area	120h	26-Feb-26 08:00	18-Mar-26 17:00	824h	Castle Bluff Schdule												█ Prep & Issue for IDR - Grounding Plans - Fuel Gas Area
UE171168-10	IDR - Grounding Plans - Fuel Gas Area	80h	19-Mar-26 08:00	01-Apr-26 17:00	824h	Castle Bluff Schdule												█ IDR - Grounding Plans - Fuel Gas Area
UE171168-15	Address Client Comments and Issue CR - Grounding Plans - Fuel Gas Area	80h	02-Apr-26 08:00	15-Apr-26 17:00	824h	Castle Bluff Schdule												█ Address Client Comments and Issue CR - Grounding
UE171168-20	Client Review - Grounding Plans - Fuel Gas Area	120h	16-Apr-26 08:00	06-May-26 17:00	824h	Castle Bluff Schdule												█ Client Review - Grounding Plans - Fuel Gas Area
UE171168-25	Address Comments and Issue IFC - Grounding Plans - Fuel Gas Area	80h	07-May-26 08:00	20-May-26 17:00	824h	Castle Bluff Schdule												█ Address Comments and Issue IFC - Grounding Plans
00373.3.19.2.6.8 Grounding Plans - Fuel Oil Area																		
UE171188-05	Prep & Issue for IDR - Grounding Plans Fuel Oil Area	120h	05-Feb-26 08:00	25-Feb-26 17:00	951h	Castle Bluff Schdule												█ Prep & Issue for IDR - Grounding Plans Fuel Oil Area
UE171188-10	IDR - Grounding Plans Fuel Oil Area	80h	26-Feb-26 08:00	11-Mar-26 17:00	951h	Castle Bluff Schdule												█ IDR - Grounding Plans Fuel Oil Area
UE171188-15	Address IDR Comments and Issue CR - Grounding Plans Fuel Oil Area	80h	12-Mar-26 08:00	25-Mar-26 17:00	951h	Castle Bluff Schdule												█ Address IDR Comments and Issue CR - Grounding Pla
UE171188-20	Client Review - Grounding Plans Fuel Oil Area	120h	26-Mar-26 08:00	15-Apr-26 17:00	951h	Castle Bluff Schdule												█ Client Review - Grounding Plans Fuel Oil Area
UE171188-25	Address Comments and Issue IFC - Grounding Plans Fuel Oil Area	80h	16-Apr-26 08:00	29-Apr-26 17:00	951h	Castle Bluff Schdule												█ Address Comments and Issue IFC - Grounding Plans
00373.3.19.2.5 Cable/Conduit List																		
UE171113-05	Prepare Initial Cable/Conduit List Set-up	0h	16-Dec-24 08:00 A	14-Feb-25 17:00 A		Castle Bluff Schdule												█ Prepare Initial Cable/Conduit List Set-up
UE171113-10	Input Information - Cable/Conduit List	0h	20-Feb-25 08:00 A	12-Aug-25 17:00 A		Castle Bluff Schdule												█ Input Information - Cable/Conduit List
UE171113-15	Prep & Issue for IDR - Cable/Conduit List	0h	13-Aug-25 08:00 A	01-Oct-25 17:00 A		Castle Bluff Schdule												█ Prep & Issue for IDR - Cable/Conduit List
UE171113-20	Address IDR Comments & Issue CR - Cable/Conduit List	144h	02-Oct-25 08:00 A	29-Oct-25 17:00	1208h	Castle Bluff Schdule												█ Address IDR Comments & Issue CR - Cable/Conduit List
UE171113-25	Incorporate information & Issue for CR - Cable/Conduit List	8h	30-Oct-25 08:00	30-Oct-25 17:00	1440h	Castle Bluff Schdule												█ Incorporate information & Issue for CR - Cable/Conduit List
00373.3.19.2.7 Schematics & Wiring Diagrams																		
00373.3.19.2.7.3 Schematics & Wiring Diagrams - HV & Collector Yard Interfaces																		
UE171151-07	Prepare Wiring & Schematic Diagrams - HV & Collector Interfaces	0h	21-Apr-25 08:00 A	16-Jun-25 17:00 A		Castle Bluff Schdule												█ Prepare Wiring & Schematic Diagrams - HV & Collector Interfaces
UE171151-10	Receive vendor Information - Wiring & Schematic Diagrams - HV & Collector Interface	0h	16-Jun-25 08:00 A	27-Jun-25 17:00 A		Castle Bluff Schdule												█ Receive vendor Information - Wiring & Schematic Diagrams - HV
UE171151-15	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - HV & Collec	0h	30-Jun-25 08:00 A	15-Sep-25 08:00 A		Castle Bluff Schdule												█ Incorporate information & Issue for CR - Wiring & Schematic D
UE171151-20	Client Review - Wiring & Schematic Diagrams - HV & Collector Interfaces	0h	15-Sep-25 08:00 A	03-Oct-25 17:00 A		Castle Bluff Schdule												█ Client Review - Wiring & Schematic Diagrams - HV & Collector
UE171151-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	384h	06-Oct-25 08:00 A	12-Dec-25 17:00	988h	Castle Bluff Schdule												█ Address Client Comments & Update with Final Vendor info
00373.3.19.2.7.4 Schematics Diagrams - Medium Voltage System																		
UE171155-05	Prepare Wiring & Schematic Diagrams - Medium Voltage System	0h	21-Apr-25 08:00 A	16-Jun-25 08:00 A		Castle Bluff Schdule												█ Prepare Wiring & Schematic Diagrams - Medium Voltage System
UE171155-10	Receive Final Vendor Information - Schematic Diagrams - Medium Voltage System	0h	25-Jun-25 08:00 A	26-Sep-25 17:00 A		Castle Bluff Schdule												█ Receive Final Vendor Information - Schematic Diagrams - Med
UE171155-15	Incorporate Vendor Information & Issue for CR - Schematic Diagrams - Medium Voltz	120h	29-Sep-25 08:00 A	24-Oct-25 17:00	924h	Castle Bluff Schdule												█ Incorporate Vendor Information & Issue for CR - Schematic D
UE171155-20	Client Review - Schematic Diagrams - Medium Voltage System	120h	27-Oct-25 08:00	14-Nov-25 17:00	924h	Castle Bluff Schdule												█ Client Review - Schematic Diagrams - Medium Voltage Syste
UE171155-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	112h	17-Nov-25 08:00	08-Dec-25 17:00	924h	Castle Bluff Schdule												█ Address Client Comments & Update with Final Vendor info
00373.3.19.2.7.4.4 Wiring Diagrams - Medium Voltage System																		
UE171155-45	Receive Square D Vendor Drawings - Wiring Diagrams - Medium Voltage System	0h	27-Oct-25 08:00	27-Oct-25 08:00	1668h	Castle Bluff Schdule												█ Receive Square D Vendor Drawings - Wiring Diagrams - Med
UE171155-35	Incorporate Vendor Info & Prepare Wiring Diagrams & Issue for IDR - Medium Voltag	240h	27-Oct-25 08:00	09-Dec-25 17:00	1668h	Castle Bluff Schdule												█ Incorporate Vendor Info & Prepare Wiring Diagrams & Issue
UE171155-85	IDR - Medium Voltage System	40h	10-Dec-25 08:00	16-Dec-25 17:00	1668h	Castle Bluff Schdule												█ IDR - Medium Voltage System
UE171155-55	Address IDR Comments & Issue for CR - Diagrams - Medium Voltage System	120h	17-Dec-25 08:00	14-Jan-26 17:00	1668h	Castle Bluff Schdule												█ Address IDR Comments & Issue for CR - Diagrams - Me
UE171155-65	Client Review - Diagrams - Medium Voltage System	120h	15-Jan-26 08:00	04-Feb-26 17:00	1668h	Castle Bluff Schdule												█ Client Review - Diagrams - Medium Voltage System
UE171157-115	Receive Square D Final Vendor Drawings - Wiring Diagrams - Low Voltage System	120h	15-Jan-26 08:00	04-Feb-26 17:00	1668h	Castle Bluff Schdule												█ Receive Square D Final Vendor Drawings - Wiring Diagram
UE171155-75	Address Client Comments & Update with Final Vendor info & Issue IFC - s - Medium	112h	05-Feb-26 08:00	24-Feb-26 17:00	1668h	Castle Bluff Schdule												█ Address Client Comments & Update with Final Vendor in
00373.3.19.2.7.16 Schematics Diagrams - Low Voltage System																		

	Remaining Level of Effort		Actual Work		Milestone
	Actual Level of Effort		Remaining Work		
	Primary Baseline		Critical Remaining Work		



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar									
							2023	2024	2025	2026	2027	2028	2029	2030		
UE171157-125	Issue Preliminary Schematics to Square D - Low Voltage System	0h	06-Aug-25 08:00 A	25-Aug-25 17:00 A		Castle Bluff Schdule										
UE171157-10	Receive Square D vendor Information - Schematic Diagrams - Low Voltage System	24h	26-Aug-25 08:00 A	08-Oct-25 17:00	272h	Castle Bluff Schdule										
UE171157-05	Prepare Schematic Diagrams & Issue for IDR - Low Voltage System	240h	09-Oct-25 08:00	19-Nov-25 17:00	272h	Castle Bluff Schdule										
UE171157-95	IDR - Low Voltage System	40h	20-Nov-25 08:00	26-Nov-25 17:00	272h	Castle Bluff Schdule										
UE171157-105	Adress IDR Comments & Issue for CR - Low Voltage System	80h	01-Dec-25 08:00	12-Dec-25 17:00	272h	Castle Bluff Schdule										
UE171157-15	Receive Square D Final Vendor Drawings - Schematic Diagrams - Low Voltage Syste	120h	15-Dec-25 08:00	12-Jan-26 17:00	752h	Castle Bluff Schdule										
UE171157-20	Client Review - & Schematic Diagrams - Low Voltage System	120h	15-Dec-25 08:00	12-Jan-26 17:00	752h	Castle Bluff Schdule										
UE171157-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	13-Jan-26 08:00	26-Jan-26 17:00	752h	Castle Bluff Schdule										
00373.3.19.2.7.25 Wiring Diagrams - Low Voltage System																
UE171157-85	Prepare Wiring Diagrams - Low Voltage System	240h	15-Dec-25 08:00	02-Feb-26 17:00	272h	Castle Bluff Schdule										
UE171157-45	Receive vendor Information - Wiring Diagrams - Low Voltage System	80h	03-Feb-26 08:00	16-Feb-26 17:00	272h	Castle Bluff Schdule										
UE171157-55	Incorporate information & Issue for CR - Wiring Diagrams - Low Voltage System	160h	17-Feb-26 08:00	16-Mar-26 17:00	272h	Castle Bluff Schdule										
UE171157-65	Client Review - Wiring Diagrams - Low Voltage System	120h	17-Mar-26 08:00	06-Apr-26 17:00	272h	Castle Bluff Schdule										
UE171157-75	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring Diagrams	80h	07-Apr-26 08:00	20-Apr-26 17:00	272h	Castle Bluff Schdule										
00373.3.19.2.7.17 Schematics & Wiring Diagrams - DC & UPS System																
UE171161-05	Prepare Schematic Diagrams - DC & UPS System	240h	27-May-26 08:00*	08-Jul-26 17:00	208h	Castle Bluff Schdule										
UE171161-10	Receive vendor Information - Schematic Diagrams - DC & UPS System	80h	09-Jul-26 08:00	22-Jul-26 17:00	208h	Castle Bluff Schdule										
UE171161-15	Incorporate information & Issue for CR - Schematic Diagrams - DC & UPS System	160h	23-Jul-26 08:00	19-Aug-26 17:00	208h	Castle Bluff Schdule										
UE171161-20	Client Review - Schematic Diagrams - DC & UPS System	120h	20-Aug-26 08:00	10-Sep-26 17:00	688h	Castle Bluff Schdule										
UE171161-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	11-Sep-26 08:00	24-Sep-26 17:00	688h	Castle Bluff Schdule										
00373.3.19.2.7.17.17 Wiring Diagrams - DC & UPS System																
UE171161-35	Prepare Wiring Diagrams - DC & UPS System	240h	20-Aug-26 08:00	01-Oct-26 17:00	208h	Castle Bluff Schdule										
UE171161-45	Receive vendor Information - Wiring Diagrams - DC & UPS System	80h	02-Oct-26 08:00	15-Oct-26 17:00	208h	Castle Bluff Schdule										
UE171161-55	Incorporate information & Issue for CR - Wiring Diagrams - DC & UPS System	160h	16-Oct-26 08:00	12-Nov-26 17:00	208h	Castle Bluff Schdule										
UE171161-65	Client Review - Wiring Diagrams - DC & UPS System	120h	13-Nov-26 08:00	07-Dec-26 17:00	208h	Castle Bluff Schdule										
UE171161-75	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring Diagrams	80h	08-Dec-26 08:00	21-Dec-26 17:00	208h	Castle Bluff Schdule										
00373.3.19.2.7.18 Schematics Diagrams - CTG Unit 1																
UE171165-10	Receive Vendor Information - Schematic Diagrams - CTG Unit 1 (For all Units)	0h	11-Sep-25 08:00 A	11-Sep-25 17:00 A		Castle Bluff Schdule										
UE171165-05	Prepare Schematic Diagrams & Issue IDR - CTG Unit	320h	12-Sep-25 08:00 A	02-Dec-25 17:00	216h	Castle Bluff Schdule										
UE171165-35	IDR - Schematic Diagrams - CTG Unit 1	40h	03-Dec-25 08:00	09-Dec-25 17:00	216h	Castle Bluff Schdule										
UE171165-15	Address IDR Comments & Issue for CR - Schematic Diagrams - CTG Unit 1	40h	10-Dec-25 08:00	16-Dec-25 17:00	216h	Castle Bluff Schdule										
UE171165-20	Client Review - Schematic Diagrams - CTG Unit 1	120h	17-Dec-25 08:00	14-Jan-26 17:00	216h	Castle Bluff Schdule										
UE171165-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	15-Jan-26 08:00	28-Jan-26 17:00	216h	Castle Bluff Schdule										
00373.3.19.2.7.18.18 Wiring Diagrams - CTG Unit 1																
UE171165-55	Receive Vendor Information - Wiring Diagrams - CTG Unit 1 (For all Units)	8h	07-Nov-25 08:00*	07-Nov-25 17:00	1680h	Castle Bluff Schdule										
UE171165-45	Prepare Wiring Diagrams & Issue IDR - CTG Unit 1	320h	17-Dec-25 08:00	18-Feb-26 17:00	1480h	Castle Bluff Schdule										
UE171165-95	IDR - Wiring Diagrams - CTG Unit 1	40h	19-Feb-26 08:00	25-Feb-26 17:00	1480h	Castle Bluff Schdule										
UE171165-65	Address IDR Comments & Issue for CR - Wiring Diagrams - CTG Unit 1	40h	26-Feb-26 08:00	04-Mar-26 17:00	1480h	Castle Bluff Schdule										
UE171165-75	Client Review - Wiring Diagrams - CTG Unit 1	120h	05-Mar-26 08:00	25-Mar-26 17:00	1480h	Castle Bluff Schdule										
UE171165-85	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring Diagrams	80h	26-Mar-26 08:00	08-Apr-26 17:00	1480h	Castle Bluff Schdule										
00373.3.19.2.7.19 Schematics Diagrams - CTG Unit 2																
UE171167-05	Prepare Schematic Diagrams & Issue for IDR- CTG Unit 2	160h	29-Jan-26 08:00	25-Feb-26 17:00	216h	Castle Bluff Schdule										
UE171167-10	IDR - Schematic Diagrams - CTG Unit 2	40h	26-Feb-26 08:00	04-Mar-26 17:00	912h	Castle Bluff Schdule										
UE171167-15	Incorporate IDR Comments & Issue for CR - Schematic Diagrams - CTG Unit 2	40h	05-Mar-26 08:00	11-Mar-26 17:00	912h	Castle Bluff Schdule										
UE171167-20	Client Review - Schematic Diagrams - CTG Unit 2	120h	12-Mar-26 08:00	01-Apr-26 17:00	912h	Castle Bluff Schdule										
UE171167-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	02-Apr-26 08:00	15-Apr-26 17:00	912h	Castle Bluff Schdule										
00373.3.19.2.7.26 Wiring Diagrams - CTG Unit 2																
UE171167-35	Prepare Wiring & Diagrams - CTG Unit 2 ***New	160h	12-Mar-26 08:00	08-Apr-26 17:00	1529h	Castle Bluff Schdule										
UE171167-45	Receive vendor Information - Wiring Diagrams - CTG Unit 2	80h	09-Apr-26 08:00	22-Apr-26 17:00	1529h	Castle Bluff Schdule										
UE171167-55	Incorporate information & Issue for CR - Wiring Diagrams - CTG Unit 2	160h	23-Apr-26 08:00	20-May-26 17:00	1529h	Castle Bluff Schdule										
UE171167-65	Client Review - Wiring Diagrams - CTG Unit 2	120h	21-May-26 08:00	11-Jun-26 17:00	1529h	Castle Bluff Schdule										

█ Remaining Level of Effort
 █ Actual Work
 ◆ Milestone
█ Actual Level of Effort
 █ Remaining Work
█ Primary Baseline
█ Critical Remaining Work




Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
UE171167-75	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring Diag	80h	12-Jun-26 08:00	25-Jun-26 17:00	1529h	Castle Bluff Schdule								
00373.3.19.2.7.20 Schematics Diagrams - CTG Unit 3														
UE171170-05	Prepare Schematic Diagrams & Issue for IDR - CTG Unit 3	160h	26-Feb-26 08:00	25-Mar-26 17:00	216h	Castle Bluff Schdule								
UE171170-10	IDR - Schematic Diagrams - CTG Unit 3	40h	26-Mar-26 08:00	01-Apr-26 17:00	752h	Castle Bluff Schdule								
UE171170-15	Incorporate IDR Comments & Issue for CR - Schematic Diagrams - CTG Unit 3	40h	02-Apr-26 08:00	08-Apr-26 17:00	752h	Castle Bluff Schdule								
UE171170-20	Client Review - Schematic Diagrams - CTG Unit 3	120h	09-Apr-26 08:00	29-Apr-26 17:00	752h	Castle Bluff Schdule								
UE171170-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	30-Apr-26 08:00	13-May-26 17:00	752h	Castle Bluff Schdule								
00373.3.19.2.7.20.20 Wiring Diagrams - CTG Unit 3														
UE171170-35	Prepare Wiring Diagrams & Issue for IDR - CTG Unit 3	160h	09-Apr-26 08:00	06-May-26 17:00	2420h	Castle Bluff Schdule								
UE171170-45	IDR - Wiring Diagrams - CTG Unit 3	40h	07-May-26 08:00	13-May-26 17:00	2420h	Castle Bluff Schdule								
UE171170-55	Incorporate IDR Comments & Issue for CR - Wiring Diagrams - CTG Unit 3	40h	14-May-26 08:00	20-May-26 17:00	2420h	Castle Bluff Schdule								
UE171170-65	Client Review - Wiring Diagrams - CTG Unit 3	120h	21-May-26 08:00	11-Jun-26 17:00	2420h	Castle Bluff Schdule								
UE171170-75	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring - CTG	80h	12-Jun-26 08:00	25-Jun-26 17:00	2420h	Castle Bluff Schdule								
00373.3.19.2.7.21 Schematics Diagrams - CTG Unit 4														
UE171175-05	Prepare Schematic Diagrams & Issue for IDR - CTG Unit 4	160h	26-Mar-26 08:00	22-Apr-26 17:00	216h	Castle Bluff Schdule								
UE171175-10	IDR- Schematic Diagrams - CTG Unit 4	40h	23-Apr-26 08:00	29-Apr-26 17:00	216h	Castle Bluff Schdule								
UE171175-15	Incorporate IDR Comments & Issue for CR - Schematic Diagrams - CTG Unit 4	40h	30-Apr-26 08:00	06-May-26 17:00	592h	Castle Bluff Schdule								
UE171175-20	Client Review - Schematic Diagrams - CTG Unit 4	120h	07-May-26 08:00	28-May-26 17:00	592h	Castle Bluff Schdule								
UE171175-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Schematics	80h	29-May-26 08:00	11-Jun-26 17:00	592h	Castle Bluff Schdule								
00373.3.19.2.7.21.21 Wiring Diagrams - CTG Unit 4														
UE171175-35	Prepare Wiring Diagrams & Issue for IDR - CTG Unit 4	160h	07-May-26 08:00	04-Jun-26 17:00	2260h	Castle Bluff Schdule								
UE171175-45	IDR- Wiring Diagrams - CTG Unit 4	40h	05-Jun-26 08:00	11-Jun-26 17:00	2260h	Castle Bluff Schdule								
UE171175-55	Incorporate IDR Comments & Issue for CR - Wiring Diagrams - CTG Unit 4	40h	12-Jun-26 08:00	18-Jun-26 17:00	2260h	Castle Bluff Schdule								
UE171175-65	Client Review - Wiring Diagrams - CTG Unit 4	120h	19-Jun-26 08:00	10-Jul-26 17:00	2260h	Castle Bluff Schdule								
UE171175-75	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring - CTG	80h	13-Jul-26 08:00	24-Jul-26 17:00	2260h	Castle Bluff Schdule								
00373.3.19.2.7.1 Schematics & Wiring Diagrams - Fuel Gas														
UE171115-07	Prepare Wiring & Schematic Diagrams - Fuel Gas	240h	23-Apr-26 08:00	04-Jun-26 17:00	1080h	Castle Bluff Schdule								
UE171115-10	Receive vendor Information - Wiring & Schematic Diagrams - Fuel Gas	80h	05-Jun-26 08:00	18-Jun-26 17:00	1080h	Castle Bluff Schdule								
UE171115-15	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Fuel Gas	160h	19-Jun-26 08:00	17-Jul-26 17:00	1080h	Castle Bluff Schdule								
UE171115-20	Client Review - Wiring & Schematic Diagrams - Fuel Gas	120h	20-Jul-26 08:00	07-Aug-26 17:00	1080h	Castle Bluff Schdule								
UE171115-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	10-Aug-26 08:00	21-Aug-26 17:00	1080h	Castle Bluff Schdule								
00373.3.19.2.7.6 Schematics & Wiring Diagrams - Demineralized Water														
UE171117-07	Prepare Wiring & Schematic Diagrams - Demin Water	120h	02-Jan-26 08:00	22-Jan-26 17:00	924h	Castle Bluff Schdule								
UE171117-12	Receive vendor Information - Wiring & Schematic Diagrams - Demin Water	80h	23-Jan-26 08:00	05-Feb-26 17:00	924h	Castle Bluff Schdule								
UE171117-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Demin Water	96h	06-Feb-26 08:00	23-Feb-26 17:00	924h	Castle Bluff Schdule								
UE171117-22	Client Review - Wiring & Schematic Diagrams - Demin Water	120h	24-Feb-26 08:00	16-Mar-26 17:00	1404h	Castle Bluff Schdule								
UE171117-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	17-Mar-26 08:00	30-Mar-26 17:00	1404h	Castle Bluff Schdule								
00373.3.19.2.7.9 Schematics & Wiring Diagrams - Fuel Oil														
UE171107-05	Prepare Wiring & Schematic Diagrams - Fuel Oil	120h	24-Feb-26 08:00	16-Mar-26 17:00	1044h	Castle Bluff Schdule								
UE171107-12	Receive vendor Information - Wiring & Schematic Diagrams - Fuel Gas	80h	17-Mar-26 08:00	30-Mar-26 17:00	1044h	Castle Bluff Schdule								
UE171107-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Fuel Gas	160h	31-Mar-26 08:00	27-Apr-26 17:00	1044h	Castle Bluff Schdule								
UE171107-22	Client Review - Wiring & Schematic Diagrams - Fuel Gas	120h	28-Apr-26 08:00	18-May-26 17:00	1044h	Castle Bluff Schdule								
UE171107-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	19-May-26 08:00	02-Jun-26 17:00	1044h	Castle Bluff Schdule								
00373.3.19.2.7.7 Schematics & Wiring Diagrams - Closed Cooling Water														
UE171127-07	Prepare Wiring & Schematic Diagrams - Closed Cooling Water	120h	23-Apr-26 08:00	13-May-26 17:00	708h	Castle Bluff Schdule								
UE171127-12	Receive vendor Information - Wiring & Schematic Diagrams - Closed Cooling Water	80h	14-May-26 08:00	28-May-26 17:00	708h	Castle Bluff Schdule								
UE171127-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Closed Cool	160h	29-May-26 08:00	25-Jun-26 17:00	708h	Castle Bluff Schdule								
UE171127-22	Client Review - Wiring & Schematic Diagrams - Closed Cooling Water	120h	26-Jun-26 08:00	17-Jul-26 17:00	708h	Castle Bluff Schdule								
UE171127-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	20-Jul-26 08:00	31-Jul-26 17:00	708h	Castle Bluff Schdule								
00373.3.19.2.7.10 Schematics & Wiring Diagrams - Service Water														
UE171119-07	Prepare Wiring & Schematic Diagrams - Service Water	160h	24-Feb-26 08:00	23-Mar-26 17:00	1004h	Castle Bluff Schdule								

— Remaining Level of Effort
 — Actual Work
 ◆ Milestone
— Actual Level of Effort
 — Remaining Work
— Primary Baseline
 — Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2024	2025	2026	2027	2028	2029	2030
UE171119-12	Receive vendor Information - Wiring & Schematic Diagrams - Service Water	80h	24-Mar-26 08:00	06-Apr-26 17:00	1004h	Castle Bluff Schdule			█	█			
UE171119-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Service Wat	160h	07-Apr-26 08:00	04-May-26 17:00	1004h	Castle Bluff Schdule			█	█			
UE171119-22	Client Review - Wiring & Schematic Diagrams - Service Water	120h	05-May-26 08:00	26-May-26 17:00	1004h	Castle Bluff Schdule			█	█			
UE171119-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	27-May-26 08:00	09-Jun-26 17:00	1004h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.8 Schematics & Wiring Diagrams - Instrument Air													
UE171131-07	Prepare Wiring & Schematic Diagrams - Instrument Air	144h	23-Apr-26 08:00	18-May-26 17:00	816h	Castle Bluff Schdule			█	█			
UE171131-12	Receive vendor Information - Wiring & Schematic Diagrams - Instrument Air	80h	19-May-26 08:00	02-Jun-26 17:00	816h	Castle Bluff Schdule			█	█			
UE171131-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Instrument /	160h	03-Jun-26 08:00	30-Jun-26 17:00	816h	Castle Bluff Schdule			█	█			
UE171131-22	Client Review - Wiring & Schematic Diagrams - Instrument Air	120h	01-Jul-26 08:00	22-Jul-26 17:00	816h	Castle Bluff Schdule			█	█			
UE171131-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	23-Jul-26 08:00	05-Aug-26 17:00	816h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.11 Schematics & Wiring Diagrams - Potable Water													
UE171133-07	Prepare Wiring & Schematic Diagrams - Potable Water	240h	28-Apr-26 08:00	09-Jun-26 17:00	1056h	Castle Bluff Schdule			█	█			
UE171133-12	Receive vendor Information - Wiring & Schematic Diagrams - Potable Water	80h	10-Jun-26 08:00	23-Jun-26 17:00	1056h	Castle Bluff Schdule			█	█			
UE171133-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Potable Wa	160h	24-Jun-26 08:00	22-Jul-26 17:00	1056h	Castle Bluff Schdule			█	█			
UE171133-22	Client Review - Wiring & Schematic Diagrams - Potable Water	120h	23-Jul-26 08:00	12-Aug-26 17:00	1056h	Castle Bluff Schdule			█	█			
UE171133-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	13-Aug-26 08:00	26-Aug-26 17:00	1056h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.12 Schematics & Wiring Diagrams - Water Wash													
UE171137-07	Prepare Wiring & Schematic Diagrams - Water Wash	240h	23-Apr-26 08:00	04-Jun-26 17:00	1080h	Castle Bluff Schdule			█	█			
UE171137-12	Receive vendor Information - Wiring & Schematic Diagrams - Water Wash	80h	05-Jun-26 08:00	18-Jun-26 17:00	1080h	Castle Bluff Schdule			█	█			
UE171137-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Water Wash	160h	19-Jun-26 08:00	17-Jul-26 17:00	1080h	Castle Bluff Schdule			█	█			
UE171137-22	Client Review - Wiring & Schematic Diagrams - Water Wash	120h	20-Jul-26 08:00	07-Aug-26 17:00	1080h	Castle Bluff Schdule			█	█			
UE171137-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	10-Aug-26 08:00	21-Aug-26 17:00	1080h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.22 Schematics & Wiring Diagrams - HVAC Systems													
UE171180-05	Prepare Wiring & Schematic Diagrams - HVAC Systems	240h	19-Jun-26 08:00	31-Jul-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171180-10	Receive vendor Information - Wiring & Schematic Diagrams - HVAC Systems	80h	03-Aug-26 08:00	14-Aug-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171180-15	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - HVAC Syste	160h	17-Aug-26 08:00	14-Sep-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171180-20	Client Review - Wiring & Schematic Diagrams - HVAC Systems	120h	15-Sep-26 08:00	05-Oct-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171180-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	06-Oct-26 08:00	19-Oct-26 17:00	592h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.23 Schematics & Wiring Diagrams - Misc. Low Voltage Systems													
UE171185-05	Prepare Wiring & Schematic Diagrams - Misc. Low Voltage Systems	240h	19-Jun-26 08:00	31-Jul-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171185-10	Receive vendor Information - Wiring & Schematic Diagrams - Misc. Low Voltage Syst	80h	03-Aug-26 08:00	14-Aug-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171185-15	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Misc. Low V	160h	17-Aug-26 08:00	14-Sep-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171185-20	Client Review - Wiring & Schematic Diagrams - Misc. Low Voltage Systems	120h	15-Sep-26 08:00	05-Oct-26 17:00	592h	Castle Bluff Schdule			█	█			
UE171185-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	06-Oct-26 08:00	19-Oct-26 17:00	592h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.13 Schematics & Wiring Diagrams - Equipment Drains													
UE171139-07	Prepare Wiring & Schematic Diagrams - Equipment Drain	240h	13-Nov-25 08:00	05-Jan-26 17:00	1444h	Castle Bluff Schdule			█	█			
UE171139-12	Receive vendor Information - Wiring & Schematic Diagrams - Equipment Drain	80h	06-Jan-26 08:00	19-Jan-26 17:00	1444h	Castle Bluff Schdule			█	█			
UE171139-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Equipment I	160h	20-Jan-26 08:00	16-Feb-26 17:00	1444h	Castle Bluff Schdule			█	█			
UE171139-22	Client Review - Wiring & Schematic Diagrams - Equipment Drain	120h	17-Feb-26 08:00	09-Mar-26 17:00	1444h	Castle Bluff Schdule			█	█			
UE171139-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	10-Mar-26 08:00	23-Mar-26 17:00	1444h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.14 Schematics & Wiring Diagrams - Compressed Gase(CO2,H2, & N2)													
UE171141-07	Prepare Wiring & Schematic Diagrams - Compressed Gases(CO2,N2, & H2)	240h	24-Feb-26 08:00	06-Apr-26 17:00	924h	Castle Bluff Schdule			█	█			
UE171141-12	Receive vendor Information - Wiring & Schematic Diagrams - Compressed Gases(CC	80h	07-Apr-26 08:00	20-Apr-26 17:00	924h	Castle Bluff Schdule			█	█			
UE171141-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Compress	160h	21-Apr-26 08:00	18-May-26 17:00	924h	Castle Bluff Schdule			█	█			
UE171141-22	Client Review - Wiring & Schematic Diagrams - Compressed Gases(CO2,N2, & H2)	120h	19-May-26 08:00	09-Jun-26 17:00	924h	Castle Bluff Schdule			█	█			
UE171141-27	Address Client Comments&Update with Final Vendor info&Issue IFC - Wiring & Sche	80h	10-Jun-26 08:00	23-Jun-26 17:00	924h	Castle Bluff Schdule			█	█			
00373.3.19.2.7.15 Schematics & Wiring Diagrams - CTG Misc. Systems													
UE171143-07	Prepare Wiring & Schematic Diagrams - CTG Misc. Systems	240h	30-Apr-26 08:00	11-Jun-26 17:00	216h	Castle Bluff Schdule			█	█			
UE171143-12	Receive vendor Information - Wiring & Schematic Diagrams - CTG Misc. Systems	80h	12-Jun-26 08:00	25-Jun-26 17:00	216h	Castle Bluff Schdule			█	█			
UE171143-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - CTG Misc. S	160h	26-Jun-26 08:00	24-Jul-26 17:00	216h	Castle Bluff Schdule			█	█			
UE171143-22	Client Review - Wiring & Schematic Diagrams - CTG Misc. Systems	120h	27-Jul-26 08:00	14-Aug-26 17:00	1040h	Castle Bluff Schdule			█	█			


 Remaining Level of Effort
 Actual Work
 Actual Level of Effort
 Remaining Work
 Primary Baseline
 Critical Remaining Work
 Milestone

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar																	
							2024	2025	2026	2027	2028	2029	2030											
UE171143-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	17-Aug-26 08:00	28-Aug-26 17:00	1040h	Castle Bluff Schdule																		
00373.3.19.2.7.5 Schematics & Wiring Diagrams - Fire Protection																								
UE171145-07	Prepare Wiring & Schematic Diagrams - Fire Protection	240h	03-Jun-26 08:00	15-Jul-26 17:00	536h	Castle Bluff Schdule																		
UE171145-12	Receive vendor Information - Wiring & Schematic Diagrams - Fire Protection	80h	16-Jul-26 08:00	29-Jul-26 17:00	640h	Castle Bluff Schdule																		
UE171145-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Fire Protecti	160h	30-Jul-26 08:00	26-Aug-26 17:00	640h	Castle Bluff Schdule																		
UE171145-22	Client Review - Wiring & Schematic Diagrams - Fire Protection	120h	27-Aug-26 08:00	17-Sep-26 17:00	640h	Castle Bluff Schdule																		
UE171145-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	18-Sep-26 08:00	01-Oct-26 17:00	640h	Castle Bluff Schdule																		
00373.3.19.2.7.2 Schematics & Wiring Diagrams - Sanitary System																								
UE171147-07	Prepare Wiring & Schematic Diagrams - Sanitary System	240h	30-Jul-26 08:00	10-Sep-26 17:00	536h	Castle Bluff Schdule																		
UE171147-12	Receive vendor Information - Wiring & Schematic Diagrams - Sanitary System	80h	11-Sep-26 08:00	24-Sep-26 17:00	536h	Castle Bluff Schdule																		
UE171147-17	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - Sanitary Sys	160h	25-Sep-26 08:00	22-Oct-26 17:00	536h	Castle Bluff Schdule																		
UE171147-22	Client Review - Wiring & Schematic Diagrams - Sanitary System	120h	23-Oct-26 08:00	12-Nov-26 17:00	536h	Castle Bluff Schdule																		
UE171147-27	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	13-Nov-26 08:00	30-Nov-26 17:00	536h	Castle Bluff Schdule																		
00373.3.19.2.7.24 Schematics & Wiring Diagrams - DCS Power Supplies																								
UE171190-05	Prepare Wiring & Schematic Diagrams - DCS Power Supplies	224h	27-Jul-26 08:00	02-Sep-26 17:00	216h	Castle Bluff Schdule																		
UE171190-10	Receive vendor Information - Wiring & Schematic Diagrams - DCS Power Supplies	80h	03-Sep-26 08:00	17-Sep-26 17:00	216h	Castle Bluff Schdule																		
UE171190-15	Incorporate information & Issue for CR - Wiring & Schematic Diagrams - DCS Power	160h	18-Sep-26 08:00	15-Oct-26 17:00	216h	Castle Bluff Schdule																		
UE171190-20	Client Review - Wiring & Schematic Diagrams - DCS Power Supplies	120h	16-Oct-26 08:00	05-Nov-26 17:00	216h	Castle Bluff Schdule																		
UE171190-25	Address Client Comments & Update with Final Vendor info & Issue IFC - Wiring & Sc	80h	06-Nov-26 08:00	19-Nov-26 17:00	216h	Castle Bluff Schdule																		
00373.3.19.2.11 Hazardous Area Drawings																								
UE171120-05	Prepare & Issue for IDR - Hazardous Area Drawings	0h	01-Aug-25 08:00 A	01-Oct-25 17:00 A		Castle Bluff Schdule																		
UE171120-10	IDR - Hazardous Area Drawings	64h	02-Oct-25 08:00 A	15-Oct-25 17:00	2004h	Castle Bluff Schdule																		
UE171120-15	Address IDR Comments & Issue for CR - Hazardous Area Drawings	80h	16-Oct-25 08:00	29-Oct-25 17:00	2004h	Castle Bluff Schdule																		
UE171120-20	Client Review - Hazardous Area Drawings	120h	30-Oct-25 08:00	19-Nov-25 17:00	2004h	Castle Bluff Schdule																		
UE171120-25	Address Client Comments & Issue Final - Hazardous Area Drawings	80h	20-Nov-25 08:00	05-Dec-25 17:00	2004h	Castle Bluff Schdule																		
00373.3.19.2.12 Panel Schedules																								
UE171121-05	Prepare & Issue for IDR - Panel Schedules	320h	16-Feb-26 08:00	10-Apr-26 17:00	972h	Castle Bluff Schdule																		
UE171121-10	IDR - Panel Schedules	80h	13-Apr-26 08:00	24-Apr-26 17:00	972h	Castle Bluff Schdule																		
UE171121-15	Address IDR Comments & Issue for CR - Panel Schedules	80h	27-Apr-26 08:00	08-May-26 17:00	972h	Castle Bluff Schdule																		
UE171121-20	Client Review - Panel Schedules	120h	11-May-26 08:00	01-Jun-26 17:00	972h	Castle Bluff Schdule																		
UE171121-25	Address Client Comments & Issue Final - Panel Schedules	80h	02-Jun-26 08:00	15-Jun-26 17:00	972h	Castle Bluff Schdule																		
00373.3.19.6 Instrumentation & Control																								
00373.3.19.6.1 Instrumentation																								
UE190802-05	Prep Instrument Data Sheets & Issue for IDR	0h	01-Apr-25 08:00 A	30-Apr-25 17:00 A		Castle Bluff Schdule																		
UE190802-20	IDR Instrument Data Sheets	0h	01-May-25 08:00 A	21-May-25 17:00 A		Castle Bluff Schdule																		
UE190802-25	Address Comments and issue for CR instrument Data Sheets	0h	22-May-25 08:00 A	13-Jun-25 17:00 A		Castle Bluff Schdule																		
UE190802-30	Client Review Instrument Data Sheets	0h	16-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule																		
UE190802-35	Address Client Comments and Finalize Instrument Data Sheets	0h	07-Jul-25 08:00 A	19-Sep-25 17:00 A		Castle Bluff Schdule																		
00373.3.19.6.2 Control Valves																								
UE190801-05	Prep/Check & Issue for IDR Data Sheets - Control Valves	0h	30-May-25 08:00 A	26-Jun-25 17:00 A		Castle Bluff Schdule																		
UE190801-15	IDR Data Sheets - Control Valves	0h	27-Jun-25 08:00 A	25-Aug-25 17:00 A		Castle Bluff Schdule																		
UE190801-25	Address Comments and issue for CR Mech Spec - Control Valves	0h	26-Aug-25 08:00 A	06-Oct-25 17:00 A		Castle Bluff Schdule																		
UE190801-30	Client Review Data Sheets - Control Valves	128h	07-Oct-25 08:00 A	27-Oct-25 17:00	1056h	Castle Bluff Schdule																		
UE190801-35	Address Client Comments and Finalize Data Sheets - Control Valves	80h	28-Oct-25 08:00	10-Nov-25 17:00	1056h	Castle Bluff Schdule																		
00373.3.19.6.3 I/O List																								
UE190701-05	Prep Initial I/O List & Issue for IDR	0h	03-Apr-25 08:00 A	16-Apr-25 17:00 A		Castle Bluff Schdule																		
UE190701-10	IDR I/O List	0h	17-Apr-25 08:00 A	24-Apr-25 17:00 A		Castle Bluff Schdule																		
UE190701-15	Address Comments and issue for CR I/O List	0h	25-Apr-25 08:00 A	30-Apr-25 17:00 A		Castle Bluff Schdule																		
UE190701-20	Client Review I/O List	0h	01-May-25 08:00 A	22-May-25 17:00 A		Castle Bluff Schdule																		
UE190701-25	Address Client Comments and Finalize I/O List	0h	22-May-25 08:00 A	29-May-25 17:00 A		Castle Bluff Schdule																		
00373.3.19.6.4 Instrument List																								

— Remaining Level of Effort — Actual Work ◆ Milestone
— Actual Level of Effort — Remaining Work
— Primary Baseline — Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3 2024 2025 2026 2027 2028 2029 2030											
UE190702-05	Prep Initial Instrument List & Issue for IDR	0h	01-Jul-25 08:00 A	22-Jul-25 17:00 A		Castle Bluff Schdule	Prep Initial Instrument List & Issue for IDR											
UE190702-10	IDR Instrument Lists	0h	23-Jul-25 08:00 A	23-Jul-25 17:00 A		Castle Bluff Schdule	IDR Instrument Lists											
UE190702-15	Address Comments and issue for CR Instrument List	0h	24-Jul-25 08:00 A	29-Jul-25 17:00 A		Castle Bluff Schdule	Address Comments and issue for CR Instrument List											
UE190702-20	Client Review Instrument List	0h	30-Jul-25 08:00 A	18-Aug-25 17:00 A		Castle Bluff Schdule	Client Review Instrument List											
UE190702-25	Address Client Comments and Finalize Instrument List	40h	19-Aug-25 08:00 A	10-Oct-25 17:00	237h	Castle Bluff Schdule	Address Client Comments and Finalize Instrument List											
00373.3.19.6.5 BOP Logic Diagrams																		
UE191101-05	Prep BOP Logic Diagrams & Issue for IDR (Break pred or tie FF*)	88h	29-Sep-25 08:00 A	24-Oct-25 17:00	232h	Castle Bluff Schdule	Prep BOP Logic Diagrams & Issue for IDR (Break pred or tie FF*)											
UE191101-10	IDR BOP Logic Diagrams	40h	27-Oct-25 08:00	31-Oct-25 17:00	232h	Castle Bluff Schdule	IDR BOP Logic Diagrams											
UE191101-15	Address Comments and issue for CR BOP Logic Diagrams	40h	03-Nov-25 08:00	07-Nov-25 17:00	232h	Castle Bluff Schdule	Address Comments and issue for CR BOP Logic Diagrams											
UE191101-20	Client Review BOP Logic Diagrams	120h	10-Nov-25 08:00	02-Dec-25 17:00	232h	Castle Bluff Schdule	Client Review BOP Logic Diagrams											
UE191101-25	Address Client Comments and Issue BOP Logic Diagrams	80h	03-Dec-25 08:00	16-Dec-25 17:00	232h	Castle Bluff Schdule	Address Client Comments and Issue BOP Logic Diagrams											
00373.3.19.6.6 Control System Description																		
UE191102-05	Prep Control System Descriptions & Issue for IDR	240h	17-Oct-25 08:00	01-Dec-25 17:00	360h	Castle Bluff Schdule	Prep Control System Descriptions & Issue for IDR											
UE191102-10	IDR Control System Descriptions	80h	02-Dec-25 08:00	15-Dec-25 17:00	440h	Castle Bluff Schdule	IDR Control System Descriptions											
UE191102-15	Address Comments and issue for CR Control System Descriptions	80h	29-Jan-26 08:00	11-Feb-26 17:00	232h	Castle Bluff Schdule	Address Comments and issue for CR Control System Descriptions											
UE191102-20	Client Review Control System Descriptions	120h	12-Feb-26 08:00	04-Mar-26 17:00	232h	Castle Bluff Schdule	Client Review Control System Descriptions											
UE191102-25	Address Client Comments and Issue Control System Descriptions	80h	05-Mar-26 08:00	18-Mar-26 17:00	232h	Castle Bluff Schdule	Address Client Comments and Issue Control System Descriptions											
00373.3.19.6.7 DCS Hardwire I/O List																		
UE190703-05	Develop DCS Hardware I/O List	160h	02-Dec-25 08:00	06-Jan-26 17:00	360h	Castle Bluff Schdule	Develop DCS Hardware I/O List											
UE190703-10	IDR - DCS Hardware I/O List	40h	07-Jan-26 08:00	13-Jan-26 17:00	360h	Castle Bluff Schdule	IDR - DCS Hardware I/O List											
UE190703-15	Address Comments and issue for CR - DCS Hardwire I/O List	40h	14-Jan-26 08:00	20-Jan-26 17:00	360h	Castle Bluff Schdule	Address Comments and issue for CR - DCS Hardwire I/O List											
UE190703-20	Client Review - DCS Hardware I/O List	120h	21-Jan-26 08:00	10-Feb-26 17:00	360h	Castle Bluff Schdule	Client Review - DCS Hardware I/O List											
UE190703-25	Address Client Comments and Finalize - DCS Hardware I/O List	80h	11-Feb-26 08:00	24-Feb-26 17:00	360h	Castle Bluff Schdule	Address Client Comments and Finalize - DCS Hardware I/O List											
00373.3.19.6.8 BOP HMI Graphic Screens																		
UE191105-05	Prep, Check & Issue BOP HMI Graphic Screens	80h	30-May-25 08:00 A	07-Jan-26 17:00	232h	Castle Bluff Schdule	Prep, Check & Issue BOP HMI Graphic Screens											
UE191105-10	IDR I&C Drawings - BOP HMI Graphic Screens	40h	08-Jan-26 08:00	14-Jan-26 17:00	232h	Castle Bluff Schdule	IDR I&C Drawings - BOP HMI Graphic Screens											
UE191105-15	Address Comments and issue for CR - BOP HMI Graphic Screens	80h	15-Jan-26 08:00	28-Jan-26 17:00	232h	Castle Bluff Schdule	Address Comments and issue for CR - BOP HMI Graphic Screens											
UE191105-20	Client Review - BOP HMI Graphic Screens	120h	29-Jan-26 08:00	18-Feb-26 17:00	312h	Castle Bluff Schdule	Client Review - BOP HMI Graphic Screens											
UE191105-25	Address Client Comments and Issue Final - BOP HMI Graphic Screens	80h	19-Feb-26 08:00	04-Mar-26 17:00	312h	Castle Bluff Schdule	Address Client Comments and Issue Final - BOP HMI Graphic Screens											
00373.3.19.6.10 Alarm List																		
UE191106-05	Prep, Check & Issue - Preliminary Alarm List	80h	12-Feb-26 08:00	25-Feb-26 17:00	1728h	Castle Bluff Schdule	Prep, Check & Issue - Preliminary Alarm List											
UE191106-10	IDR I&C Drawings - Preliminary Alarm List	40h	26-Feb-26 08:00	04-Mar-26 17:00	1728h	Castle Bluff Schdule	IDR I&C Drawings - Preliminary Alarm List											
UE191106-15	Address Comments and issue for CR - Preliminary Alarm List	80h	05-Mar-26 08:00	18-Mar-26 17:00	1728h	Castle Bluff Schdule	Address Comments and issue for CR - Preliminary Alarm List											
UE191106-20	Client Review - Preliminary Alarm List	120h	19-Mar-26 08:00	08-Apr-26 17:00	1728h	Castle Bluff Schdule	Client Review - Preliminary Alarm List											
UE191106-25	Address Client Comments and Issue Final - Preliminary Alarm List	80h	09-Apr-26 08:00	22-Apr-26 17:00	1728h	Castle Bluff Schdule	Address Client Comments and Issue Final - Preliminary Alarm List											
00373.3.19.6.9 I/O Datalink																		
UE191109-35	Receive I/O Datalink Vendor Information	320h	10-Nov-25 08:00*	14-Jan-26 17:00	152h	Castle Bluff Schdule	Receive I/O Datalink Vendor Information											
UE191109-05	Prep, Check & Issue IDR - I/O Datalink	160h	15-Jan-26 08:00	11-Feb-26 17:00	152h	Castle Bluff Schdule	Prep, Check & Issue IDR - I/O Datalink											
UE191109-10	Complete IDR - I/O Datalink	40h	12-Feb-26 08:00	18-Feb-26 17:00	152h	Castle Bluff Schdule	Complete IDR - I/O Datalink											
UE191109-15	Address Comments and issue for CR I & C - I/O Datalink	40h	19-Feb-26 08:00	25-Feb-26 17:00	152h	Castle Bluff Schdule	Address Comments and issue for CR I & C - I/O Datalink											
UE191109-20	Client Review I&C Drawings - I/O Datalink	120h	26-Feb-26 08:00	18-Mar-26 17:00	152h	Castle Bluff Schdule	Client Review I&C Drawings - I/O Datalink											
UE191109-25	Address Client Comments and Issue AFC - I/O Datalink	80h	19-Mar-26 08:00	01-Apr-26 17:00	152h	Castle Bluff Schdule	Address Client Comments and Issue AFC - I/O Datalink											
00373.3.19.7 Architecture																		
00373.3.19.7.7 Specification																		
00373.3.19.7.7.5 Buildings																		
00373.3.19.7.7.5.8 General																		
UE180803-05	Prep, Check, and Issue IDR Architectural Specifications - Buildings	0h	13-Jan-25 08:00 A	27-Mar-25 17:00 A		Castle Bluff Schdule	Prep, Check, and Issue IDR Architectural Specifications - Buildings											
UE180803-10	IDR Architectural Specifications - Buildings	0h	27-Mar-25 08:00 A	11-Apr-25 00:00 A		Castle Bluff Schdule	IDR Architectural Specifications - Buildings											
UE180803-15	Address IDR Comments & Issue for Client Review Architectural Specifications - Buildir	0h	14-Apr-25 08:00 A	17-Apr-25 17:00 A		Castle Bluff Schdule	Address IDR Comments & Issue for Client Review Architectural Specifications - Buildir											
UE180803-20	Client Review Architectural Specifications - Buildings	0h	21-Apr-25 08:00 A	09-May-25 17:00 A		Castle Bluff Schdule	Client Review Architectural Specifications - Buildings											
UE180803-25	Address Client Comments & Issue for IFC Architectural Specifications - Buildings	0h	12-May-25 08:00 A	19-May-25 17:00 A		Castle Bluff Schdule	Address Client Comments & Issue for IFC Architectural Specifications - Buildings											

█ Remaining Level of Effort
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2024	2025	2026	2027	2028	2029	2030
00373.3.19.7.1 Architectural Drawings													
00373.3.19.7.1.1 Fuel Forwarding Pump Enclosure													
UE181102-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Liquid Fuel Pump	0h	06-Mar-25 08:00 A	16-Apr-25 17:00 A		Castle Bluff Schdule							
UE181102-10	IDR Architectural Plan/Elev/Sections/Dt's - Liquid Fuel Pump Enclosure	0h	17-Apr-25 08:00 A	05-May-25 17:00 A		Castle Bluff Schdule							
UE181102-15	Address Comments and Issue for CR Architectural Plan/Elev/Sections/Dt's - Liquid Fu	0h	06-May-25 08:00 A	13-Jun-25 17:00 A		Castle Bluff Schdule							
UE181102-20	Client Review Architectural Plan/Elev/Sections/Dt's - Liquid Fuel Pump Enclosure	0h	16-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule							
UE181102-25	Address Client Comments and Issue for Use Architectural Plan/Elev/Sections/Dt's (Pe	0h	07-Jul-25 08:00 A	22-Jul-25 17:00 A		Castle Bluff Schdule							
00373.3.19.7.1.2 Plant Services Enclosure													
UE181103-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Plant Services Enc	0h	24-Mar-25 08:00 A	16-Apr-25 17:00 A		Castle Bluff Schdule							
UE181103-10	IDR Architectural Specifications - Plant Services Enclosure	0h	17-Apr-25 08:00 A	05-May-25 17:00 A		Castle Bluff Schdule							
UE181103-15	Address IDR Comments & Issue for Client Review Architectural Specifications - Plant	0h	06-May-25 08:00 A	13-Jun-25 17:00 A		Castle Bluff Schdule							
UE181103-20	Client Review Architectural Specifications - Plant Services Enclosure	0h	16-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule							
UE181103-25	Address Client Comments & Issue for Use Architectural Plan/Elev/Sections/Dt's (Perr	0h	07-Jul-25 08:00 A	22-Jul-25 17:00 A		Castle Bluff Schdule							
00373.3.19.7.1.3 Fuel Gas Compressor Enclosure													
UE181104-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Fuel Gas Compres	0h	13-Jun-25 08:00 A	17-Jun-25 17:00 A		Castle Bluff Schdule							
UE181104-10	IDR Architectural Plan/Elev/Sections/Dt's - Fuel Gas Compressor	0h	18-Jun-25 08:00 A	26-Jun-25 17:00 A		Castle Bluff Schdule							
UE181104-15	Address Comments and Issue for CR Architectural Plan/Elev/Sections/Dt's - Fuel Gas	0h	27-Jun-25 08:00 A	29-Jul-25 08:00 A		Castle Bluff Schdule							
UE181104-20	Client Review Architectural Plan/Elev/Sections/Dt's - Fuel Gas Compressor	0h	30-Jul-25 08:00 A	18-Aug-25 17:00 A		Castle Bluff Schdule							
UE181104-25	Address Client Comments and Issue IFD (Permitting) Architectural Plan/Elev/Sections	0h	19-Aug-25 08:00 A	02-Oct-25 17:00 A		Castle Bluff Schdule							
UE181104-35	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Fuel	40h	03-Dec-25 08:00	09-Dec-25 17:00	3964h	Castle Bluff Schdule							
UE181104-45	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Fuel	40h	03-Dec-25 08:00	09-Dec-25 17:00	3964h	Castle Bluff Schdule							
00373.3.19.7.1.4 Admin Warehouse													
UE181101-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Admin/Warehouse	0h	10-Dec-24 08:00 A	10-Mar-25 00:00 A		Castle Bluff Schdule							
UE181101-10	IDR Architectural Plan/Elev/Sections/Dt's - Admin/Warehouse	0h	11-Mar-25 08:00 A	24-Mar-25 17:00 A		Castle Bluff Schdule							
UE181101-15	Address Comments and Issue for CR Architectural Plan/Elev/Sections/Dt's - Admin/M	0h	24-Mar-25 08:00 A	07-Apr-25 00:00 A		Castle Bluff Schdule							
UE181101-20	Client Review Architectural Plan/Elev/Sections/Dt's - Admin/Warehouse	0h	08-Apr-25 08:00 A	21-Apr-25 17:00 A		Castle Bluff Schdule							
UE181101-25	Address Client Comments and Issue IFD (Permit) Architectural Plan/Elev/Sections/Dt'	0h	22-Apr-25 08:00 A	03-Jun-25 17:00 A		Castle Bluff Schdule							
UE181101-35	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Admi	80h	12-Sep-25 08:00 A	17-Oct-25 17:00	1092h	Castle Bluff Schdule							
00373.3.19.7.1.5 Guard Shack													
UE181106-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Guard Shack	0h	13-Aug-25 08:00 A	13-Aug-25 17:00 A		Castle Bluff Schdule							
UE181106-10	IDR Architectural Plan/Elev/Sections/Dt's - Guard Shack	0h	13-Aug-25 08:00 A	13-Aug-25 17:00 A		Castle Bluff Schdule							
UE181106-15	Address Comments and Issue for CR Architectural Plan/Elev/Sections/Dt's - Guard SI	0h	13-Aug-25 08:00 A	13-Aug-25 17:00 A		Castle Bluff Schdule							
UE181106-20	Client Review Architectural Plan/Elev/Sections/Dt's - Guard Shack	0h	13-Aug-25 08:00 A	13-Aug-25 17:00 A		Castle Bluff Schdule							
UE181106-25	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Guar	0h	13-Aug-25 08:00 A	13-Aug-25 17:00 A		Castle Bluff Schdule							
00373.3.19.7.1.7 Electrical Buildings													
UE181107-05	Prep, Check, and Issue IDR Architectural Plan/Elev/Sections/Dt's - Electrical Buildings	0h	16-Jun-25 08:00 A	27-Jun-25 17:00 A		Castle Bluff Schdule							
UE181107-10	IDR Architectural Plan/Elev/Sections/Dt's - Electrical Buildings	0h	30-Jun-25 08:00 A	14-Jul-25 17:00 A		Castle Bluff Schdule							
UE181107-15	Address Comments and Issue for CR Architectural Plan/Elev/Sections/Dt's - Electrical	0h	15-Jul-25 08:00 A	25-Jul-25 08:00 A		Castle Bluff Schdule							
UE181107-20	Client Review Architectural Plan/Elev/Sections/Dt's - Electrical Buildings	0h	28-Jul-25 08:00 A	18-Aug-25 17:00 A		Castle Bluff Schdule							
UE181107-25	Address Client Comments and Issue IFD (Permitting) Architectural Plan/Elev/Sections	0h	19-Aug-25 08:00 A	04-Sep-25 17:00 A		Castle Bluff Schdule							
UE181107-35	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Electr	56h	03-Dec-25 08:00	11-Dec-25 17:00	3948h	Castle Bluff Schdule							
UE181107-45	Address Client Comments and Issue IFC Architectural Plan/Elev/Sections/Dt's - Electr	56h	03-Dec-25 08:00	11-Dec-25 17:00	3948h	Castle Bluff Schdule							
00373.4 PROCUREMENT													
00373.4.6 Isophase Bus Duct Structural Steel Specification													
PL130801-40	Proc to check spec, MR, Load SPM, Issue for Bid - Structural Steel Supply Specificati	80h	13-Oct-25 08:00	24-Oct-25 17:00	936h	Castle Bluff Schdule							
PL130801-45	Receive Bids - Structural Steel Supply Specification	120h	27-Oct-25 08:00	14-Nov-25 17:00	936h	Castle Bluff Schdule							
PL130801-50	Comm Bid Evaluation and Conform Tech Documents - Structural Steel Supply Specifi	120h	17-Nov-25 08:00	09-Dec-25 17:00	936h	Castle Bluff Schdule							
PL130801-55	Award Package - Structural Steel Supply Specification	40h	10-Dec-25 08:00	16-Dec-25 17:00	936h	Castle Bluff Schdule							
PL130801-60	Receive/Approve Supplier Documents - Structural Steel Supply Specification	240h	17-Dec-25 08:00	04-Feb-26 17:00	936h	Castle Bluff Schdule							
PL130801-65	Fabricate and Deliver- Structural Steel Supply Specification	672h	05-Feb-26 08:00	03-Jun-26 17:00	936h	Castle Bluff Schdule							



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Year									
							2023	2024	2025	2026	2027	2028	2029	2030		
PL130801-70	Deliver to Site - Structural Steel Supply Specification	40h	04-Jun-26 08:00	10-Jun-26 17:00	936h	Castle Bluff Schdule										
00373.4.5 Concrete Specifications																
PL130802-40	Proc to check spec, MR, Load SPM, Issue for Bid - Concrete	0h	12-Jun-25 08:00 A	13-Jun-25 17:00 A		Castle Bluff Schdule										
PL130802-45	Receive Bids - Concrete	0h	16-Jun-25 08:00 A	17-Jun-25 17:00 A		Castle Bluff Schdule										
PL130802-50	Comm Bid Evaluation and Conform Tech Documents - Concrete	0h	18-Jun-25 08:00 A	18-Jun-25 17:00 A		Castle Bluff Schdule										
PL130802-55	Award Package - Concrete	0h	19-Jun-25 08:00 A	19-Jun-25 17:00 A		Castle Bluff Schdule										
PL130802-60	Receive/Approve Supplier Documents - Concrete	0h	20-Jun-25 08:00 A	02-Jul-25 17:00 A		Castle Bluff Schdule										
PL130802-65	Fabricate and Deliver- Concrete	0h	21-Jul-25 08:00 A	21-Jul-25 17:00 A		Castle Bluff Schdule										
PL130802-70	Deliver to Site - Concrete	0h	22-Jul-25 08:00 A	22-Jul-25 17:00 A		Castle Bluff Schdule										
00373.4.20 Concrete Reinforcing Steel																
PL130804-40	Proc to check spec, MR, Load SPM, Issue for Bid - Concrete Reinforcing Steel	0h	12-Jun-25 08:00 A	13-Jun-25 17:00 A		Castle Bluff Schdule										
PL130804-45	Receive Bids - Concrete Reinforcing Steel	0h	16-Jun-25 08:00 A	17-Jun-25 17:00 A		Castle Bluff Schdule										
PL130804-50	Tech/Comm Bid Evaluation and Conform Tech Documents - Concrete Reinforcing Ste	0h	18-Jun-25 08:00 A	18-Jun-25 17:00 A		Castle Bluff Schdule										
PL130804-55	Award Package - Concrete Reinforcing Steel	0h	19-Jun-25 08:00 A	19-Jun-25 17:00 A		Castle Bluff Schdule										
PL130804-60	Receive/Approve Supplier Documents - Concrete Reinforcing Steel	0h	20-Jun-25 08:00 A	02-Jul-25 17:00 A		Castle Bluff Schdule										
PL130804-65	Fabricate and Deliver- Concrete Reinforcing Steel	0h	07-Jul-25 08:00 A	11-Jul-25 17:00 A		Castle Bluff Schdule										
PL130804-70	Deliver to Site - Concrete Reinforcing Steel	0h	14-Jul-25 08:00 A	15-Jul-25 17:00 A		Castle Bluff Schdule										
00373.4.35 Misc Steel																
PL130804-80	Proc to check spec, MR, Load SPM, Issue for Bid - Misc Steel	80h	26-Mar-26 08:00	08-Apr-26 17:00	421h	Castle Bluff Schdule										
PL130804-90	Receive Bids - Misc Steel	40h	09-Apr-26 08:00	15-Apr-26 17:00	421h	Castle Bluff Schdule										
PL130804-100	Tech/Comm Bid Evaluation and Conform Tech Documents - Misc Steel	40h	16-Apr-26 08:00	22-Apr-26 17:00	421h	Castle Bluff Schdule										
PL130804-110	Award Package - Misc Steel	8h	23-Apr-26 08:00	23-Apr-26 17:00	421h	Castle Bluff Schdule										
PL130804-120	Receive/Approve Supplier Documents - Misc Steel	240h	24-Apr-26 08:00	05-Jun-26 17:00	421h	Castle Bluff Schdule										
PL130804-130	Fabricate and Deliver- Misc Steel	400h	08-Jun-26 08:00	17-Aug-26 17:00	421h	Castle Bluff Schdule										
PL130804-140	Deliver to Site - Misc Steel	40h	18-Aug-26 08:00	24-Aug-26 17:00	421h	Castle Bluff Schdule										
00373.4.21 Platforms																
PL130803-40	Proc to check spec, MR, Load SPM, Issue for Bid - Platforms	80h	15-Oct-25 08:00	28-Oct-25 17:00	623h	Castle Bluff Schdule										
PL130803-45	Receive Bids - Platforms	40h	29-Oct-25 08:00	04-Nov-25 17:00	623h	Castle Bluff Schdule										
PL130803-50	Comm Bid Evaluation and Conform Tech Documents - Platforms	40h	05-Nov-25 08:00	11-Nov-25 17:00	623h	Castle Bluff Schdule										
PL130803-55	Award Package - Platforms	8h	12-Nov-25 08:00	12-Nov-25 17:00	623h	Castle Bluff Schdule										
PL130803-60	Receive/Approve Supplier Documents - Platforms	240h	13-Nov-25 08:00	05-Jan-26 17:00	623h	Castle Bluff Schdule										
PL130803-65	Fabricate and Deliver- Platforms	800h	06-Jan-26 08:00	26-May-26 17:00	623h	Castle Bluff Schdule										
PL130803-70	Deliver to Site - Platforms	40h	27-May-26 08:00	02-Jun-26 17:00	623h	Castle Bluff Schdule										
00373.4.22 Embedments & Anchor Bolts																
PL130805-40	Proc to check spec, MR, Load SPM, Issue for Bid - Embedments & Anchor Bolts	0h	18-Aug-25 08:00 A	02-Sep-25 08:00 A		Castle Bluff Schdule										
PL130805-45	Receive Bids - Embedments & Anchor Bolts	0h	02-Sep-25 08:00 A	15-Sep-25 08:00 A		Castle Bluff Schdule										
PL130805-50	Tech/Comm Bid Evaluation and Conform Tech Documents - Embedments & Anchor Bolts	0h	15-Sep-25 08:00 A	15-Sep-25 17:00 A		Castle Bluff Schdule										
PL130805-55	Award Package - Embedments & Anchor Bolts	0h	16-Sep-25 08:00 A	16-Sep-25 17:00 A		Castle Bluff Schdule										
PL130805-60	Receive/Approve Supplier Documents - Embedments & Anchor Bolts	0h	17-Sep-25 08:00 A	06-Oct-25 08:00	534h	Castle Bluff Schdule										
PL130805-65	Fabricate and Deliver- CTG Base Slab Anchor Bolts	80h	06-Oct-25 08:00	17-Oct-25 17:00	534h	Castle Bluff Schdule										
PL130805-80	Fabricate and Deliver- CTG Pedestals Embedments & Anchor Bolts	240h	06-Oct-25 08:00	14-Nov-25 17:00	766h	Castle Bluff Schdule										
00373.4.22.1 Deliver to Site - Base Slab Anchor Bolts																
PL130805-100	Deliver to Site - U2 CTG Base Slab Anchor Bolts	8h	20-Oct-25 08:00	20-Oct-25 17:00	534h	Castle Bluff Schdule										
PL130805-120	Deliver to Site - U3 CTG Base Slab Anchor Bolts	8h	20-Oct-25 08:00	20-Oct-25 17:00	1123h	Castle Bluff Schdule										
PL130805-140	Deliver to Site - U4 CTG Base Slab Anchor Bolts	8h	20-Oct-25 08:00	20-Oct-25 17:00	1054h	Castle Bluff Schdule										
PL130805-70	Deliver to Site - U1 CTG Base Slab Anchor Bolts	8h	20-Oct-25 08:00	20-Oct-25 17:00	773h	Castle Bluff Schdule										
00373.4.22.2 Deliver to Site - Pedestal Embedments & Anchor Bolts																
PL130805-110	Deliver to Site - U2 CTG Pedestals Embedments & Anchor Bolts	8h	17-Nov-25 08:00	17-Nov-25 17:00	766h	Castle Bluff Schdule										
PL130805-130	Deliver to Site - U3 CTG Pedestals Embedments & Anchor Bolts	8h	17-Nov-25 08:00	17-Nov-25 17:00	1347h	Castle Bluff Schdule										
PL130805-150	Deliver to Site - U4 CTG Pedestals Embedments & Anchor Bolts	8h	17-Nov-25 08:00	17-Nov-25 17:00	1278h	Castle Bluff Schdule										

Remaining Level of Effort
 Actual Work
 Milestone

 Actual Level of Effort
 Remaining Work

 Primary Baseline
 Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2024	2025	2026	2027	2028	2029	2030
PL130805-90	Deliver to Site - U1 CTG Pedestals Embedments & Anchor Bolts	8h	17-Nov-25 08:00	17-Nov-25 17:00	1167h	Castle Bluff Schdule							
00373.4.2 Air Compressors/Receivers&Dryers													
PL150801-40	Proc to check spec, MR, Load SPM, Issue for Bid - Air Compressors/Receivers & Drye	0h	18-Jun-25 08:00 A	01-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-45	Receive Bids - Air Compressors/Receivers & Dryers	0h	02-Jul-25 08:00 A	07-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-50	Comm Bid Evaluation and Conform Tech Documents - Air Compressors/Receivers & I	0h	08-Jul-25 08:00 A	09-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-55	Award Package - Air Compressors/Receivers & Dryers	0h	10-Jul-25 08:00 A	16-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-60	Receive/Approve Supplier Documents - Air Compressors/Receivers & Dryers	0h	17-Jul-25 08:00 A	17-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-65	Fabricate and Deliver- Air Compressors/Receivers & Dryers	0h	18-Jul-25 08:00 A	18-Jul-25 17:00 A		Castle Bluff Schdule							
PL150801-70	Deliver to Site - Air Compressors/Receivers & Dryers	0h	21-Jul-25 08:00 A	21-Jul-25 17:00 A		Castle Bluff Schdule							
00373.4.7 Sump Pumps													
PL150802-40	Proc to check spec, MR, Load SPM, Issue for Bid - Sump Pumps	0h	08-Sep-25 08:00 A	19-Sep-25 17:00 A		Castle Bluff Schdule							
PL150802-45	Receive Bids - Sump Pumps	0h	22-Sep-25 08:00 A	30-Sep-25 17:00 A		Castle Bluff Schdule							
PL150802-50	Comm Bid Evaluation and Conform Tech Documents - Sump Pumps	96h	01-Oct-25 08:00 A	21-Oct-25 17:00	605h	Castle Bluff Schdule							
PL150802-55	Award Package - Sump Pumps	40h	22-Oct-25 08:00	28-Oct-25 17:00	605h	Castle Bluff Schdule							
PL150802-60	Receive/Approve Supplier Documents - Sump Pumps	240h	29-Oct-25 08:00	11-Dec-25 17:00	605h	Castle Bluff Schdule							
PL150802-65	Fabricate and Deliver- Sump Pumps	1440h	12-Dec-25 08:00	01-Sep-26 17:00	605h	Castle Bluff Schdule							
PL150802-70	Deliver to Site - Sump Pumps	40h	02-Sep-26 08:00	09-Sep-26 17:00	605h	Castle Bluff Schdule							
00373.4.3 Fuel Oil Unloading Pumps													
PL150803-40	Proc to check spec, MR, Load SPM, Issue for Bid - Fuel Oil Unloading Pumps	0h	22-Sep-25 08:00 A	22-Sep-25 08:00 A		Castle Bluff Schdule							
PL150803-45	Receive Bids - Fuel Oil Unloading Pumps	0h	22-Sep-25 08:00 A	24-Sep-25 17:00 A		Castle Bluff Schdule							
PL150803-50	Comm Bid Evaluation and Conform Tech Documents - Fuel Oil Unloading Pumps	0h	25-Sep-25 08:00 A	29-Sep-25 17:00 A		Castle Bluff Schdule							
PL150803-55	Award Package - Fuel Oil Unloading Pumps	0h	30-Sep-25 08:00 A	30-Sep-25 08:00 A		Castle Bluff Schdule							
PL150803-60	Receive/Approve Supplier Documents - Fuel Oil Unloading Pumps	0h	01-Oct-25 08:00 A	20-Oct-25 08:00	1669h	Castle Bluff Schdule							
PL150803-65	Fabricate and Deliver- Fuel Oil Unloading Pumps	672h	20-Oct-25 08:00	24-Feb-26 17:00	1669h	Castle Bluff Schdule							
PL150803-70	Deliver to Site - Fuel Oil Unloading Pumps	40h	25-Feb-26 08:00	03-Mar-26 17:00	1669h	Castle Bluff Schdule							
00373.4.27 Service Water Pumps													
PL150808-40	Proc to check spec, MR, Load SPM, Issue for Bid - Service Water Pumps	0h	22-Sep-25 08:00 A	22-Sep-25 08:00 A		Castle Bluff Schdule							
PL150808-45	Receive Bids - Service Water Pumps	0h	22-Sep-25 08:00 A	24-Sep-25 17:00 A		Castle Bluff Schdule							
PL150808-50	Comm Bid Evaluation and Conform Tech Documents - Service Water Pumps	0h	25-Sep-25 08:00 A	29-Sep-25 17:00 A		Castle Bluff Schdule							
PL150808-55	Award Package - Service Water Pumps	0h	01-Oct-25 08:00 A	01-Oct-25 08:00 A		Castle Bluff Schdule							
PL150808-60	Receive/Approve Supplier Documents - Service Water Pumps	0h	02-Oct-25 08:00 A	02-Oct-25 08:00 A		Castle Bluff Schdule							
PL150808-65	Fabricate and Deliver- Service Water Pumps	584h	03-Oct-25 08:00 A	09-Feb-26 17:00	275h	Castle Bluff Schdule							
PL150808-70	Deliver to Site - Service Water Pumps	40h	10-Feb-26 08:00	16-Feb-26 17:00	275h	Castle Bluff Schdule							
00373.4.8 Oil Water Separator													
PL150805-40	Proc to check spec, MR, Load SPM, Issue for Bid - Oil Water Separator	0h	28-Jul-25 08:00 A	15-Aug-25 17:00 A		Castle Bluff Schdule							
PL150805-45	Receive Bids - Oil Water Separator	0h	18-Aug-25 08:00 A	08-Sep-25 17:00 A		Castle Bluff Schdule							
PL150805-50	Comm Bid Evaluation and Conform Tech Documents - Oil Water Separator	0h	09-Sep-25 08:00 A	29-Sep-25 17:00 A		Castle Bluff Schdule							
PL150805-55	Award Package - Oil Water Separator	0h	30-Sep-25 08:00 A	01-Oct-25 17:00 A		Castle Bluff Schdule							
PL150805-60	Receive/Approve Supplier Documents - Oil Water Separator	144h	02-Oct-25 08:00 A	12-Nov-25 17:00	1444h	Castle Bluff Schdule							
PL150805-65	Fabricate and Deliver- Oil Water Separator	672h	13-Nov-25 08:00	20-Mar-26 17:00	1828h	Castle Bluff Schdule							
PL150805-70	Deliver to Site - Oil Water Separator	40h	23-Mar-26 08:00	27-Mar-26 17:00	1828h	Castle Bluff Schdule							
00373.4.19 BOP Manual Valves													
PL150807-40	Proc to check spec, MR, Load SPM, Issue for Bid - BOP Manual Valves	80h	20-Jan-26 08:00	02-Feb-26 17:00	477h	Castle Bluff Schdule							
PL150807-45	Receive Bids - BOP Manual Valves	120h	03-Feb-26 08:00	23-Feb-26 17:00	477h	Castle Bluff Schdule							
PL150807-50	Comm Bid Evaluation and Conform Tech Documents - BOP Manual Valves	120h	24-Feb-26 08:00	16-Mar-26 17:00	477h	Castle Bluff Schdule							
PL150807-55	Award Package - BOP Manual Valves	40h	17-Mar-26 08:00	23-Mar-26 17:00	477h	Castle Bluff Schdule							
PL150807-60	Receive/Approve Supplier Documents - BOP Manual Valves	240h	24-Mar-26 08:00	04-May-26 17:00	477h	Castle Bluff Schdule							
PL150807-65	Fabricate and Deliver- BOP Manual Valves	800h	05-May-26 08:00	24-Sep-26 17:00	477h	Castle Bluff Schdule							
PL150807-70	Deliver to Site - BOP Manual Valves	40h	25-Sep-26 08:00	01-Oct-26 17:00	477h	Castle Bluff Schdule							
00373.4.34 Fuel Gas Valves													

▬ Remaining Level of Effort
 ▬ Actual Work
 ◆ Milestone
▬ Actual Level of Effort
 ▬ Remaining Work
▬ Primary Baseline
 ▬ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Gantt Chart											
							2023	2024	2025	2026	2027	2028	2029	2030				
PL150810-40	Proc to check spec, MR, Load SPM, Issue for Bid - Fuel Gas Valves	0h	07-Jul-25 08:00 A	18-Jul-25 17:00 A		Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - Fuel Gas Valves											
PL150810-45	Receive Bids - Fuel Gas Valves	0h	21-Jul-25 08:00 A	08-Aug-25 17:00 A		Castle Bluff Schedule	Receive Bids - Fuel Gas Valves											
PL150810-50	Comm Bid Evaluation and Conform Tech Documents - Fuel Gas Valves	0h	18-Aug-25 08:00 A	08-Sep-25 17:00 A		Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - Fuel Gas Valves											
PL150810-55	Award Package - Fuel Gas Valves C	0h	09-Sep-25 08:00 A	15-Sep-25 17:00 A		Castle Bluff Schedule	Award Package - Fuel Gas Valves C											
PL150810-60	Receive/Approve Supplier Documents - Fuel Gas Valves	48h	16-Sep-25 08:00 A	27-Oct-25 17:00	1074h	Castle Bluff Schedule	Receive/Approve Supplier Documents - Fuel Gas Valves											
PL150810-65	Fabricate and Deliver- Fuel Gas Valves	1360h	28-Oct-25 08:00	06-Jul-26 17:00	1074h	Castle Bluff Schedule	Fabricate and Deliver- Fuel Gas Valves											
PL150810-70	Deliver to Site - Fuel Gas Valves	40h	07-Jul-26 08:00	13-Jul-26 17:00	1074h	Castle Bluff Schedule	Deliver to Site - Fuel Gas Valves											
00373.4.9 Shop Fabricated Tanks																		
PL150806-40	Proc to check spec, MR, Load SPM, Issue for Bid - Shop Fabricated Tanks	0h	04-Aug-25 08:00 A	15-Aug-25 17:00 A		Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - Shop Fabricated Tanks											
PL150806-45	Receive Bids - Shop Fabricated Tanks	0h	18-Aug-25 08:00 A	18-Aug-25 17:00 A		Castle Bluff Schedule	Receive Bids - Shop Fabricated Tanks											
PL150806-50	Comm Bid Evaluation and Conform Tech Documents - Shop Fabricated Tanks	0h	19-Aug-25 08:00 A	19-Aug-25 17:00 A		Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - Shop Fabricated Tanks											
PL150806-55	Award Package - Shop Fabricated Tanks C	0h	21-Aug-25 08:00 A	21-Aug-25 17:00 A		Castle Bluff Schedule	Award Package - Shop Fabricated Tanks C											
PL150806-60	Receive/Approve Supplier Documents - Shop Fabricated Tanks	0h	25-Sep-25 08:00 A	20-Oct-25 08:00	251h	Castle Bluff Schedule	Receive/Approve Supplier Documents - Shop Fabricated Tanks											
PL150806-65	Fabricate and Deliver- Shop Fabricated Tanks	160h	20-Oct-25 08:00	14-Nov-25 17:00	251h	Castle Bluff Schedule	Fabricate and Deliver- Shop Fabricated Tanks											
PL150806-70	Deliver to Site - Shop Fabricated Tanks	16h	17-Nov-25 08:00	18-Nov-25 17:00	251h	Castle Bluff Schedule	Deliver to Site - Shop Fabricated Tanks											
00373.4.28 Safety Showers																		
PL150809-05	Proc to check spec, MR, Load SPM, Issue for Bid - Safety Showers	80h	16-Oct-25 08:00	29-Oct-25 17:00	1248h	Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - Safety Showers											
PL150809-10	Receive Bids - Safety Showers	120h	30-Oct-25 08:00	19-Nov-25 17:00	1248h	Castle Bluff Schedule	Receive Bids - Safety Showers											
PL150809-15	Comm Bid Evaluation and Conform Tech Documents - Safety Showers	120h	20-Nov-25 08:00	12-Dec-25 17:00	1248h	Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - Safety Showers											
PL150809-20	Award Package - Safety Showers	40h	15-Dec-25 08:00	19-Dec-25 17:00	1248h	Castle Bluff Schedule	Award Package - Safety Showers											
PL150809-25	Receive/Approve Supplier Documents - Safety Showers	240h	29-Dec-25 08:00	09-Feb-26 17:00	1248h	Castle Bluff Schedule	Receive/Approve Supplier Documents - Safety Showers											
PL150809-30	Fabricate and Deliver- Safety Showers	920h	10-Feb-26 08:00	22-Jul-26 17:00	1248h	Castle Bluff Schedule	Fabricate and Deliver- Safety Showers											
PL150809-35	Deliver to Site - Safety Showers	40h	23-Jul-26 08:00	29-Jul-26 17:00	1248h	Castle Bluff Schedule	Deliver to Site - Safety Showers											
00373.4.31 Lift Station																		
PL150812-35	Proc to check spec, MR, Load SPM, Issue for Bid - Lift Station	0h	22-Sep-25 08:00 A	23-Sep-25 17:00 A		Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - Lift Station											
PL150812-40	Receive Bids - Lift Station	56h	24-Sep-25 08:00 A	14-Oct-25 17:00	1317h	Castle Bluff Schedule	Receive Bids - Lift Station											
PL150812-45	Comm Bid Evaluation and Conform Tech Documents - Lift Station	120h	15-Oct-25 08:00	04-Nov-25 17:00	1317h	Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - Lift Station											
PL150812-50	Award Package - Lift Station	40h	05-Nov-25 08:00	11-Nov-25 17:00	1317h	Castle Bluff Schedule	Award Package - Lift Station											
PL150812-55	Receive/Approve Supplier Documents - Lift Station	240h	12-Nov-25 08:00	02-Jan-26 17:00	1317h	Castle Bluff Schedule	Receive/Approve Supplier Documents - Lift Station											
PL150812-60	Fabricate and Deliver- Lift Station	920h	05-Jan-26 08:00	15-Jun-26 17:00	1317h	Castle Bluff Schedule	Fabricate and Deliver- Lift Station											
PL150812-65	Deliver to Site - Lift Station	40h	16-Jun-26 08:00	22-Jun-26 17:00	1317h	Castle Bluff Schedule	Deliver to Site - Lift Station											
00373.4.18 Piping Material Specifications																		
PL160801-40	Proc to check spec, MR, Load SPM, Issue for Bid - Pipe Material	80h	06-Oct-25 08:00	17-Oct-25 17:00	1152h	Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - Pipe Material											
PL160801-45	Receive Bids - Pipe Material	120h	20-Oct-25 08:00	07-Nov-25 17:00	1152h	Castle Bluff Schedule	Receive Bids - Pipe Material											
PL160801-50	Comm Bid Evaluation and Conform Tech Documents - Pipe Material	120h	10-Nov-25 08:00	02-Dec-25 17:00	1152h	Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - Pipe Material											
PL160801-55	Award Package - Pipe Material	40h	03-Dec-25 08:00	09-Dec-25 17:00	1152h	Castle Bluff Schedule	Award Package - Pipe Material											
PL160801-60	Receive/Approve Supplier Documents - Pipe Material	240h	10-Dec-25 08:00	28-Jan-26 17:00	1152h	Castle Bluff Schedule	Receive/Approve Supplier Documents - Pipe Material											
PL160801-65	Fabricate and Deliver- Pipe Material	800h	29-Jan-26 08:00	18-Jun-26 17:00	1152h	Castle Bluff Schedule	Fabricate and Deliver- Pipe Material											
PL160801-70	Deliver to Site - Pipe Material	40h	19-Jun-26 08:00	25-Jun-26 17:00	1152h	Castle Bluff Schedule	Deliver to Site - Pipe Material											
00373.4.16 Piping Specification - HDPE U/G Demineralized Water																		
PL160803-40	Proc to check spec, MR, Load SPM, Issue for Bid - HDPE U/G Demineralized Water Pipe	80h	03-Nov-25 08:00	14-Nov-25 17:00	932h	Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - HDPE U/G Demineralized Water Pipe											
PL160803-45	Receive Bids - HDPE U/G Demineralized Water Pipe	120h	17-Nov-25 08:00	09-Dec-25 17:00	932h	Castle Bluff Schedule	Receive Bids - HDPE U/G Demineralized Water Pipe											
PL160803-50	Comm Bid Evaluation and Conform Tech Documents - HDPE U/G Demineralized Water Pipe	120h	10-Dec-25 08:00	07-Jan-26 17:00	932h	Castle Bluff Schedule	Comm Bid Evaluation and Conform Tech Documents - HDPE U/G Demineralized Water Pipe											
PL160803-55	Award Package - HDPE U/G Demineralized Water Pipe	40h	08-Jan-26 08:00	14-Jan-26 17:00	932h	Castle Bluff Schedule	Award Package - HDPE U/G Demineralized Water Pipe											
PL160803-60	Receive/Approve Supplier Documents - HDPE U/G Demineralized Water Pipe	240h	15-Jan-26 08:00	25-Feb-26 17:00	932h	Castle Bluff Schedule	Receive/Approve Supplier Documents - HDPE U/G Demineralized Water Pipe											
PL160803-65	Fabricate and Deliver- HDPE U/G Demineralized Water Pipe	800h	26-Feb-26 08:00	17-Jul-26 17:00	932h	Castle Bluff Schedule	Fabricate and Deliver- HDPE U/G Demineralized Water Pipe											
PL160803-70	Deliver to Site - HDPE U/G Demineralized Water Pipe	40h	20-Jul-26 08:00	24-Jul-26 17:00	932h	Castle Bluff Schedule	Deliver to Site - HDPE U/G Demineralized Water Pipe											
00373.4.17 Piping Specification - HDPE U/G Fire Protection																		
PL160804-40	Proc to check spec, MR, Load SPM, Issue for Bid - HDPE U/G Fire Protection Pipe	80h	03-Nov-25 08:00	14-Nov-25 17:00	992h	Castle Bluff Schedule	Proc to check spec, MR, Load SPM, Issue for Bid - HDPE U/G Fire Protection Pipe											
PL160804-45	Receive Bids - HDPE U/G Fire Protection Pipe	120h	17-Nov-25 08:00	09-Dec-25 17:00	992h	Castle Bluff Schedule	Receive Bids - HDPE U/G Fire Protection Pipe											

█ Remaining Level of Effort
 █ Actual Work
 ◆ Milestone
█ Actual Level of Effort
 █ Remaining Work
 Primary Baseline
█ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							3	2024	2025	2026	2027	2028	2029	2030				
PL160804-50	Comm Bid Evaluation and Conform Tech Documents - HDPE U/G Fire Protection Pipe	120h	10-Dec-25 08:00	07-Jan-26 17:00	992h	Castle Bluff Schdule												
PL160804-55	Award Package - HDPE U/G Fire Protection Pipe	40h	08-Jan-26 08:00	14-Jan-26 17:00	992h	Castle Bluff Schdule												
PL160804-60	Receive/Approve Supplier Documents - HDPE U/G Fire Protection Pipe	240h	15-Jan-26 08:00	25-Feb-26 17:00	992h	Castle Bluff Schdule												
PL160804-65	Fabricate and Deliver- HDPE U/G Fire Protection Pipe	800h	26-Feb-26 08:00	17-Jul-26 17:00	992h	Castle Bluff Schdule												
PL160804-70	Deliver to Site - HDPE U/G Fire Protection Pipe	40h	20-Jul-26 08:00	24-Jul-26 17:00	992h	Castle Bluff Schdule												
00373.4.10 Pipe Supports Specification																		
PL160802-40	Proc to check spec, MR, Load SPM, Issue for Bid - Pipe Supports Supply & Fabricatir	80h	31-Dec-25 08:00	14-Jan-26 17:00	684h	Castle Bluff Schdule												
PL160802-45	Receive Bids - Pipe Supports Supply & Fabrication	120h	15-Jan-26 08:00	04-Feb-26 17:00	684h	Castle Bluff Schdule												
PL160802-50	Tech/Comm Bid Evaluation and Conform Tech Documents - Pipe Supports Supply & I	120h	05-Feb-26 08:00	25-Feb-26 17:00	684h	Castle Bluff Schdule												
PL160802-55	Award Package - Pipe Supports Supply & Fabrication	40h	26-Feb-26 08:00	04-Mar-26 17:00	684h	Castle Bluff Schdule												
PL160802-60	Receive/Approve Supplier Documents - Pipe Supports Supply & Fabrication	240h	05-Mar-26 08:00	15-Apr-26 17:00	684h	Castle Bluff Schdule												
PL160802-65	Fabricate and Deliver- Pipe Supports Supply & Fabrication	800h	16-Apr-26 08:00	04-Sep-26 17:00	684h	Castle Bluff Schdule												
PL160802-70	Deliver to Site - Pipe Supports Supply & Fabrication	40h	08-Sep-26 08:00	14-Sep-26 17:00	684h	Castle Bluff Schdule												
00373.4.15 Piping Installation Specification																		
PL160805-40	Proc to check spec, MR, Load SPM, Issue for Bid - Piping Installation Spec.	80h	03-Nov-25 08:00	14-Nov-25 17:00	1032h	Castle Bluff Schdule												
PL160805-45	Receive Bids - Piping Installation Spec.	120h	17-Nov-25 08:00	09-Dec-25 17:00	1032h	Castle Bluff Schdule												
PL160805-50	Tech/Comm Bid Evaluation and Conform Tech Documents - Piping Installation Spec.	120h	10-Dec-25 08:00	07-Jan-26 17:00	1032h	Castle Bluff Schdule												
PL160805-55	Award Package - Piping Installation Spec.	40h	08-Jan-26 08:00	14-Jan-26 17:00	1032h	Castle Bluff Schdule												
PL160805-60	Receive/Approve Supplier Documents - Piping Installation Spec.	240h	15-Jan-26 08:00	25-Feb-26 17:00	1032h	Castle Bluff Schdule												
PL160805-65	Mobilize - Pipefitters	800h	26-Feb-26 08:00	17-Jul-26 17:00	1032h	Castle Bluff Schdule												
00373.4.11 MV Switchgear																		
PL170801-40	Proc to check spec, MR, Load SPM, Issue for Bid - MV Switchgear	0h	03-Mar-25 08:00 A	05-Mar-25 17:00 A		Castle Bluff Schdule												
PL170801-45	Receive Bids - MV Switchgear	0h	06-Mar-25 08:00 A	07-Mar-25 17:00 A		Castle Bluff Schdule												
PL170801-50	Comm Bid Evaluation and Conform Tech Documents - MV Switchgear	0h	10-Mar-25 08:00 A	10-Mar-25 17:00 A		Castle Bluff Schdule												
PL170801-55	Award Package - MV Switchgear	0h	11-Mar-25 08:00 A	14-Mar-25 17:00 A		Castle Bluff Schdule												
PL170801-60	Receive/Approve Supplier Documents - MV Switchgear	0h	17-Apr-25 08:00 A	07-Oct-25 08:00 A		Castle Bluff Schdule												
PL170801-65	Fabricate and Deliver- MV Switchgear	1984h	08-Oct-25 08:00 A	01-Oct-26 17:00	40h	Castle Bluff Schdule												
PL170801-70	Deliver to Site - MV Switchgear	40h	02-Oct-26 08:00	08-Oct-26 17:00	40h	Castle Bluff Schdule												
00373.4.30 LV Switchgear																		
PL170809-40	Proc to check spec, MR, Load SPM, Issue for Bid - LV Switchgear	0h	03-Mar-25 08:00 A	05-Mar-25 17:00 A		Castle Bluff Schdule												
PL170809-45	Receive Bids - LV Switchgear	0h	06-Mar-25 08:00 A	07-Mar-25 17:00 A		Castle Bluff Schdule												
PL170809-50	Comm Bid Evaluation and Conform Tech Documents - LV Switchgear	0h	10-Mar-25 08:00 A	10-Mar-25 17:00 A		Castle Bluff Schdule												
PL170809-55	Award Package - LV Switchgear	0h	11-Mar-25 08:00 A	14-Mar-25 17:00 A		Castle Bluff Schdule												
PL170809-60	Receive/Approve Supplier Documents - LV Switchgear	0h	17-Apr-25 08:00 A	07-Oct-25 17:00 A		Castle Bluff Schdule												
PL170809-65	Fabricate and Deliver- LV Switchgear	1984h	08-Oct-25 08:00 A	01-Oct-26 17:00	175h	Castle Bluff Schdule												
PL170809-70	Deliver to Site - LV Switchgear	40h	02-Oct-26 08:00	08-Oct-26 17:00	175h	Castle Bluff Schdule												
00373.4.12 Non-Segregated Bus Duct																		
PL170802-40	Proc to check spec, MR, Load SPM, Issue for Bid - Non-Segregated Bus Duct	0h	18-Jul-25 08:00 A	18-Jul-25 17:00 A		Castle Bluff Schdule												
PL170802-45	Receive Bids - Non-Segregated Bus Duct	0h	21-Jul-25 08:00 A	21-Jul-25 17:00 A		Castle Bluff Schdule												
PL170802-50	Tech/Comm Bid Evaluation and Conform Tech Documents - Non-Segregated Bus Du	0h	22-Jul-25 08:00 A	22-Jul-25 17:00 A		Castle Bluff Schdule												
PL170802-55	Award Package - Non-Segregated Bus Duct	0h	23-Jul-25 08:00 A	23-Jul-25 17:00 A		Castle Bluff Schdule												
PL170802-60	Receive/Approve Supplier Documents - Non-Segregated Bus Duct	0h	24-Jul-25 08:00 A	24-Jul-25 17:00 A		Castle Bluff Schdule												
PL170802-65	Fabricate and Deliver- Non-Segregated Bus Duct	1504h	24-Jul-25 08:00 A	08-Jul-26 17:00	1032h	Castle Bluff Schdule												
PL170802-70	Deliver to Site - Non-Segregated Bus Duct	40h	09-Jul-26 08:00	15-Jul-26 17:00	1032h	Castle Bluff Schdule												
00373.4.13 Isophase Bus Duct																		
PL170803-40	Proc to check spec, MR, Load SPM, Issue for Bid - Isophase Bus Duct	0h	03-Feb-25 08:00 A	07-Feb-25 17:00 A		Castle Bluff Schdule												
PL170803-45	Receive Bids - Isophase Bus Duct	0h	10-Feb-25 08:00 A	14-Feb-25 17:00 A		Castle Bluff Schdule												
PL170803-50	Comm Bid Evaluation and Conform Tech Documents - Isophase Bus Duct	0h	18-Feb-25 08:00 A	18-Feb-25 17:00 A		Castle Bluff Schdule												
PL170803-55	Award Package - Isophase Bus Duct	0h	19-Feb-25 08:00 A	21-Feb-25 17:00 A		Castle Bluff Schdule												
PL170803-60	Receive/Approve Supplier Documents - Isophase Bus Duct	0h	23-Jun-25 08:00 A	03-Jul-25 17:00 A		Castle Bluff Schdule												

Remaining Level of Effort
 Actual Work
 Milestone
 Remaining Work
 Primary Baseline
 Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
PL170803-65	Fabricate and Deliver- Isophase Bus Duct	1968h	21-Jul-25 08:00 A	29-Sep-26 17:00	152h	Castle Bluff Schdule								
PL170803-70	Deliver to Site - Isophase Bus Duct	40h	30-Sep-26 08:00	06-Oct-26 17:00	152h	Castle Bluff Schdule								
00373.4.14 Motor Control Centers														
PL170804-40	Proc to check spec, MR, Load SPM, Issue for Bid - Motor Control Centers	0h	03-Mar-25 08:00 A	05-Mar-25 17:00 A		Castle Bluff Schdule								
PL170804-45	Receive Bids - Motor Control Centers	0h	06-Mar-25 08:00 A	07-Mar-25 17:00 A		Castle Bluff Schdule								
PL170804-50	Comm Bid Evaluation and Conform Tech Documents - Motor Control Centers	0h	10-Mar-25 08:00 A	10-Mar-25 17:00 A		Castle Bluff Schdule								
PL170804-55	Award Package - Motor Control Centers	0h	11-Mar-25 08:00 A	14-Mar-25 17:00 A		Castle Bluff Schdule								
PL170804-60	Receive/Approve Supplier Documents - Motor Control Centers	0h	17-Apr-25 08:00 A	06-Jun-25 08:00 A		Castle Bluff Schdule								
PL170804-65	Fabricate and Deliver- Motor Control Centers	1744h	21-Jul-25 08:00 A	19-Aug-26 17:00	604h	Castle Bluff Schdule								
PL170804-70	Deliver to Site - Motor Control Centers	40h	20-Aug-26 08:00	26-Aug-26 17:00	604h	Castle Bluff Schdule								
00373.4.32 125VDC/120VAC														
PL170809-40A	Proc to check spec, MR, Load SPM, Issue for Bid - 125VDC/120VAC	80h	01-Apr-26 08:00	14-Apr-26 17:00	37h	Castle Bluff Schdule								
PL170809-45A	Receive Bids - 125VDC/120VAC	120h	15-Apr-26 08:00	05-May-26 17:00	37h	Castle Bluff Schdule								
PL170809-50A	Comm Bid Evaluation and Conform Tech Documents - 125VDC/120VAC	120h	06-May-26 08:00	27-May-26 17:00	37h	Castle Bluff Schdule								
PL170809-55A	Award Package - 125VDC/120VAC	40h	28-May-26 08:00	03-Jun-26 17:00	37h	Castle Bluff Schdule								
PL170809-60A	Receive/Approve Supplier Documents - 125VDC/120VAC	240h	04-Jun-26 08:00	16-Jul-26 17:00	37h	Castle Bluff Schdule								
PL170809-65A	Fabricate and Deliver- 125VDC/120VAC	960h	17-Jul-26 08:00	07-Jan-27 17:00	37h	Castle Bluff Schdule								
PL170809-70A	Deliver to Site - 125VDC/120VAC	40h	08-Jan-27 08:00	14-Jan-27 17:00	37h	Castle Bluff Schdule								
00373.4.1 Transformers														
PL170805-40	Proc to check spec, MR, Load SPM, Issue for Bid - Transformers	0h	10-Mar-25 08:00 A	21-Mar-25 17:00 A		Castle Bluff Schdule								
PL170805-45	Receive Bids - Transformers	0h	24-Mar-25 08:00 A	11-Apr-25 17:00 A		Castle Bluff Schdule								
PL170805-50	Comm Bid Evaluation and Conform Tech Documents - Transformers	0h	14-Apr-25 08:00 A	17-Apr-25 17:00 A		Castle Bluff Schdule								
PL170805-55	Award Package - Transformers	0h	15-May-25 08:00 A	21-May-25 17:00 A		Castle Bluff Schdule								
PL170805-60	Receive/Approve Supplier Documents - Transformers	0h	20-May-25 08:00 A	09-Jun-25 17:00 A		Castle Bluff Schdule								
PL170805-65	Fabricate and Deliver- Transformers	2064h	21-Jul-25 08:00 A	15-Oct-26 17:00	284h	Castle Bluff Schdule								
PL170805-70	Deliver to Site - Transformers	40h	16-Oct-26 08:00	22-Oct-26 17:00	284h	Castle Bluff Schdule								
00373.4.33 Heat Trace														
PL170810-40	Proc to check spec, MR, Load SPM, Issue for Bid - Heat Trace	80h	27-Apr-26 08:00	08-May-26 17:00	428h	Castle Bluff Schdule								
PL170810-45	Receive Bids - Heat Trace	120h	11-May-26 08:00	01-Jun-26 17:00	428h	Castle Bluff Schdule								
PL170810-50	Comm Bid Evaluation and Conform Tech Documents - Heat Trace	120h	02-Jun-26 08:00	22-Jun-26 17:00	428h	Castle Bluff Schdule								
PL170810-55	Award Package - Heat Trace	40h	23-Jun-26 08:00	29-Jun-26 17:00	428h	Castle Bluff Schdule								
PL170810-60	Receive/Approve Supplier Documents - Heat Trace	240h	30-Jun-26 08:00	11-Aug-26 17:00	428h	Castle Bluff Schdule								
PL170810-65	Fabricate and Deliver- Heat Trace	960h	12-Aug-26 08:00	02-Feb-27 17:00	428h	Castle Bluff Schdule								
PL170810-70	Deliver to Site - Heat Trace	40h	03-Feb-27 08:00	09-Feb-27 17:00	428h	Castle Bluff Schdule								
00373.4.25 Power Distribution Panels														
PL170806-40	Proc to check spec, MR, Load SPM, Issue for Bid - Power Distribution Panels	80h	06-Oct-25 08:00	17-Oct-25 17:00	976h	Castle Bluff Schdule								
PL170806-45	Receive Bids - Power Distribution Panels	120h	20-Oct-25 08:00	07-Nov-25 17:00	976h	Castle Bluff Schdule								
PL170806-50	Comm Bid Evaluation and Conform Tech Documents - Power Distribution Panels	120h	10-Nov-25 08:00	02-Dec-25 17:00	976h	Castle Bluff Schdule								
PL170806-55	Award Package - Power Distribution Panels	40h	03-Dec-25 08:00	09-Dec-25 17:00	976h	Castle Bluff Schdule								
PL170806-60	Receive/Approve Supplier Documents - Power Distribution Panels	240h	21-Apr-26 08:00	02-Jun-26 17:00	272h	Castle Bluff Schdule								
PL170806-65	Fabricate and Deliver- Power Distribution Panels	800h	03-Jun-26 08:00	22-Oct-26 17:00	528h	Castle Bluff Schdule								
PL170806-70	Deliver to Site - Power Distribution Panels	40h	22-Dec-26 08:00	29-Dec-26 17:00	208h	Castle Bluff Schdule								
00373.4.26 Cable, Conduit & Cable Tray														
PL170807-40	Proc to check spec, MR, Load SPM, Issue for Bid - Cable, Conduit & Cable Tray	80h	06-Oct-25 08:00	17-Oct-25 17:00	1232h	Castle Bluff Schdule								
PL170807-45	Receive Bids - Cable, Conduit & Cable Tray	120h	20-Oct-25 08:00	07-Nov-25 17:00	1232h	Castle Bluff Schdule								
PL170807-50	Comm Bid Evaluation and Conform Tech Documents - Cable, Conduit & Cable Tray	120h	10-Nov-25 08:00	02-Dec-25 17:00	1232h	Castle Bluff Schdule								
PL170807-55	Award Package - Cable, Conduit & Cable Tray	40h	03-Dec-25 08:00	09-Dec-25 17:00	1232h	Castle Bluff Schdule								
PL170807-60	Receive/Approve Supplier Documents - Cable, Conduit & Cable Tray	240h	10-Dec-25 08:00	28-Jan-26 17:00	1232h	Castle Bluff Schdule								
PL170807-65	Fabricate and Deliver- Cable, Conduit & Cable Tray	800h	29-Jan-26 08:00	18-Jun-26 17:00	1232h	Castle Bluff Schdule								
PL170807-70	Deliver to Site - Cable, Conduit & Cable Tray	40h	24-Jun-26 08:00	30-Jun-26 17:00	1208h	Castle Bluff Schdule								

■ Remaining Level of Effort
 ■ Actual Work
 ◆ Milestone
■ Actual Level of Effort
 ■ Remaining Work
■ Primary Baseline
 ■ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	2024	2025	2026	2027	2028	2029	2030
00373.4.29 Electrical Installation Specification													
PL170901-05	Proc to check spec, MR, Load SPM, Issue for Bid - Electrical Installation Specification	80h	06-Oct-25 08:00	17-Oct-25 17:00	1400h	Castle Bluff Schdule							
PL170901-10	Receive Bids - Electrical Installation Specification	120h	20-Oct-25 08:00	07-Nov-25 17:00	1400h	Castle Bluff Schdule							
PL170901-15	Comm Bid Evaluation and Conform Tech Documents - Electrical Installation Specification	120h	10-Nov-25 08:00	02-Dec-25 17:00	1400h	Castle Bluff Schdule							
PL170901-20	Award Package - Electrical Installation Specification	40h	03-Dec-25 08:00	09-Dec-25 17:00	1400h	Castle Bluff Schdule							
PL170901-25	Receive/Approve Supplier Documents - Electrical Installation Specification	240h	10-Dec-25 08:00	28-Jan-26 17:00	1400h	Castle Bluff Schdule							
PL170901-30	Fabricate and Deliver- Electrical Installation Specification	800h	29-Jan-26 08:00	18-Jun-26 17:00	1400h	Castle Bluff Schdule							
PL170901-35	Deliver to Site - Electrical Installation Specification	40h	19-Jun-26 08:00	25-Jun-26 17:00	1400h	Castle Bluff Schdule							
00373.4.23 Instrumentation													
PL190802-40	Proc to check spec, MR, Load SPM, Issue for Bid - Instrumentation	80h	06-Oct-25 08:00	17-Oct-25 17:00	816h	Castle Bluff Schdule							
PL190802-45	Receive Bids - Instrumentation	120h	20-Oct-25 08:00	07-Nov-25 17:00	816h	Castle Bluff Schdule							
PL190802-50	Comm Bid Evaluation and Conform Tech Documents - Instrumentation	120h	10-Nov-25 08:00	02-Dec-25 17:00	816h	Castle Bluff Schdule							
PL190802-55	Award Package - Instrumentation	40h	03-Dec-25 08:00	09-Dec-25 17:00	816h	Castle Bluff Schdule							
PL190802-60	Receive/Approve Supplier Documents - Instrumentation	240h	10-Dec-25 08:00	28-Jan-26 17:00	816h	Castle Bluff Schdule							
PL190802-65	Fabricate and Deliver- Instrumentation	800h	29-Jan-26 08:00	18-Jun-26 17:00	816h	Castle Bluff Schdule							
PL190802-70	Deliver to Site - Instrumentation	40h	19-Jun-26 08:00	25-Jun-26 17:00	816h	Castle Bluff Schdule							
00373.4.24 Control Valves													
PL190801-40	Proc to check spec, MR, Load SPM, Issue for Bid - Control Valves	80h	11-Nov-25 08:00	24-Nov-25 17:00	1056h	Castle Bluff Schdule							
PL190801-45	Receive Bids - Control Valves	120h	25-Nov-25 08:00	17-Dec-25 17:00	1056h	Castle Bluff Schdule							
PL190801-50	Comm Bid Evaluation and Conform Tech Documents - Control Valves	120h	18-Dec-25 08:00	15-Jan-26 17:00	1056h	Castle Bluff Schdule							
PL190801-55	Award Package - Control Valves	40h	16-Jan-26 08:00	22-Jan-26 17:00	1056h	Castle Bluff Schdule							
PL190801-60	Receive/Approve Supplier Documents - Control Valves	240h	23-Jan-26 08:00	05-Mar-26 17:00	1056h	Castle Bluff Schdule							
PL190801-65	Fabricate and Deliver- Control Valves	800h	06-Mar-26 08:00	27-Jul-26 17:00	1056h	Castle Bluff Schdule							
PL190801-70	Deliver to Site - Control Valves	40h	28-Jul-26 08:00	03-Aug-26 17:00	1056h	Castle Bluff Schdule							
00373.5 CONSTRUCTION													
00373.5.6 Construction													
00373.5.6.1 Contractual Dates													
PLC-MILE-1000	Notice of Award	0h	01-Nov-24 08:00 A			5-Day x 8 Hour Workweek (with							
PLC-MILE-1012	U1 First Fire	0h		02-Jul-27 16:00	1h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1070	Performance & NERC Testing - U1 First Fire to Substantial Completion	360h	02-Jul-27 16:00	13-Aug-27 16:00	1h	#07 - 6 x 10 hrs/day							
PLC-MILE-1014	U2 First Fire	0h		28-Jul-27 12:00	13h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1080	Performance & NERC Testing - U2 First Fire to Substantial Completion	408h	28-Jul-27 12:00	14-Sep-27 10:00	17h	#07 - 6 x 10 hrs/day							
PLC-MILE-1020	U1 Substantial Completion	0h		13-Aug-27 16:00*	1h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1016	U3 First Fire	0h		20-Aug-27 10:00	-2h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1090	Performance & NERC Testing - U3 First Fire to Substantial Completion	360h	20-Aug-27 10:00	01-Oct-27 10:00	-3h	#07 - 6 x 10 hrs/day							
PLC-MILE-1018	U4 First Fire	0h		03-Sep-27 14:00	0h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1100	Performance & NERC Testing - U4 First Fire to Substantial Completion	360h	03-Sep-27 14:00	15-Oct-27 14:00	0h	#07 - 6 x 10 hrs/day							
PLC-MILE-1030	U2 Substantial Completion	0h		14-Sep-27 10:00*	14h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1040	U3 Substantial Completion	0h		01-Oct-27 10:00*	-2h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1050	U4 Substantial Completion	0h		15-Oct-27 14:00*	0h	5-Day x 8 Hour Workweek (with							
PLC-MILE-1060	Final Completion	0h		29-Nov-27 12:00*	0h	5-Day x 8 Hour Workweek (with							
00373.5.6.3 Procurement (Additional Items)													
PLC-Proc-1070	HPIle	0h	22-Apr-25 08:00 A	03-Jul-25 16:00 A		5-Day x 8 Hour Workweek (with							
PLC-Proc-1120	Upgrade Diesel Generator	0h	01-May-25 08:00 A	16-Sep-26 17:00 A		URS Basic 5-day w/Holidays							
PLC-Proc-1060	Pre-Engineered Buildings/Structures	888h	28-Jul-25 07:00 A	16-Mar-26 16:00	1184h	5-Day x 8 Hour Workweek (with							
PLC-Proc-1130	U1 Electrical Manhole Fab & Deliver	152h	07-Aug-25 08:00 A	30-Oct-25 17:00	497h	5-Day x 8 Hour Workweek (with							
PLC-Proc-1040	Plocher/Corigan Supplied Tanks	80h	17-Nov-25 08:00	02-Dec-25 09:00	282h	5-Day x 8 Hour Workweek (with							
PLC-Proc-1050	Fire Pump	1600h	18-Feb-26 08:00	30-Nov-26 16:00	268h	5-Day x 8 Hour Workweek (with							
00373.5.6.3.1 Ameren Supplied Equipment													
PLC-Ameren-1470	U1 Gas Compressor	0h		10-Jul-26 08:00*	0h	5-Day x 8 Hour Workweek (with							

■ Remaining Level of Effort ■ Actual Work ◆ Milestone
■ Actual Level of Effort ■ Remaining Work
■ Primary Baseline ■ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar												
							3	2024	2025	2026	2027	2028	2029	2030					
PLC-Ameren-1480	U2 Gas Compressor	0h		17-Jul-26 08:00*	0h	5-Day x 8 Hour Workweek (with													◆ U2 Gas Compressor
PLC-Ameren-1490	U3 Gas Compressor	0h		24-Jul-26 08:00*	0h	5-Day x 8 Hour Workweek (with													◆ U3 Gas Compressor
PLC-Ameren-1000	U4 Gas Compressor	0h		14-Aug-26 16:00	941h	5-Day x 8 Hour Workweek (with													◆ U4 Gas Compressor
PLC-Ameren-1070	Field Erected Tanks Completed	0h		02-Sep-26 08:00	1696h	5-Day x 8 Hour Workweek (with													◆ Field Erected Tanks Completed
PLC-Ameren-1050	CEMS	0h		16-Oct-26 16:00	233h	5-Day x 8 Hour Workweek (with													◆ CEMS
PLC-Ameren-1060	SSTs	0h		31-Dec-26 16:00	302h	5-Day x 8 Hour Workweek (with													◆ SSTs
PLC-Ameren-1080	GSUs	0h		01-Feb-27 07:00	155h	5-Day x 8 Hour Workweek (with													◆ GSUs
PLC-Ameren-1090	138kV Breakers	0h		12-Feb-27 08:00*	0h	5-Day x 8 Hour Workweek (with													◆ 138kV Breakers
00373.5.6.3.1.1 GE Equipment																			
PLC-Ameren-1140	Unit 1 GE In Foundation Embedments Delivery	0h	05-Jan-26 07:00*		952h	5-Day x 8 Hour Workweek (with													◆ Unit 1 GE In Foundation Embedments Delivery
PLC-Ameren-1150	Unit 2 GE In Foundation Embedments Delivery	0h	05-Jan-26 07:00*		550h	5-Day x 8 Hour Workweek (with													◆ Unit 2 GE In Foundation Embedments Delivery
PLC-Ameren-1160	Unit 3 GE In Foundation Embedments Delivery	0h	02-Mar-26 07:00*		819h	5-Day x 8 Hour Workweek (with													◆ Unit 3 GE In Foundation Embedments Delivery
PLC-Ameren-1170	Unit 4 GE In Foundation Embedments Delivery	0h	02-Mar-26 07:00*		751h	5-Day x 8 Hour Workweek (with													◆ Unit 4 GE In Foundation Embedments Delivery
PLC-Ameren-1430	Unit 1 GE Out of Foundation Embedments Delivery	0h	30-Apr-26 08:00*		352h	5-Day x 8 Hour Workweek (with													◆ Unit 1 GE Out of Foundation Embedments Delivery
PLC-Ameren-1440	Unit 2 GE Out of Foundation Embedments Delivery	0h	29-May-26 08:00*		381h	5-Day x 8 Hour Workweek (with													◆ Unit 2 GE Out of Foundation Embedments Delivery
PLC-Ameren-1010	Unit 1 Gas Turbine Delivery	0h	30-Jun-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Gas Turbine Delivery
PLC-Ameren-1100	Unit 1 Generator Delivery	0h	30-Jun-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Generator Delivery
PLC-Ameren-1450	Unit 3 GE Out of Foundation Embedments Delivery	0h	30-Jun-26 08:00*		324h	5-Day x 8 Hour Workweek (with													◆ Unit 3 GE Out of Foundation Embedments Delivery
PLC-Ameren-1020	Unit 2 Gas Turbine Delivery	0h	30-Jul-26 08:00*		13h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Gas Turbine Delivery
PLC-Ameren-1110	Unit 2 Generator Delivery	0h	30-Jul-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Generator Delivery
PLC-Ameren-1180	Unit 1 Inlet Filter House Main Structure Delivery	0h	30-Jul-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Inlet Filter House Main Structure Delivery
PLC-Ameren-1220	Unit 1 Exhaust Stack Main Structure Delivery	0h	30-Jul-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Exhaust Stack Main Structure Delivery
PLC-Ameren-1260	Unit 1 Cooling Water Module Delivery	0h	30-Jul-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Cooling Water Module Delivery
PLC-Ameren-1300	Unit 1 Miscellaneous Components Delivery	0h	30-Jul-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 Miscellaneous Components Delivery
PLC-Ameren-1460	Unit 4 GE Out of Foundation Embedments Delivery	0h	30-Jul-26 08:00*		249h	5-Day x 8 Hour Workweek (with													◆ Unit 4 GE Out of Foundation Embedments Delivery
PLC-Ameren-1030	Unit 3 Gas Turbine Delivery	0h	31-Aug-26 07:00*		-3h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Gas Turbine Delivery
PLC-Ameren-1120	Unit 3 Generator Delivery	0h	31-Aug-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Generator Delivery
PLC-Ameren-1190	Unit 2 Inlet Filter House Main Structure Delivery	0h	31-Aug-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Inlet Filter House Main Structure Delivery
PLC-Ameren-1230	Unit 2 Exhaust Stack Main Structure Delivery	0h	31-Aug-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Exhaust Stack Main Structure Delivery
PLC-Ameren-1270	Unit 2 Cooling Water Module Delivery	0h	31-Aug-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Cooling Water Module Delivery
PLC-Ameren-1310	Unit 2 Miscellaneous Components Delivery	0h	31-Aug-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 Miscellaneous Components Delivery
PLC-Ameren-1380	Unit 1 LEC (Load Commutating Inverter & Excitation) Delivery	0h	08-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 LEC (Load Commutating Inverter & Excitation) Delivery
PLC-Ameren-1040	Unit 4 Gas Turbine Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Gas Turbine Delivery
PLC-Ameren-1130	Unit 4 Generator Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Generator Delivery
PLC-Ameren-1200	Unit 3 Inlet Filter House Main Structure Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Inlet Filter House Main Structure Delivery
PLC-Ameren-1240	Unit 3 Exhaust Stack Main Structure Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Exhaust Stack Main Structure Delivery
PLC-Ameren-1280	Unit 3 Cooling Water Module Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Cooling Water Module Delivery
PLC-Ameren-1320	Unit 3 Miscellaneous Components Delivery	0h	30-Sep-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 Miscellaneous Components Delivery
PLC-Ameren-1390	Unit 2 LEC (Load Commutating Inverter & Excitation) Delivery	0h	06-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 LEC (Load Commutating Inverter & Excitation) Delivery
PLC-Ameren-1340	Unit 1 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery	0h	09-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 1 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery
PLC-Ameren-1210	Unit 4 Inlet Filter House Main Structure Delivery	0h	30-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Inlet Filter House Main Structure Delivery
PLC-Ameren-1250	Unit 4 Exhaust Stack Main Structure Delivery	0h	30-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Exhaust Stack Main Structure Delivery
PLC-Ameren-1290	Unit 4 Cooling Water Module Delivery	0h	30-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Cooling Water Module Delivery
PLC-Ameren-1330	Unit 4 Miscellaneous Components Delivery	0h	30-Oct-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 Miscellaneous Components Delivery
PLC-Ameren-1400	Unit 3 LEC (Load Commutating Inverter & Excitation) Delivery	0h	05-Nov-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 LEC (Load Commutating Inverter & Excitation) Delivery
PLC-Ameren-1350	Unit 2 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery	0h	06-Nov-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 2 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery
PLC-Ameren-1360	Unit 3 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery	0h	07-Dec-26 07:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 3 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery
PLC-Ameren-1410	Unit 4 LEC (Load Commutating Inverter & Excitation) Delivery	0h	07-Dec-26 07:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 LEC (Load Commutating Inverter & Excitation) Delivery
PLC-Ameren-1420	BOP DCS Delivery	0h	30-Dec-26 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ BOP DCS Delivery
PLC-Ameren-1370	Unit 4 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery	0h	06-Jan-27 08:00*		0h	5-Day x 8 Hour Workweek (with													◆ Unit 4 EECC (Packaged Electrical and Electronic Controls Compartment) Delivery



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar											
							3	2024	2025	2026	2027	2028	2029	2030				
00373.5.6.01 Balance of Plant																		
00373.5.6.01.000 Permitting																		
PL-PERM-1000	County & MSD Initial Site Plan Permitting Submission	0h	09-Apr-25 07:00 A			5-Day x 8 Hour Workweek (with	◆ County & MSD Initial Site Plan Permitting Submission											
PL-PERM-1010	County & MSD Initial Site Plan Permitting Review	0h	10-Apr-25 08:00 A	21-May-25 17:00 A		5-Day x 8 Hour Workweek (with	■ County & MSD Initial Site Plan Permitting Review											
PL-PERM-1080	Site Development Plan Permit	0h	08-Jul-25 08:00 A	12-Sep-25 17:00 A		5-Day x 8 Hour Workweek (with	■ Site Development Plan Permit											
PL-PERM-1090	Fuel Oil Tank Permitting - Submission & Review	0h	07-Aug-25 08:00 A	09-Sep-25 07:00 A		5-Day x 8 Hour Workweek (with	■ Fuel Oil Tank Permitting - Submission & Review											
PL-PERM-1060	Service Water / Fire Protection Tank Permitting - Submission & Review	80h	08-Sep-25 08:00 A	17-Oct-25 17:00	626h	5-Day x 8 Hour Workweek (with	■ Service Water / Fire Protection Tank Permitting - Submission & Review											
PL-PERM-1100	Fuel Oil Tank Permitting - Completion	0h		10-Sep-25 17:00 A		5-Day x 8 Hour Workweek (with	◆ Fuel Oil Tank Permitting - Completion											
PL-PERM-1070	Service Water / Fire Protection Tank Permitting - Completion	0h		17-Oct-25 17:00	626h	5-Day x 8 Hour Workweek (with	◆ Service Water / Fire Protection Tank Permitting - Completion											
PL-PERM-1020	Admin Control Building Permitting - Submission & Review	480h	16-Dec-25 08:00	13-Mar-26 17:00	796h	5-Day x 8 Hour Workweek (with	■ Admin Control Building Permitting - Submission & Review											
PL-PERM-1040	Fire Protection Pump House Permitting - Submission & Review	480h	07-Jan-26 08:00	01-Apr-26 17:00	1511h	5-Day x 8 Hour Workweek (with	■ Fire Protection Pump House Permitting - Submission & Review											
PL-PERM-1030	Admin Control Building Permitting - Completion	0h		13-Mar-26 17:00	796h	5-Day x 8 Hour Workweek (with	◆ Admin Control Building Permitting - Completion											
PL-PERM-1050	Fire Protection Pump House Permitting - Completion	0h		01-Apr-26 17:00	1511h	5-Day x 8 Hour Workweek (with	◆ Fire Protection Pump House Permitting - Completion											
00373.5.6.01.001 Site Preparation																		
PL-SITE-1000	Initial Mobilization	0h	09-Apr-25 07:00 A	18-Apr-25 17:00 A		#04 - 5 x 10 hrs/day (w/	Initial Mobilization											
PL-SITE-1010	Laydown, Trailer and Parking Area Installations	0h	14-Apr-25 07:00 A	18-Apr-25 17:00 A		#04 - 5 x 10 hrs/day (w/	Laydown, Trailer and Parking Area Installations											
PL-SITE-1035	Remove Existing Coal	0h	16-Apr-25 07:00 A	18-Apr-25 11:00 A		#04 - 5 x 10 hrs/day (w/	Remove Existing Coal											
PL-SITE-1005	SWPPP Installations	0h	21-May-25 07:00 A	21-Jul-25 07:00 A		#04 - 5 x 10 hrs/day (w/	■ SWPPP Installations											
PL-SITE-1060	Place & Compact Soil at BOP Area	0h	28-May-25 07:00 A	03-Jul-25 17:00 A		#04 - 5 x 10 hrs/day (w/	■ Place & Compact Soil at BOP Area											
PL-SITE-1040	Haul Borrowed Soil (240,000CY at 2,400CY / Day)	0h	28-May-25 07:00 A	26-Sep-25 07:00 A		#04 - 5 x 10 hrs/day (w/	■ Haul Borrowed Soil (240,000CY at 2,400CY / Day)											
PL-SITE-1050	Place & Compact Soil at Fuel Oil Tanks	0h	06-Jun-25 07:00 A	18-Jun-25 08:00 A		#04 - 5 x 10 hrs/day (w/	Place & Compact Soil at Fuel Oil Tanks											
PL-SITE-1025	Install Temporary Storm Water Treatment System	0h	30-Jun-25 07:00 A	29-Aug-25 08:00 A		#04 - 5 x 10 hrs/day (w/	■ Install Temporary Storm Water Treatment System											
PL-SITE-1070	Place & Compact Soil at Unit 1	0h	01-Jul-25 07:00 A	23-Jul-25 17:00 A		#04 - 5 x 10 hrs/day (w/	■ Place & Compact Soil at Unit 1											
PL-SITE-1080	Place & Compact Soil at Unit 2	0h	14-Jul-25 07:00 A	04-Aug-25 17:00 A		#04 - 5 x 10 hrs/day (w/	■ Place & Compact Soil at Unit 2											
PL-SITE-1100	Place & Compact Soil at Unit 4	0h	21-Jul-25 07:00 A	08-Oct-25 17:00 A		#04 - 5 x 10 hrs/day (w/	■ Place & Compact Soil at Unit 4											
PL-SITE-1030	Remove Existing Storm Water Detention Pond	0h	04-Aug-25 08:00 A	27-Aug-25 07:00 A		#04 - 5 x 10 hrs/day (w/	■ Remove Existing Storm Water Detention Pond											
PL-SITE-1090	Place & Compact Soil at Unit 3	0h	13-Aug-25 07:00 A	26-Sep-25 17:00 A		#04 - 5 x 10 hrs/day (w/	■ Place & Compact Soil at Unit 3											
PL-SITE-1015	Install Heavy Haul Road	160h	07-Nov-25 15:00	02-Dec-25 17:00	1415h	#04 - 5 x 10 hrs/day (w/	■ Install Heavy Haul Road											
PL-SITE-1055	Install Fencing	320h	09-Jun-27 15:00	26-Jul-27 15:00	142h	#04 - 5 x 10 hrs/day (w/	■ Install Fencing											
PL-SITE-1110	Road Pavement Final Grade	40h	22-Jul-27 12:00	28-Jul-27 12:00	61h	#04 - 5 x 10 hrs/day (w/	Road Pavement Final Grade											
PL-SITE-1120	Asphalt Paving Binder	32h	28-Jul-27 12:00	02-Aug-27 14:00	61h	#04 - 5 x 10 hrs/day (w/	Asphalt Paving Binder											
PL-SITE-1130	Asphalt Paving Surface	32h	02-Aug-27 14:00	05-Aug-27 16:00	61h	#04 - 5 x 10 hrs/day (w/	Asphalt Paving Surface											
00373.5.6.01.012 Demineralized Water Tank																		
PL-DWT-1000	Drive Pile (220) DWT	232h	20-Oct-25 07:00	20-Nov-25 09:00	539h	#04 - 5 x 10 hrs/day (w/	■ Drive Pile (220) DWT											
PL-DWT-1010	Excavate DWT	24h	20-Nov-25 09:00	24-Nov-25 13:00	611h	#04 - 5 x 10 hrs/day (w/	Excavate DWT											
PL-DWT-1020	Underground Rough-In DWT	32h	24-Nov-25 13:00	28-Nov-25 16:00	611h	#04 - 5 x 10 hrs/day (w/	Underground Rough-In DWT											
PL-DWT-1030	Mud Mat DWT	16h	01-Dec-25 07:00	02-Dec-25 13:00	686h	#04 - 5 x 10 hrs/day (w/	Mud Mat DWT											
PL-DWT-1040	Base Slab Forming and Embeds DWT	56h	02-Dec-25 13:00	10-Dec-25 09:00	686h	#04 - 5 x 10 hrs/day (w/	Base Slab Forming and Embeds DWT											
PL-DWT-1050	Base Slab Reinforcement DWT	56h	02-Dec-25 13:00	10-Dec-25 09:00	686h	#04 - 5 x 10 hrs/day (w/	Base Slab Reinforcement DWT											
PL-DWT-1100	Grounding	24h	10-Dec-25 09:00	12-Dec-25 13:00	686h	#04 - 5 x 10 hrs/day (w/	Grounding											
PL-DWT-1060	Pour and Wreck Base Slab DWT	24h	12-Dec-25 13:00	16-Dec-25 17:00	686h	#04 - 5 x 10 hrs/day (w/	Pour and Wreck Base Slab DWT											
PL-DWT-1070	Backfill DWT	24h	17-Dec-25 07:00	19-Dec-25 11:00*	686h	#04 - 5 x 10 hrs/day (w/	Backfill DWT											
PL-DWT-1090	Staging & Access for Tank Contractor	40h	19-Dec-25 11:00	30-Dec-25 11:00	972h	#04 - 5 x 10 hrs/day (w/	Staging & Access for Tank Contractor											
PL-DWT-1080	DWT Construction Onsite Fab + Testing (Ameren Tank Contractor)	1039h	06-Apr-26 08:00*	31-Aug-26 17:00	305h	#04 - 5 x 10 hrs/day (w/	■ DWT Construction Onsite Fab + Testing (Ameren Tank Contractor)											
00373.5.6.01.013 Demineralized Water Trailer Slab																		
PL-DWTS-1000	Form, Reinforce and Pour Slab DWTSlab	64h	22-Sep-26 11:00	30-Sep-26 15:00	1424h	#04 - 5 x 10 hrs/day (w/	Form, Reinforce and Pour Slab DWTSlab											
00373.5.6.01.011 Service Water / Fire Protection Tank																		
PL-SWFPT-1000	Drive Pile (40) SWFPT	48h	20-Nov-25 09:00	26-Nov-25 17:00	539h	#04 - 5 x 10 hrs/day (w/	Drive Pile (40) SWFPT											
PL-SWFPT-1010	Excavate SWFPT	24h	28-Nov-25 08:00	02-Dec-25 13:00	539h	#04 - 5 x 10 hrs/day (w/	Excavate SWFPT											
PL-SWFPT-1020	Underground Rough-In SWFPT	24h	02-Dec-25 13:00	04-Dec-25 17:00	539h	#04 - 5 x 10 hrs/day (w/	Underground Rough-In SWFPT											
PL-SWFPT-1030	Mud Mat SWFPT	8h	05-Dec-25 07:00	05-Dec-25 15:00	1254h	#04 - 5 x 10 hrs/day (w/	Mud Mat SWFPT											

■ Remaining Level of Effort
 ■ Actual Work
 ◆ Milestone
■ Actual Level of Effort
■ Remaining Work
■ Primary Baseline
■ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
PL-SWFPT-1040	Base Slab Forming and Embeds SWFPT	40h	05-Dec-25 15:00	11-Dec-25 15:00	1254h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1050	Base Slab Reinforcement SWFPT	40h	05-Dec-25 15:00	11-Dec-25 15:00	1254h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1090	Grounding	24h	11-Dec-25 15:00	16-Dec-25 09:00	1254h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1060	Pour and Wreck Base Slab SWFPT	16h	16-Dec-25 09:00	17-Dec-25 15:00	1254h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1070	Backfill SWFPT	16h	17-Dec-25 15:00	19-Dec-25 11:00*	1254h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1080	SWFPT Construction Onsite Fab + Testing (Ameren Tank Contractor)	469h	22-Jun-26 08:00*	26-Aug-26 17:00	7h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1100	SWFPT Field Paint Tank (Ameren Tank Contractor)	150h	27-Aug-26 07:00	17-Sep-26 17:00	951h	#04 - 5 x 10 hrs/day (w								
PL-SWFPT-1110	SWFPT Tank Insulation (Ameren Tank Contractor)	250h	18-Sep-26 07:00	22-Oct-26 17:00	951h	#04 - 5 x 10 hrs/day (w								
00373.5.6.01.014 Fuel Oil Tanks (2)														
PL-FOT-1000	Drive Pile (350) FOT (Suspended & Completed) (New task created to resume Pile driv	0h	17-Jun-25 08:00 A	24-Jul-25 07:00 A		#04 - 5 x 10 hrs/day (w								
PL-FOT-1010	Excavate FOT B C	0h	22-Sep-25 07:00 A	24-Sep-25 11:00 A		#04 - 5 x 10 hrs/day (w								
PL-FOT-1007	Drive Pile (300) FOT (Suspended - Resume at SDP Permit)	100h	22-Sep-25 07:00 A	17-Oct-25 17:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1020	Underground Rough-In FOT B	0h	25-Sep-25 11:00 A	30-Sep-25 13:00 A		#04 - 5 x 10 hrs/day (w								
PL-FOT-1030	Mud Mat FOT B	0h	01-Oct-25 13:00 A	03-Oct-25 17:00 A		#04 - 5 x 10 hrs/day (w								
PL-FOT-1120	Grounding FOT B	0h	06-Oct-25 07:00 A	06-Oct-25 17:00 A		#04 - 5 x 10 hrs/day (w								
PL-FOT-1040	Base Slab Forming and Embeds FOT B	80h	06-Oct-25 07:00 A	15-Oct-25 17:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1050	Base Slab Reinforcement FOT B	80h	06-Oct-25 07:00 A	15-Oct-25 17:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1060	Pour and Wreck Base Slab FOT B	8h	16-Oct-25 07:00	16-Oct-25 15:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1070	Backfill FOT B	32h	17-Oct-25 13:00	22-Oct-25 15:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1100	Staging & Access for Tank Contractor	40h	28-Oct-25 15:00	03-Nov-25 15:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1170	Base Slab Forming and Embeds FOTA	120h	03-Nov-25 07:00	18-Nov-25 17:00	5103h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1180	Pour and Wreck Base Slab FOTA	40h	03-Nov-25 15:00	07-Nov-25 15:00	5175h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1090	FOT B Construction Onsite Fab + Testing (Ameren Tank Contractor)	627h	03-Nov-25 15:00	05-Feb-26 14:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1080	FOTA Construction Onsite Fab + Testing (Ameren Tank Contractor)	649h	24-Nov-25 15:00*	03-Mar-26 16:00	241h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1130	FOT B Field Paint Tank (Ameren Tank Contractor)	160h	05-Feb-26 14:00	02-Mar-26 14:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1140	FOT B Tank Insulation (Ameren Tank Contractor)	1913h	02-Mar-26 14:00	30-Nov-26 17:00	171h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1150	FOTA Field Paint Tank (Ameren Tank Contractor)	160h	03-Mar-26 16:00	25-Mar-26 16:00	241h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1160	FOTA Tank Insulation (Ameren Tank Contractor)	1671h	25-Mar-26 16:00	18-Nov-26 17:00	241h	#04 - 5 x 10 hrs/day (w								
PL-FOT-1110	Containment Berm	160h	26-Mar-26 07:00	16-Apr-26 17:00	1271h	#04 - 5 x 10 hrs/day (w								
00373.5.6.01.015 Fuel Oil Truck Unloading Area														
PL-FOTU-1000	Excavate Fuel Oil Truck Unloading	64h	17-Apr-26 07:00	27-Apr-26 11:00	1271h	#04 - 5 x 10 hrs/day (w								
PL-FOTU-1010	Form, Reinforce and Pour Slab Fuel Oil Truck Unloading	64h	27-Apr-26 11:00	05-May-26 15:00	1623h	#04 - 5 x 10 hrs/day (w								
00373.5.6.01.006 Admin / Control Building / Warehouse														
PL-ADWH-1000	Excavate Admin/Control Bldg/Warehouse	24h	16-Mar-26 07:00	18-Mar-26 11:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1010	Underground Rough-In Admin/Control Bldg/Warehouse	120h	18-Mar-26 11:00	03-Apr-26 11:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1020	Form Footing Admin/Control Bldg/Warehouse	40h	03-Apr-26 11:00	09-Apr-26 11:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1030	Footing Reinforcement Admin/Control Bldg/Warehouse	40h	09-Apr-26 11:00	15-Apr-26 11:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1420	Grounding	80h	09-Apr-26 11:00	21-Apr-26 11:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1040	Pour and Wreck Footing Admin/Control Bldg/Warehouse	16h	21-Apr-26 11:00	22-Apr-26 17:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1050	Form Walls Admin/Control Bldg/Warehouse	56h	23-Apr-26 07:00	30-Apr-26 13:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1060	Wal Reinforcement Admin/Control Bldg/Warehouse	56h	30-Apr-26 13:00	08-May-26 09:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1070	Pour and Wreck Walls Admin/Control Bldg/Warehouse	40h	08-May-26 09:00	14-May-26 09:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1080	Slab Forming Admin/Control Bldg/Warehouse	24h	14-May-26 09:00	18-May-26 13:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1090	Pour Slab Admin/Control Bldg/Warehouse	16h	18-May-26 13:00	20-May-26 09:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1100	Backfill Admin/Control Bldg/Warehouse	24h	20-May-26 09:00	22-May-26 13:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1110	Erect Pre-Engineered Structure	280h	22-May-26 13:00	02-Jul-26 13:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1370	ATS/AUX XFRMR EM Power Equipment Installation	40h	02-Jul-26 13:00	09-Jul-26 13:00	1651h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1120	Frame Admin Building Walls	120h	02-Jul-26 13:00	21-Jul-26 13:00	995h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1430	Security Rough In	40h	21-Jul-26 13:00	27-Jul-26 13:00	1435h	#04 - 5 x 10 hrs/day (w								
PL-ADWH-1130	Above Ground MEP Rough In	160h	21-Jul-26 13:00	12-Aug-26 13:00	995h	#04 - 5 x 10 hrs/day (w								



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
PL-FPPH-1040	Base Slab Reinforcement Fire Pump House	16h	07-Sep-26 11:00	08-Sep-26 17:00	875h	#04 - 5 x 10 hrs/day (w)								Base Slab Reinforcement Fire Pump House
PL-FPPH-1070	Grounding	24h	09-Sep-26 07:00	11-Sep-26 11:00	875h	#04 - 5 x 10 hrs/day (w)								Grounding
PL-FPPH-1050	Pour and Wreck Base Slab Fire Pump House	16h	11-Sep-26 11:00	14-Sep-26 17:00	875h	#04 - 5 x 10 hrs/day (w)								Pour and Wreck Base Slab Fire Pump House
PL-FPPH-1060	Backfill Fire Pump House	16h	30-Nov-26 16:00	02-Dec-26 12:00	336h	#04 - 5 x 10 hrs/day (w)								Backfill Fire Pump House
00373.5.6.01.043 Hydrogen Trailers														
PL-HT-1000	Form, Reinforce and Pour Slab	40h	23-Sep-26 09:00	29-Sep-26 09:00	1129h	#04 - 5 x 10 hrs/day (w)								Form, Reinforce and Pour Slab
00373.5.6.01.019 Fuel Gas Metering Yard Area														
PL-FGMY-1000	Place Holder for Gas Metering Yard	40h	05-Mar-27 11:00	11-Mar-27 11:00	7h	#04 - 5 x 10 hrs/day (w)								Place Holder for Gas Metering Yard
00373.5.6.01.050 Proposed New Gas Line - (AMEREN)														
PL-NGL-1000	MRT Gas Line Completion Milestone	0h		30-Jun-26 10:00*	1758h	#04 - 5 x 10 hrs/day (w)								◆ MRT Gas Line Completion Milestone
00373.5.6.01.060 Fuel Oil Unloading / Forwarding Sump														
PL-FOU-1000	Excavate FOU/FS	8h	02-Sep-26 15:00	03-Sep-26 13:00	313h	#04 - 5 x 10 hrs/day (w)								Excavate FOU/FS
PL-FOU-1010	Underground Rough-In FOU/FS	24h	03-Sep-26 13:00	07-Sep-26 17:00	313h	#04 - 5 x 10 hrs/day (w)								Underground Rough-In FOU/FS
PL-FOU-1020	Mud Mat FOU/FS	8h	08-Sep-26 07:00	08-Sep-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								Mud Mat FOU/FS
PL-FOU-1030	Base Slab Forming and Embeds FOU/FS	40h	08-Sep-26 15:00	14-Sep-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								Base Slab Forming and Embeds FOU/FS
PL-FOU-1140	Grounding	32h	14-Sep-26 15:00	17-Sep-26 17:00	321h	#04 - 5 x 10 hrs/day (w)								Grounding
PL-FOU-1040	Base Slab Reinforcement FOU/FS	40h	14-Sep-26 15:00	18-Sep-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								Base Slab Reinforcement FOU/FS
PL-FOU-1050	Pour and Wreck Base Slab FOU/FS	24h	18-Sep-26 15:00	23-Sep-26 09:00	313h	#04 - 5 x 10 hrs/day (w)								Pour and Wreck Base Slab FOU/FS
PL-FOU-1060	Backfill FOU/FS	16h	23-Sep-26 09:00	24-Sep-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								Backfill FOU/FS
PL-ADWH-1260	Erect Pre-Engineered Structure	280h	24-Sep-26 15:00	03-Nov-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								■ Erect Pre-Engineered Structure
PL-FOU-1070	Set Fuel Unloading Pump #1	8h	02-Oct-26 07:00	02-Oct-26 15:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #1
PL-FOU-1080	Set Fuel Unloading Pump #2	8h	02-Oct-26 15:00	05-Oct-26 13:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #2
PL-FOU-1090	Set Fuel Unloading Pump #3	8h	05-Oct-26 13:00	06-Oct-26 11:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #3
PL-FOU-1100	Set Fuel Unloading Pump #4	8h	06-Oct-26 11:00	07-Oct-26 09:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #4
PL-FOU-1110	Set Fuel Unloading Pump #5	8h	07-Oct-26 09:00	07-Oct-26 17:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #5
PL-FOU-1120	Set Fuel Unloading Pump #6	8h	08-Oct-26 07:00	08-Oct-26 15:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Unloading Pump #6
PL-FOU-1130	Set Fuel Oil Unloading / forwarding Sump Pumps (1 & 2)	16h	08-Oct-26 15:00	12-Oct-26 11:00	597h	#04 - 5 x 10 hrs/day (w)								■ Set Fuel Oil Unloading / forwarding Sump Pumps
PL-ADWH-1270	Frame Fuel Oil Unloading Building Walls	120h	03-Nov-26 15:00	19-Nov-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								■ Frame Fuel Oil Unloading Building Walls
PL-ADWH-1280	Above Ground MEP Rough In	160h	19-Nov-26 15:00	14-Dec-26 15:00	313h	#04 - 5 x 10 hrs/day (w)								■ Above Ground MEP Rough In
PL-ADWH-1290	Fuel Oil Unloading Wall Finishes	160h	14-Dec-26 15:00	08-Jan-27 15:00	313h	#04 - 5 x 10 hrs/day (w)								■ Fuel Oil Unloading Wall Finishes
PL-ADWH-1300	MEP Finishes	120h	08-Jan-27 15:00	26-Jan-27 15:00	313h	#04 - 5 x 10 hrs/day (w)								■ MEP Finishes
00373.5.6.01.018 Turbine Maintenance Area Slab														
PL-TMAS-1000	Form, Reinforce and Pour Slab TMAS	32h	14-May-27 10:00	19-May-27 12:00	1042h	#04 - 5 x 10 hrs/day (w)								Form, Reinforce and Pour Slab TMAS
00373.5.6.01.062 Mechanical Equipment Setting Yard														
PL-CT1-1490	Install FOST B Heaters (1 thru 4) By Ameren	16h	05-Feb-26 14:00	09-Feb-26 10:00	315h	#04 - 5 x 10 hrs/day (w)								Install FOST B Heaters (1 thru 4) By Ameren
PL-CT1-1480	Install FOST Tank A Heaters (1 thru 4) By Tank Contractor	16h	03-Mar-26 16:00	05-Mar-26 12:00	385h	#04 - 5 x 10 hrs/day (w)								Install FOST Tank A Heaters (1 thru 4) By Tank Contractor
PL-CT1-1410	Install Service Water Tank Heaters (1&2)	8h	27-Aug-26 07:00	27-Aug-26 15:00	1093h	#04 - 5 x 10 hrs/day (w)								Install Service Water Tank Heaters (1&2)
PL-CT1-1450	Install Demin water Tank Heaters (1 thru 4)	16h	02-Sep-26 07:00	03-Sep-26 13:00	1153h	#04 - 5 x 10 hrs/day (w)								Install Demin water Tank Heaters (1 thru 4)
PL-CT1-1420	Locate Demin Water Trailers (1 Thru 4)	16h	30-Sep-26 15:00	02-Oct-26 11:00	1424h	#04 - 5 x 10 hrs/day (w)								Locate Demin Water Trailers (1 Thru 4)
PL-CT1-1500	Set Fuel Oil Forwarding Pumps (1 thru 4)	24h	03-Nov-26 15:00	06-Nov-26 09:00	529h	#04 - 5 x 10 hrs/day (w)								Set Fuel Oil Forwarding Pumps (1 thru 4)
PL-CT1-1430	Set Reverse Osmosis Skid / Unit	8h	06-Nov-26 09:00	06-Nov-26 17:00	529h	#04 - 5 x 10 hrs/day (w)								Set Reverse Osmosis Skid / Unit
PL-CT1-1460	Set Demin Water Pumps (1 thru 4) (Water injection pumps by GE)	16h	16-Dec-26 11:00	17-Dec-26 17:00	425h	#04 - 5 x 10 hrs/day (w)								Set Demin Water Pumps (1 thru 4) (Water in
PL-CT1-1440	Set Biocide Dosing Skid & Tote	8h	18-Dec-26 07:00	18-Dec-26 15:00	425h	#04 - 5 x 10 hrs/day (w)								Set Biocide Dosing Skid & Tote
PL-CT1-1470	Set Seal Water Pump Skids (1 thru 4)	32h	18-Dec-26 15:00	23-Dec-26 17:00	425h	#04 - 5 x 10 hrs/day (w)								Set Seal Water Pump Skids (1 thru 4)
PL-CT1-1060	Set Fuel Gas Knock Out Drum #1	16h	04-Jan-27 07:00	05-Jan-27 13:00	305h	#04 - 5 x 10 hrs/day (w)								Set Fuel Gas Knock Out Drum #1
PL-CT1-1280	Set Fuel Gas Knock-out Drum #2	16h	05-Jan-27 13:00	07-Jan-27 09:00	305h	#04 - 5 x 10 hrs/day (w)								Set Fuel Gas Knock-out Drum #2
PL-CT1-1360	Set Fuel Gas Drain Tank	8h	07-Jan-27 09:00	07-Jan-27 17:00	305h	#04 - 5 x 10 hrs/day (w)								Set Fuel Gas Drain Tank
PL-CT1-1370	Set Oil /Water Separator	8h	08-Jan-27 07:00	08-Jan-27 15:00	305h	#04 - 5 x 10 hrs/day (w)								Set Oil /Water Separator
PL-CT1-1380	Set Wastewater Collection Sump Pumps (1&2)	16h	08-Jan-27 15:00	12-Jan-27 11:00	305h	#04 - 5 x 10 hrs/day (w)								Set Wastewater Collection Sump Pumps (1&
PL-CT1-1390	Set SW Tank / Biocide Tote Area Safety Shower	8h	12-Jan-27 11:00	13-Jan-27 09:00	305h	#04 - 5 x 10 hrs/day (w)								Set SW Tank / Biocide Tote Area Safety Sho
PL-CT1-1400	Set Service Water Pumps (1&2)	16h	13-Jan-27 09:00	14-Jan-27 15:00	776h	#04 - 5 x 10 hrs/day (w)								Set Service Water Pumps (1&2)

■ Remaining Level of Effort
 ■ Actual Work
 ◆ Milestone
■ Actual Level of Effort
 ■ Remaining Work
■ Primary Baseline
■ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar																
							3	2024	2025	2026	2027	2028	2029	2030									
PL-CT1-1740	Service Water - Unit 1 (Includes Testing)	64h	03-Sep-26 15:00	14-Sep-26 09:00	7h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1960	OWS Piping - Fuel Forwarding Pumps to OWS	152h	08-Sep-26 07:00	29-Sep-26 09:00	993h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1750	Closed Cooling Loop Unit 1 (Includes Testing)	128h	14-Sep-26 09:00	30-Sep-26 17:00	7h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2200	Fuel Oil - Unit 1 (Includes Testing)	192h	01-Oct-26 07:00	28-Oct-26 09:00	7h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1780	Natural Gas - Unit 1 (Includes Testing)	88h	28-Oct-26 09:00	09-Nov-26 17:00	407h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2240	Natural Gas - Common Trench Pipe (Includes Testing)	872h	28-Oct-26 09:00	05-Mar-27 11:00	7h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1800	Instrument Air - Unit 1 (Includes Testing)	184h	10-Nov-26 07:00	07-Dec-26 11:00	407h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1760	Fuel Oil - Piping to Unloading Stations (Includes Testing)	520h	01-Dec-26 07:00	15-Feb-27 17:00	171h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1950	Fire Loop Main + Hydrant Install (Includes Testing)	320h	02-Dec-26 12:00	20-Jan-27 12:00	336h	#04 - 5 x 10 hrs/day (w																	
00373.5.6.01.064 Mechanical Site Above Ground Piping																							
PL-CT1-1940	WWS Piping - Unit 1 (Includes Testing)	160h	22-Jul-26 13:00	13-Aug-26 13:00	1445h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1920	Natural Gas - Unit 1 (Includes Testing)	216h	24-Jul-26 09:00	24-Aug-26 15:00	1373h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1900	Equipment Drains - Unit 1 (Includes Testing)	88h	27-Jul-26 07:00	06-Aug-26 15:00	1968h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1850	Fuel Oil - Unit 1 (Includes Testing)	288h	30-Jul-26 16:00	10-Sep-26 14:00	1729h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1840	Closed Cooling Loop - Unit 1 (Includes Testing)	232h	10-Aug-26 07:00	11-Sep-26 09:00	1249h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1820	Potable Water (Includes Testing)	80h	12-Aug-26 13:00	24-Aug-26 13:00	1345h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1880	Demin Water - Unit 1 (Includes Testing)	160h	17-Aug-26 09:00	09-Sep-26 09:00	1269h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2610	Instrument Air - Unit 2 (Includes Testing)	240h	31-Aug-26 16:00	05-Oct-26 16:00	1283h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2430	Fuel Oil - Unit 2 (Includes Testing)	288h	31-Aug-26 16:00	12-Oct-26 14:00	1571h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2360	Service Water - Unit 2 (Includes Testing)	96h	02-Sep-26 07:00	15-Sep-26 13:00	1426h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1860	H2 - Unit 1 (Includes Testing)	160h	11-Sep-26 10:00	05-Oct-26 10:00	1017h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1090	OWS Piping - Unit 1 (Includes Testing)	120h	15-Sep-26 07:00	30-Sep-26 17:00	855h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1100	OWS Piping - Unit 2 (Includes Testing)	120h	22-Sep-26 14:00	08-Oct-26 14:00	1163h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2440	Fuel Oil - Unit 3 (Includes Testing)	288h	30-Sep-26 16:00	10-Nov-26 14:00	1509h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2370	Service Water - Unit 3 (Includes Testing)	96h	01-Oct-26 14:00	15-Oct-26 10:00	1358h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2530	Demin Water - Trailers to DWT	152h	02-Oct-26 11:00	23-Oct-26 13:00	1424h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2380	Service Water - Unit 4 (Includes Testing)	96h	06-Oct-26 16:00	20-Oct-26 12:00	1432h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1110	OWS Piping - Unit 3 (Includes Testing)	120h	20-Oct-26 12:00	05-Nov-26 12:00	2434h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2650	WWS Piping - Unit 2 (Includes Testing)	160h	28-Oct-26 14:00	19-Nov-26 14:00	890h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2580	Natural Gas - Unit 2 (Includes Testing)	216h	30-Oct-26 10:00	01-Dec-26 16:00	883h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2590	Natural Gas - Unit 3 (Includes Testing)	216h	30-Oct-26 10:00	01-Dec-26 16:00	1032h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2600	Natural Gas - Unit 4 (Includes Testing)	216h	30-Oct-26 10:00	01-Dec-26 16:00	1138h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1910	Safety Showers - Unit 4 (Includes Testing)	24h	30-Oct-26 16:00	04-Nov-26 10:00	1324h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2320	Safety Showers - Unit 3 (Includes Testing)	24h	30-Oct-26 16:00	04-Nov-26 16:00	1009h	URS Basic 5-day w/Holidays																	
PL-CT1-2680	Safety Showers - Unit 2 (Includes Testing)	24h	30-Oct-26 16:00	04-Nov-26 16:00	890h	URS Basic 5-day w/Holidays																	
PL-CT1-2690	Safety Showers - Unit 1 (Includes Testing)	24h	30-Oct-26 16:00	04-Nov-26 16:00	729h	URS Basic 5-day w/Holidays																	
PL-CT1-2630	Instrument Air - Unit 4 (Includes Testing)	240h	30-Oct-26 16:00	04-Dec-26 16:00	1108h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2450	Fuel Oil - Unit 4 (Includes Testing)	288h	30-Oct-26 16:00	11-Dec-26 14:00	1412h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2550	Equipment Drains - Unit 2 (Includes Testing)	88h	02-Nov-26 07:00	12-Nov-26 15:00	1340h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2560	Equipment Drains - Unit 3 (Includes Testing)	88h	02-Nov-26 07:00	12-Nov-26 15:00	1488h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2570	Equipment Drains - Unit 4 (Includes Testing)	88h	02-Nov-26 07:00	12-Nov-26 15:00	1611h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2500	Demin Water - Unit 2 (Includes Testing)	160h	06-Nov-26 14:00	01-Dec-26 14:00	1221h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2400	Closed Cooling Loop - Unit 2 (Includes Testing)	232h	10-Nov-26 08:00	14-Dec-26 10:00	1135h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2460	H2 - Unit 2 (Includes Testing)	160h	12-Nov-26 12:00	07-Dec-26 12:00	735h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1870	CO2 - Unit 1 (Includes Testing)	112h	17-Nov-26 10:00	03-Dec-26 12:00	666h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-1120	OWS Piping - Unit 4 (Includes Testing)	120h	19-Nov-26 12:00	08-Dec-26 12:00	2214h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2660	WWS Piping - Unit 3 (Includes Testing)	160h	19-Nov-26 14:00	14-Dec-26 14:00	890h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2540	Demin Water - Tank/Pumps	264h	23-Nov-26 11:00	04-Jan-27 15:00	473h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2520	Demin Water - Unit 4 (Includes Testing)	160h	23-Nov-26 16:00	16-Dec-26 16:00	1380h	#04 - 5 x 10 hrs/day (w																	
PL-CT1-2420	Closed Cooling Loop - Unit 4 (Includes Testing)	232h	26-Nov-26 10:00	04-Jan-27 12:00	1284h	#04 - 5 x 10 hrs/day (w																	

█ Remaining Level of Effort
 █ Actual Work
 ◆ Milestone
█ Actual Level of Effort
 █ Remaining Work
 Primary Baseline
 █ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
PL-CT1-1130	H2 - Unit 4 (Includes Testing)	160h	30-Nov-26 07:00	21-Dec-26 17:00	885h	#04 - 5 x 10 hrs/day (w/					█ H2 - Unit 4 (Includes Testing)			
PL-CT1-1930	Instrument Air - Unit 1 (Includes Testing)	240h	07-Dec-26 11:00	13-Jan-27 11:00	407h	#04 - 5 x 10 hrs/day (w/					█ Instrument Air - Unit 1 (Includes Testing)			
PL-CT1-2480	CO2 - Unit 2 (Includes Testing)	112h	07-Dec-26 12:00	22-Dec-26 14:00	735h	#04 - 5 x 10 hrs/day (w/					█ CO2 - Unit 2 (Includes Testing)			
PL-CT1-2670	WWS Piping - Unit 4 (Includes Testing)	160h	14-Dec-26 14:00	08-Jan-27 14:00	890h	#04 - 5 x 10 hrs/day (w/					█ WWS Piping - Unit 4 (Includes Testing)			
PL-CT1-1830	Service Water - Unit 1 (Includes Testing)	96h	28-Dec-26 07:00	11-Jan-27 13:00	425h	#04 - 5 x 10 hrs/day (w/					█ Service Water - Unit 1 (Includes Testing)			
PL-CT1-1890	Chemical Feed - SWFPT (Includes Testing)	104h	13-Jan-27 09:00	27-Jan-27 13:00	305h	#04 - 5 x 10 hrs/day (w/					█ Chemical Feed - SWFPT (Includes Testing)			
PL-CT1-2390	Service Water - Balance of Piping (Includes Testing)	96h	14-Jan-27 15:00	28-Jan-27 11:00	776h	#04 - 5 x 10 hrs/day (w/					█ Service Water - Balance of Piping (Includes			
PL-CT1-2620	Instrument Air - Unit 3 (Includes Testing)	240h	01-Feb-27 07:00	05-Mar-27 17:00	391h	#04 - 5 x 10 hrs/day (w/					█ Instrument Air - Unit 3 (Includes Testing)			
PL-CT1-2510	Demin Water - Unit 3 (Includes Testing)	160h	01-Feb-27 16:00	24-Feb-27 16:00	797h	#04 - 5 x 10 hrs/day (w/					█ Demin Water - Unit 3 (Includes Testing)			
PL-CT1-2490	CO2 - Unit 4 (Includes Testing)	112h	02-Feb-27 14:00	18-Feb-27 16:00	608h	#04 - 5 x 10 hrs/day (w/					█ CO2 - Unit 4 (Includes Testing)			
PL-CT1-2410	Closed Cooling Loop - Unit 3 (Includes Testing)	232h	04-Feb-27 10:00	10-Mar-27 12:00	701h	#04 - 5 x 10 hrs/day (w/					█ Closed Cooling Loop - Unit 3 (Includes Tes			
PL-CT1-2470	H2 - Unit 3 (Includes Testing)	160h	08-Feb-27 12:00	03-Mar-27 12:00	304h	#04 - 5 x 10 hrs/day (w/					█ H2 - Unit 3 (Includes Testing)			
PL-CT1-1140	CO2 - Unit 3 (Includes Testing)	112h	03-Mar-27 12:00	18-Mar-27 14:00	304h	#04 - 5 x 10 hrs/day (w/					█ CO2 - Unit 3 (Includes Testing)			
00373.5.6.01.1 Electrical Site Underground														
PL-ESU-1010	MH1 - MH2 (DB A4-A4) - Ductbank	80h	19-Jun-26 07:00	30-Jun-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ MH1 - MH2 (DB A4-A4) - Ductbank			
PL-ESU-1040	CTG1 DB (MH1 TO A1-A1, A2-A2, A3-A3) - Ductbank	80h	01-Jul-26 07:00	13-Jul-26 17:00	585h	#04 - 5 x 10 hrs/day (w/					█ CTG1 DB (MH1 TO A1-A1, A2-A2, A3-A3) - Ductban			
PL-ESU-1020	MH2 - MH3 (DB E2-E2) - Ductbank	120h	01-Jul-26 07:00	17-Jul-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ MH2 - MH3 (DB E2-E2) - Ductbank			
PL-ESU-1050	CTG2 DB (MH2 TO B1-B1, B2-B2, B3-B3) - Ductbank	80h	20-Jul-26 07:00	29-Jul-26 17:00	1006h	#04 - 5 x 10 hrs/day (w/					█ CTG2 DB (MH2 TO B1-B1, B2-B2, B3-B3) - Ductba			
PL-ESU-1030	MH3 - MH4 (DB F-F & G-G) - Ductbank	120h	20-Jul-26 07:00	04-Aug-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ MH3 - MH4 (DB F-F & G-G) - Ductbank			
PL-ESU-1060	CTG3 DB (MH3 TO C1-C1, C2-C2, C3-C3) - Ductbank	120h	05-Aug-26 07:00	20-Aug-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ CTG3 DB (MH3 TO C1-C1, C2-C2, C3-C3) - Ductb			
PL-ESU-1090	MH1 TO FOT A/B + GUARD SHACK (N-N, N1-N1)	160h	05-Aug-26 07:00	26-Aug-26 17:00	806h	#04 - 5 x 10 hrs/day (w/					█ MH1 TO FOT A/B + GUARD SHACK (N-N, N1-N1)			
PL-ESU-1070	CTG4 DB (MH4 TO D-D, D1-D1) - Ductbank	160h	21-Aug-26 07:00	14-Sep-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ CTG4 DB (MH4 TO D-D, D1-D1) - Ductbank			
PL-ESU-1080	MH4 TO GAS COMPRESSOR BLDG (H-H, I-I, & J-J)	120h	15-Sep-26 07:00	30-Sep-26 17:00	566h	#04 - 5 x 10 hrs/day (w/					█ MH4 TO GAS COMPRESSOR BLDG (H-H, I-I, &			
00373.5.6.01.2 Power & Generation Equipment														
PL-PGE-1160	2000 KW Diesel Generator Receiving/Handling	40h	24-Mar-26 11:00	30-Mar-26 11:00	3567h	#04 - 5 x 10 hrs/day (w/					█ 2000 KW Diesel Generator Receiving/Handling			
PL-PGE-1150	2000 KW Diesel Generator Prep & Set	120h	30-Mar-26 11:00	15-Apr-26 11:00	3567h	#04 - 5 x 10 hrs/day (w/					█ 2000 KW Diesel Generator Prep & Set			
PL-PGE-1170	Diesel Generator Remote Annunciator Install	24h	15-Apr-26 11:00	17-Apr-26 15:00	3567h	#04 - 5 x 10 hrs/day (w/					█ Diesel Generator Remote Annunciator Install			
PL-PGE-1100	Install MCCs	40h	27-Aug-26 07:00	02-Sep-26 17:00	766h	#04 - 5 x 10 hrs/day (w/					█ Install MCCs			
PL-PGE-1130	Set AUX Transformers	40h	23-Oct-26 07:00	28-Oct-26 17:00	366h	#04 - 5 x 10 hrs/day (w/					█ Set AUX Transformers			
00373.5.6.01.4 Wiring														
PL-WIRE-1200	Feeder Pull Set-up	120h	06-Nov-26 07:00	23-Nov-26 17:00	306h	#04 - 5 x 10 hrs/day (w/					█ Feeder Pull Set-up			
PL-WIRE-1210	MV Cable Pull	240h	24-Nov-26 07:00	30-Dec-26 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ MV Cable Pull			
PL-WIRE-1310	Instrumentation Rough-In	320h	24-Nov-26 07:00	12-Jan-27 17:00	306h	#04 - 5 x 10 hrs/day (w/					█ Instrumentation Rough-In			
PL-WIRE-1220	MV Terminations	160h	31-Dec-26 07:00	22-Jan-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ MV Terminations			
PL-WIRE-1290	Instrumentation Cable Pull	120h	13-Jan-27 07:00	28-Jan-27 17:00	610h	#04 - 5 x 10 hrs/day (w/					█ Instrumentation Cable Pull			
PL-WIRE-1320	Receptacle Rough + Wire Pull + Termination	200h	13-Jan-27 07:00	09-Feb-27 17:00	730h	#04 - 5 x 10 hrs/day (w/					█ Receptacle Rough + Wire Pull + Termination			
PL-WIRE-1360	AG Security Rough In	200h	13-Jan-27 07:00	09-Feb-27 17:00	306h	#04 - 5 x 10 hrs/day (w/					█ AG Security Rough In			
PL-WIRE-1230	600V Cable Pull	240h	25-Jan-27 07:00	26-Feb-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ 600V Cable Pull			
PL-WIRE-1300	Instrumentation Device Install + Terminations	240h	29-Jan-27 07:00	04-Mar-27 17:00	610h	#04 - 5 x 10 hrs/day (w/					█ Instrumentation Device Install + Terminatio			
PL-WIRE-1330	Fire Alarm Backbone	40h	10-Feb-27 07:00	15-Feb-27 17:00	730h	#04 - 5 x 10 hrs/day (w/					█ Fire Alarm Backbone			
PL-WIRE-1370	Heat Trace UG Install	240h	10-Feb-27 07:00	16-Mar-27 17:00	306h	#04 - 5 x 10 hrs/day (w/					█ Heat Trace UG Install			
PL-WIRE-1240	600V Terminations	80h	01-Mar-27 07:00	10-Mar-27 17:00	1555h	#04 - 5 x 10 hrs/day (w/					█ 600V Terminations			
PL-WIRE-1250	Branch Cable Pulls	200h	01-Mar-27 07:00	26-Mar-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ Branch Cable Pulls			
PL-WIRE-1350	Security Cable Pulls	240h	05-Mar-27 07:00	07-Apr-27 17:00	610h	#04 - 5 x 10 hrs/day (w/					█ Security Cable Pulls			
PL-WIRE-1380	Heat Trace Feeders + Terminations	24h	17-Mar-27 07:00	19-Mar-27 11:00	306h	#04 - 5 x 10 hrs/day (w/					█ Heat Trace Feeders + Terminations			
PL-WIRE-1390	Heat Trace Branch Circuit & Terminations	120h	19-Mar-27 11:00	06-Apr-27 11:00	306h	#04 - 5 x 10 hrs/day (w/					█ Heat Trace Branch Circuit & Terminations			
PL-WIRE-1260	Branch Cable Terminations	80h	29-Mar-27 07:00	07-Apr-27 17:00	1435h	#04 - 5 x 10 hrs/day (w/					█ Branch Cable Terminations			
PL-WIRE-1270	Control Cable Pull	120h	29-Mar-27 07:00	13-Apr-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ Control Cable Pull			
PL-WIRE-1400	Heat Trace Cable Install	160h	06-Apr-27 11:00	28-Apr-27 11:00	306h	#04 - 5 x 10 hrs/day (w/					█ Heat Trace Cable Install			
PL-WIRE-1280	Control Cable Terminations	80h	14-Apr-27 07:00	23-Apr-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/					█ Control Cable Terminations			



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar												
							2023	2024	2025	2026	2027	2028	2029	2030					
PL-WIRE-1340	Fiber Cable Pull & Terminations	120h	26-Apr-27 07:00	11-May-27 17:00	1395h	#04 - 5 x 10 hrs/day (w/													
PL-WIRE-1410	Heat Trace Panel + Devices Install	160h	28-Apr-27 11:00	20-May-27 11:00	306h	#04 - 5 x 10 hrs/day (w/													
00373.5.6.01.6 Lighting																			
PL-LTG-1420	Site Lighting UG Rough In	160h	02-Jul-27 16:00	27-Jul-27 16:00	226h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1470	Exterior Lighting OH Rough In	80h	27-Jul-27 16:00	06-Aug-27 16:00	586h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1430	Site Lighting OH Structure Rough In	240h	27-Jul-27 16:00	30-Aug-27 16:00	226h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1480	Exterior Lighting Branch Wire	80h	06-Aug-27 16:00	18-Aug-27 16:00	586h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1490	Exterior Lighting Fixture & Control Install	120h	18-Aug-27 16:00	06-Sep-27 16:00	586h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1440	Site Lighting Poles + Grounding	120h	30-Aug-27 16:00	16-Sep-27 16:00	226h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1450	Site Lighting Branch Wire	160h	16-Sep-27 16:00	08-Oct-27 16:00	226h	#04 - 5 x 10 hrs/day (w/													
PL-LTG-1460	Site Lighting Fixture Install	120h	08-Oct-27 16:00	26-Oct-27 16:00	226h	#04 - 5 x 10 hrs/day (w/													
00373.5.6.02 Unit 1																			
00373.5.6.02.01 Pile Driving Throughout CTG Area																			
PLU1-CT1-1000	Drive Pile (72) CT1	0h	24-Jul-25 08:00 A	22-Aug-25 07:00 A		#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1000	Drive Pile (20) ES1	0h	26-Aug-25 13:00 A	28-Aug-25 17:00 A		#04 - 5 x 10 hrs/day (w/													
PLU1-CEMS1-1000	Drive Pile (5) CEMS1	0h	02-Sep-25 07:00 A	02-Sep-25 15:00 A		#04 - 5 x 10 hrs/day (w/													
PLU1-GTSU1-1000	Drive Pile (6) GTSU1	8h	12-Dec-25 13:00	15-Dec-25 11:00	1027h	#04 - 5 x 10 hrs/day (w/													
PLU1-GSUTW1-1000	Drive Pile (8) GSUTW1	8h	15-Dec-25 11:00	16-Dec-25 09:00	1303h	#04 - 5 x 10 hrs/day (w/													
PLU1-EPDC1-1000	Drive Pile (20) PECC	24h	16-Dec-25 09:00	18-Dec-25 13:00	1303h	#04 - 5 x 10 hrs/day (w/													
PLU1-CTGEPDC1-1000	Drive Pile (32) Electrical Building	32h	18-Dec-25 13:00	23-Dec-25 15:00	1775h	#04 - 5 x 10 hrs/day (w/													
PLU1-LFPS1-1000	Drive Pile (10) LFPS1	16h	23-Dec-25 15:00	30-Dec-25 11:00	1775h	#04 - 5 x 10 hrs/day (w/													
PLU1-LOCM1-1000	Drive Pile (8) LOCM1	8h	30-Dec-25 11:00	31-Dec-25 09:00	1919h	#04 - 5 x 10 hrs/day (w/													
PLU1-FGC1-1000	Drive Pile (6) FGC1	8h	31-Dec-25 09:00	31-Dec-25 17:00	1919h	#04 - 5 x 10 hrs/day (w/													
PLU1-SST1-1000	Drive Pile (6) SST1	8h	02-Jan-26 07:00	02-Jan-26 15:00	2200h	#04 - 5 x 10 hrs/day (w/													
PLU1-VTC1-1000	Drive Pile (6) VTC1	8h	02-Jan-26 15:00	05-Jan-26 13:00	2216h	#04 - 5 x 10 hrs/day (w/													
PLU1-GTET1-1000	Drive Pile (4) GTET1	8h	05-Jan-26 13:00	06-Jan-26 11:00	2368h	#04 - 5 x 10 hrs/day (w/													
PLU1-LEC1-1000	Drive Pile (6) LEC1	8h	05-Jan-26 13:00	06-Jan-26 11:00	2368h	#04 - 5 x 10 hrs/day (w/													
PLU1-IT1-1000	Drive Pile (6) IT1	8h	06-Jan-26 11:00	07-Jan-26 09:00	2368h	#04 - 5 x 10 hrs/day (w/													
PLU1-HVB1-1000	Drive Pile (6) HVB1	8h	07-Jan-26 09:00	07-Jan-26 17:00	2488h	#04 - 5 x 10 hrs/day (w/													
PLU1-WIS1-1000	Drive Pile (4) WIS1	8h	08-Jan-26 07:00	08-Jan-26 15:00	2488h	#04 - 5 x 10 hrs/day (w/													
00373.5.6.02.54A Water Wash / False Start Drains Tank-1 Civil/Structural																			
PLU1-WWDT-1000	Excavate WWDT (13.5 ft deep)	16h	02-Dec-25 09:00	03-Dec-25 15:00	5007h	#04 - 5 x 10 hrs/day (w/													
00373.5.6.02.01A CTG-1 Civil/Structural																			
PLU1-CT1-2550	Underground Rough - Under CTG1 (All Electrical)	0h	18-Sep-25 07:00 A	30-Sep-25 07:00 A		#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1010	Mud Mat CT1	0h	01-Oct-25 11:00 A	01-Oct-25 17:00 A		#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1015	Base Slab Forming and Embeds CT1	80h	10-Oct-25 07:00	21-Oct-25 17:00	975h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1020	Base Slab Reinforcement & Mechanical Rough-In CT1	84h	22-Oct-25 07:00	03-Nov-25 11:00	975h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1005	Underground Rough-In around CTG1 (All MEPS)	480h	31-Oct-25 07:00	14-Jan-26 09:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1290	Grounding	40h	03-Nov-25 11:00	07-Nov-25 11:00	975h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1025	Pour and Wreck Base Slab CT1	60h	07-Nov-25 11:00	17-Nov-25 11:00	975h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1030	Pedestal Forming and Embeds CT1	160h	05-Jan-26 07:00	26-Jan-26 17:00	1189h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1035	Pedestal Reinforcement CT1	160h	05-Jan-26 07:00	26-Jan-26 17:00	1189h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-1040	Pour and Wreck Pedestals CT1	32h	27-Jan-26 07:00	30-Jan-26 09:00	1189h	#04 - 5 x 10 hrs/day (w/													
PLU1-CT1-2540	Install Above Ground Foundation (Embeds) CT1	120h	30-Apr-26 08:00	18-May-26 08:00	440h	#04 - 5 x 10 hrs/day (w/													
00373.5.6.02.02A Exhaust Stack-1 Civil/Structural																			
PLU1-ES1-1010	Underground Rough-In ES1	16h	14-Jan-26 09:00	15-Jan-26 15:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1020	Mud Mat ES1	16h	15-Jan-26 15:00	19-Jan-26 11:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1030	Base Slab Forming and Embeds ES1	80h	19-Jan-26 11:00	29-Jan-26 11:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1040	Base Slab Reinforcement ES1	80h	29-Jan-26 11:00	10-Feb-26 11:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1060	Grounding	24h	10-Feb-26 11:00	12-Feb-26 15:00	609h	#04 - 5 x 10 hrs/day (w/													
PLU1-ES1-1050	Pour and Wreck Base Slab ES1	24h	12-Feb-26 15:00	18-Feb-26 09:00	609h	#04 - 5 x 10 hrs/day (w/													

— Remaining Level of Effort
— Actual Work
◆ Milestone
— Actual Level of Effort
— Remaining Work
— Primary Baseline
— Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar													
							3	2024	2025	2026	2027	2028	2029	2030						
00373.5.6.02.03A CEMS-1 Civil/Structural																				
PLU1-CEMS1-1010	Underground Rough-In CEMS1	8h	15-Jan-26 15:00	16-Jan-26 13:00	2116h	#04 - 5 x 10 hrs/day (w)													Underground Rough-In CEMS1	
PLU1-CEMS1-1020	Mud Mat CEMS1	8h	10-Aug-26 10:00	11-Aug-26 08:00	689h	#04 - 5 x 10 hrs/day (w)													Mud Mat CEMS1	
PLU1-CEMS1-1030	Base Slab Forming and Embeds CEMS1	24h	11-Aug-26 08:00	13-Aug-26 12:00	689h	#04 - 5 x 10 hrs/day (w)													Base Slab Forming and Embeds CEMS1	
PLU1-CEMS1-1040	Base Slab Reinforcement CEMS1	24h	13-Aug-26 12:00	17-Aug-26 16:00	689h	#04 - 5 x 10 hrs/day (w)													Base Slab Reinforcement CEMS1	
PLU1-CEMS1-1060	Grounding	16h	17-Aug-26 16:00	19-Aug-26 12:00	689h	#04 - 5 x 10 hrs/day (w)													Grounding	
PLU1-CEMS1-1050	Pour and Wreck Base Slab CEMS1	16h	19-Aug-26 12:00	21-Aug-26 08:00	689h	#04 - 5 x 10 hrs/day (w)													Pour and Wreck Base Slab CEMS1	
00373.5.6.02.04A Generator Step Up Transformer-1 Civil/Structural																				
PLU1-GTSU1-1010	Excavation GTSU1	24h	18-Feb-26 09:00	20-Feb-26 13:00	609h	#04 - 5 x 10 hrs/day (w)													Excavation GTSU1	
PLU1-GTSU1-1020	Underground Rough-In GTSU1	40h	20-Feb-26 13:00	26-Feb-26 13:00	609h	#04 - 5 x 10 hrs/day (w)													Underground Rough-In GTSU1	
PLU1-GTSU1-1030	Mud Mat GTSU1	16h	26-Feb-26 13:00	02-Mar-26 09:00	609h	#04 - 5 x 10 hrs/day (w)													Mud Mat GTSU1	
PLU1-GTSU1-1050	Base Slab Reinforcement GTSU1	24h	02-Mar-26 09:00	04-Mar-26 13:00	609h	#04 - 5 x 10 hrs/day (w)													Base Slab Reinforcement GTSU1	
PLU1-GTSU1-1040	Base Slab Forming and Embeds GTSU1	80h	02-Mar-26 09:00	12-Mar-26 09:00	609h	#04 - 5 x 10 hrs/day (w)													Base Slab Forming and Embeds GTSU1	
PLU1-GTSU1-1080	Pour & Wreck GTSU Base Slab	24h	04-Mar-26 13:00	06-Mar-26 17:00	609h	#04 - 5 x 10 hrs/day (w)													Pour & Wreck GTSU Base Slab	
PLU1-GTSU1-1090	Containment Sump Reinforcement GTSU1	40h	09-Mar-26 07:00	12-Mar-26 17:00	609h	#04 - 5 x 10 hrs/day (w)													Containment Sump Reinforcement GTSU1	
PLU1-GTSU1-1100	Containment Sump Forming & Embeds GTSU1	40h	09-Mar-26 07:00	12-Mar-26 17:00	633h	#04 - 5 x 10 hrs/day (w)													Containment Sump Forming & Embeds GTSU1	
PLU1-GTSU1-1070	Grounding	24h	13-Mar-26 07:00	17-Mar-26 11:00	609h	#04 - 5 x 10 hrs/day (w)													Grounding	
PLU1-GTSU1-1110	Pour & Wreck GTSU1 Containment Sump Walls	24h	17-Mar-26 11:00	19-Mar-26 15:00	609h	#04 - 5 x 10 hrs/day (w)													Pour & Wreck GTSU1 Containment Sump Walls	
PLU1-GTSU1-1120	GTSU1 Equipment Pad Reinforcement + Embeds	40h	19-Mar-26 15:00	25-Mar-26 15:00	609h	#04 - 5 x 10 hrs/day (w)													GTSU1 Equipment Pad Reinforcement + Embeds	
PLU1-GTSU1-1130	Pour & Wreck GTSU1 Equipment Pad	24h	25-Mar-26 15:00	30-Mar-26 09:00	609h	#04 - 5 x 10 hrs/day (w)													Pour & Wreck GTSU1 Equipment Pad	
PLU1-GTSU1-1060	Backfill GTSU1	24h	30-Mar-26 09:00	01-Apr-26 13:00	609h	#04 - 5 x 10 hrs/day (w)													Backfill GTSU1	
00373.5.6.02.05A Generator Step Up Transformer Fire Wall-1 Civil/Structural																				
PLU1-GSUTW1-1010	Excavate GSUTW 1	16h	01-Apr-26 13:00	03-Apr-26 09:00	2033h	#04 - 5 x 10 hrs/day (w)													Excavate GSUTW 1	
PLU1-GSUTW1-1020	Form Footing GSUTW 1	40h	03-Apr-26 09:00	09-Apr-26 09:00	2033h	#04 - 5 x 10 hrs/day (w)													Form Footing GSUTW 1	
PLU1-GSUTW1-1030	Footing Reinforcement GSUTW 1	40h	09-Apr-26 09:00	15-Apr-26 09:00	2033h	#04 - 5 x 10 hrs/day (w)													Footing Reinforcement GSUTW 1	
PLU1-GSUTW1-1040	Pour and Wreck Footing GSUTW 1	16h	15-Apr-26 09:00	16-Apr-26 15:00	2033h	#04 - 5 x 10 hrs/day (w)													Pour and Wreck Footing GSUTW 1	
PLU1-GSUTW1-1050	Form Walls GSUTW 1	56h	16-Apr-26 15:00	24-Apr-26 11:00	2033h	#04 - 5 x 10 hrs/day (w)													Form Walls GSUTW 1	
PLU1-GSUTW1-1060	Wall Reinforcement GSUTW 1	56h	24-Apr-26 11:00	01-May-26 17:00	2033h	#04 - 5 x 10 hrs/day (w)													Wall Reinforcement GSUTW 1	
PLU1-GSUTW1-1070	Pour and Wreck Walls GSUTW 1	40h	04-May-26 07:00	07-May-26 17:00	2033h	#04 - 5 x 10 hrs/day (w)													Pour and Wreck Walls GSUTW 1	
PLU1-GSUTW1-1080	Backfill GSUTW 1	16h	08-May-26 07:00	11-May-26 13:00	2105h	#04 - 5 x 10 hrs/day (w)													Backfill GSUTW 1	
00373.5.6.02.28A Liquid Fuel Pump Skid-1 Civil/Structural																				
PLU1-LFPS1-1060	Excavate LFPS1	8h	17-Nov-25 11:00	18-Nov-25 09:00	2035h	#04 - 5 x 10 hrs/day (w)													Excavate LFPS1	
PLU1-LFPS1-1010	Underground Rough-In LFPS1	40h	30-Dec-25 11:00	06-Jan-26 11:00	1775h	#04 - 5 x 10 hrs/day (w)													Underground Rough-In LFPS1	
PLU1-LFPS1-1020	Mud Mat LFPS1	16h	06-Jan-26 11:00	07-Jan-26 17:00	1775h	#04 - 5 x 10 hrs/day (w)													Mud Mat LFPS1	
PLU1-LFPS1-1030	Base Slab Forming and Embeds LFPS1	80h	08-Jan-26 07:00	19-Jan-26 17:00	1775h	#04 - 5 x 10 hrs/day (w)													Base Slab Forming and Embeds LFPS1	
PLU1-LFPS1-1040	Base Slab Reinforcement LFPS1	80h	08-Jan-26 07:00	19-Jan-26 17:00	1775h	#04 - 5 x 10 hrs/day (w)													Base Slab Reinforcement LFPS1	
PLU1-LFPS1-1050	Pour and Wreck Base Slab LFPS1	24h	20-Jan-26 07:00	22-Jan-26 11:00	1775h	#04 - 5 x 10 hrs/day (w)													Pour and Wreck Base Slab LFPS1	
00373.5.6.02.41A Lube Oil Control Module-1 Civil/Structural																				
PLU1-LOCM1-1010	Excavate LOCM1	16h	06-Jan-26 11:00	07-Jan-26 17:00	2344h	#04 - 5 x 10 hrs/day (w)													Excavate LOCM1	
PLU1-LOCM1-1020	Underground Rough-In LOCM1	24h	08-Jan-26 07:00	12-Jan-26 11:00	2344h	#04 - 5 x 10 hrs/day (w)													Underground Rough-In LOCM1	
PLU1-LOCM1-1030	Mud Mat LOCM1	8h	12-Jan-26 11:00	13-Jan-26 09:00	2344h	#04 - 5 x 10 hrs/day (w)													Mud Mat LOCM1	
PLU1-LOCM1-1040	Base Slab Forming and Embeds LOCM1	40h	20-Jan-26 07:00	23-Jan-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Base Slab Forming and Embeds LOCM1	
PLU1-LOCM1-1050	Base Slab Reinforcement LOCM1	40h	26-Jan-26 07:00	29-Jan-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Base Slab Reinforcement LOCM1	
PLU1-LOCM1-1060	Pour and Wreck Base Slab LOCM1	24h	30-Jan-26 07:00	03-Feb-26 11:00	2296h	#04 - 5 x 10 hrs/day (w)													Pour and Wreck Base Slab LOCM1	
PLU1-LOCM1-1070	Backfill LOCM1	16h	03-Feb-26 11:00	04-Feb-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Backfill LOCM1	
00373.5.6.02.42A Water Injection Skid-1 Civil/Structural																				
PLU1-WIS1-1010	Excavate WIS1	8h	05-Feb-26 07:00	05-Feb-26 15:00	2296h	#04 - 5 x 10 hrs/day (w)													Excavate WIS1	
PLU1-WIS1-1020	Underground Rough-In WIS1	24h	05-Feb-26 15:00	10-Feb-26 09:00	2296h	#04 - 5 x 10 hrs/day (w)													Underground Rough-In WIS1	
PLU1-WIS1-1030	Mud Mat WIS1	8h	10-Feb-26 09:00	10-Feb-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Mud Mat WIS1	
PLU1-WIS1-1040	Base Slab Forming and Embeds WIS1	40h	11-Feb-26 07:00	16-Feb-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Base Slab Forming and Embeds WIS1	
PLU1-WIS1-1050	Base Slab Reinforcement WIS1	40h	18-Feb-26 07:00	23-Feb-26 17:00	2296h	#04 - 5 x 10 hrs/day (w)													Base Slab Reinforcement WIS1	

■ Remaining Level of Effort
 ■ Actual Work
 ◆ Milestone
 ■ Remaining Work
 ■ Critical Remaining Work
 ■ Primary Baseline



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	3	2024	2025	2026	2027	2028	2029	2030
PLU3-CG3-MBS-1790	Install silencers stack	16h	02-Mar-27 08:00	03-Mar-27 17:00	28h	URS Basic 5-day w/Holidays								Install silencers stack
PLU3-CG3-MBS-1800	Install silencers inlet filter	16h	02-Mar-27 08:00	03-Mar-27 17:00	2h	URS Basic 5-day w/Holidays								Install silencers inlet filter
PLU3-CG3-MBS-1660	CTG3 Set Pulse Filter Modules	32h	04-Mar-27 07:00	09-Mar-27 09:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Set Pulse Filter Modules
PLU3-CG3-MBS-1670	CTG3 Install Remaining Steel and Grating Exterior CT	80h	09-Mar-27 09:00	19-Mar-27 09:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Install Remaining Steel and Grating
PLU3-CG3-MBS-1680	CTG3 Bolt up & Caulk Modules	112h	09-Mar-27 09:00	24-Mar-27 11:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Bolt up & Caulk Modules
PLU3-CG3-MBS-1690	CTG3 Install Insulation & Liner Plate Inside AFT Diffuser	120h	12-Mar-27 11:00	30-Mar-27 11:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Install Insulation & Liner Plate Inside
PLU3-CG3-MBS-1700	CTG3 Wakdown/Punch List	80h	30-Mar-27 11:00	09-Apr-27 11:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Wakdown/Punch List
PLU3-CG3-MBS-1710	CTG3 Caulk & Detail Filter House Internal	160h	30-Mar-27 11:00	21-Apr-27 11:00	758h	#04 - 5 x 10 hrs/day (w/								CTG3 Caulk & Detail Filter House Internal
PLU3-CG3-MBS-1720	CTG3 Final Align Turbine/Generator	64h	09-Apr-27 11:00	19-Apr-27 15:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Final Align Turbine/Generator
PLU3-CG3-MBS-1780	CTG3 Final Clean Inlet Filter House	120h	09-Apr-27 11:00	27-Apr-27 11:00	718h	#04 - 5 x 10 hrs/day (w/								CTG3 Final Clean Inlet Filter House
PLU3-CG3-MBS-1730	CTG3 Final Torgue Load Coupling Bolts	16h	19-Apr-27 15:00	21-Apr-27 11:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Final Torgue Load Coupling Bolts
PLU3-CG3-MBS-1740	CTG3 Final Align Turning Gear	32h	21-Apr-27 11:00	26-Apr-27 13:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Final Align Turning Gear
PLU3-CG3-MBS-1770	CTG3 Lube Oil Foundation Floor, Piers, & Sides to top of wall – Q Coating	24h	26-Apr-27 13:00	28-Apr-27 17:00	11h	#04 - 5 x 10 hrs/day (w/								CTG3 Lube Oil Foundation Floor, Piers,
PLU3-CG3-MBS-1750	CTG3 Grout Turbine	32h	26-Apr-27 13:00	29-Apr-27 15:00	3h	#04 - 5 x 10 hrs/day (w/								CTG3 Grout Turbine
PLU3-CG3-MBS-1810	CTG3 Install Media	80h	27-Apr-27 11:00	07-May-27 11:00	718h	#04 - 5 x 10 hrs/day (w/								CTG3 Install Media
PLU3-CG3-MBS-1760	CTG3 Complete for Turnover	0h		29-Apr-27 15:00	3h	#04 - 5 x 10 hrs/day (w/								◆ CTG3 Complete for Turnover
PLU3-CG3-MBS-1820	CTG3 Trip Test, Combustion Test	8h	07-May-27 11:00	10-May-27 09:00	718h	#04 - 5 x 10 hrs/day (w/								CTG3 Trip Test, Combustion Test
00373.5.6.5.94A Mechanical Equipment Setting - 3														
PLU3-CT3-1120	Set Unit 3 Waterwash/ False Starts Drain tank	16h	02-Jan-26 13:00	05-Jan-26 09:00	1090h	#07 - 6 x 10 hrs/day								Set Unit 3 Waterwash/ False Starts Drain tank
PLU3-CT3-1150	Set Unit 3 CT Waste Water Sump Pumps (1&2)	16h	17-Sep-26 10:00	18-Sep-26 16:00	1438h	#07 - 6 x 10 hrs/day								Set Unit 3 CT Waste Water Sump Pumps (1&2)
PLU3-CT3-1340	Set Unit 3 Fuel Oil Pump	8h	30-Sep-26 08:00	30-Sep-26 16:00	1869h	#07 - 6 x 10 hrs/day								Set Unit 3 Fuel Oil Pump
PLU3-CT3-1320	Set Unit 3 Lube Oil Compartment	16h	30-Sep-26 08:00	01-Oct-26 14:00	907h	#07 - 6 x 10 hrs/day								Set Unit 3 Lube Oil Compartment
PLU3-CT3-1330	Set Unit 3 Water Mist Skid	16h	30-Sep-26 08:00	01-Oct-26 14:00	1659h	#07 - 6 x 10 hrs/day								Set Unit 3 Water Mist Skid
PLU3-CT3-1210	Set Unit 3 CEMS Enclosure	8h	16-Oct-26 16:00	17-Oct-26 14:00	1522h	#07 - 6 x 10 hrs/day								Set Unit 3 CEMS Enclosure
PLU3-CT3-1160	Set Unit 3 CEMS Area Saftey Shower	8h	17-Oct-26 14:00	19-Oct-26 12:00	1656h	#07 - 6 x 10 hrs/day								Set Unit 3 CEMS Area Saftey Shower
PLU3-CT3-1170	Set Unit 3 PEECC Area Saftey Shower	8h	27-Oct-26 08:00	27-Oct-26 16:00	1116h	#07 - 6 x 10 hrs/day								Set Unit 3 PEECC Area Saftey Shower
PLU3-CT3-1180	Set Unit 3 Evap Cooler	8h	27-Oct-26 16:00	28-Oct-26 14:00	1116h	#07 - 6 x 10 hrs/day								Set Unit 3 Evap Cooler
PLU3-CT3-1300	Set Unit 3 Generator Coolers	8h	28-Oct-26 08:00	28-Oct-26 16:00	299h	#07 - 6 x 10 hrs/day								Set Unit 3 Generator Coolers
PLU3-CT3-1190	Set Unit 3 Fuel Gas Absolute Separator	16h	28-Oct-26 14:00	30-Oct-26 10:00	1116h	#07 - 6 x 10 hrs/day								Set Unit 3 Fuel Gas Absolute Separator
PLU3-CT3-1100	Set Unit 3 Fuel Gas Drain Tank	8h	30-Oct-26 10:00	31-Oct-26 08:00	1156h	#07 - 6 x 10 hrs/day								Set Unit 3 Fuel Gas Drain Tank
PLU3-CT3-1200	Set Unit 3 Air Processing Skid	8h	30-Oct-26 10:00	31-Oct-26 08:00	1116h	#07 - 6 x 10 hrs/day								Set Unit 3 Air Processing Skid
PLU3-CT3-1130	Set Unit 3 water wash Skid Drains Tank	8h	31-Oct-26 08:00	31-Oct-26 16:00	1156h	#07 - 6 x 10 hrs/day								Set Unit 3 water wash Skid Drains Tank
PLU3-CT3-1220	Set Unit 3 Closed Cooling Water Air Colled Heat Exchanger	48h	31-Oct-26 08:00	05-Nov-26 16:00	1116h	#07 - 6 x 10 hrs/day								Set Unit 3 Closed Cooling Water Air Colled Heat
PLU3-CT3-1140	Set Unit 3 CT Oil Containing Sump Pumps (1&2)	16h	05-Nov-26 12:00	07-Nov-26 08:00	3014h	#07 - 6 x 10 hrs/day								Set Unit 3 CT Oil Containing Sump Pumps (1&
PLU3-CT3-1050	Set Unit 3 CT Air Receiver	8h	29-Jan-27 10:00	30-Jan-27 08:00	490h	#07 - 6 x 10 hrs/day								Set Unit 3 CT Air Receiver
PLU3-CT3-1350	Set Unit 3 Water Injection Skid	8h	01-Feb-27 08:00	01-Feb-27 16:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 Water Injection Skid
PLU3-CT3-1230	Set Unit 3 Closed Cooling Water Pumps (1&2)	16h	01-Feb-27 16:00	03-Feb-27 12:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 Closed Cooling Water Pumps (1&
PLU3-CT3-1240	Set Unit 3 Closed Cooling Water Expansion Tank	8h	03-Feb-27 12:00	04-Feb-27 10:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 Closed Cooling Water Expansion
PLU3-CT3-1110	Set Unit 3 Closed Cooling Water Chemical Pot Feeder	8h	04-Feb-27 10:00	05-Feb-27 08:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 Closed Cooling Water Chemical
PLU3-CT3-1250	Set Unit 3 LCI Drive	8h	05-Feb-27 08:00	05-Feb-27 16:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 LCI Drive
PLU3-CT3-1260	Set Unit 3 LCI Cooler	8h	05-Feb-27 16:00	06-Feb-27 14:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 LCI Cooler
PLU3-CT3-1270	Set Unit 3 H2 Dryer	8h	06-Feb-27 14:00	08-Feb-27 12:00	374h	#07 - 6 x 10 hrs/day								Set Unit 3 H2 Dryer
00373.5.6.5.96A OEM Supplied Piping & Supports Install 3														
PLU3-CT3-1580	Erect Fuel Gas Piping and Supports	104h	24-Sep-26 08:00	06-Oct-26 12:00	-3h	#07 - 6 x 10 hrs/day								Erect Fuel Gas Piping and Supports
PLU3-CT3-1530	Erect Liquid fuel Emulsion Piping and Supports	208h	06-Oct-26 12:00	30-Oct-26 10:00	-3h	#07 - 6 x 10 hrs/day								Erect Liquid fuel Emulsion Piping and Supports
PLU3-CT3-1510	Erect Inlet Bleed Heat Piping and Supports	80h	13-Oct-26 14:00	22-Oct-26 14:00	1624h	#07 - 6 x 10 hrs/day								Erect Inlet Bleed Heat Piping and Supports
PLU3-CT3-1650	Erect CEMS Tubing & Supports	112h	17-Oct-26 14:00	30-Oct-26 16:00	1522h	#07 - 6 x 10 hrs/day								Erect CEMS Tubing & Supports
PLU3-CT3-1620	Erect Generator Lube Oil / Cooling Water / Vents Piping and Supports	168h	30-Oct-26 10:00	19-Nov-26 08:00	117h	#07 - 6 x 10 hrs/day								Erect Generator Lube Oil / Cooling Water / Ve
PLU3-CT3-1540	Erect Cooling / Sealing / Atomizing Air Piping and Supports	288h	30-Oct-26 10:00	03-Dec-26 08:00	-3h	#07 - 6 x 10 hrs/day								Erect Cooling / Sealing / Atomizing Air Piping
PLU3-CT3-1070	Erect Cooling Water/ Impingement Cooling Piping	232h	03-Dec-26 08:00	30-Dec-26 10:00	-3h	#07 - 6 x 10 hrs/day								Erect Cooling Water/ Impingement Cooling P

█ Remaining Level of Effort
 █ Actual Work
 ◆ Milestone
█ Actual Level of Effort
 █ Remaining Work
█ Primary Baseline
 █ Critical Remaining Work



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Calendar	Calendar									
							3	2024	2025	2026	2027	2028	2029	2030		
00373.5.6.6.38A Fuel Gas Final Filter-4 CIV/Structural																
PLU4-FGFF4-1000	Excavate FGFF4	8h	24-Aug-26 15:00	25-Aug-26 13:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1010	Underground Rough-In FGFF4	24h	25-Aug-26 13:00	27-Aug-26 17:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1020	Mud Mat FGFF4	8h	28-Aug-26 07:00	28-Aug-26 15:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1030	Base Slab Forming and Embeds FGFF4	24h	28-Aug-26 15:00	03-Sep-26 09:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1040	Base Slab Reinforcement FGFF4	24h	03-Sep-26 09:00	07-Sep-26 13:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1050	Pour and Wreck Base Slab FGFF4	16h	07-Sep-26 13:00	09-Sep-26 09:00	611h	#04 - 5 x 10 hrs/day (w										
PLU4-FGFF4-1060	Backfill FGFF4	8h	09-Sep-26 09:00	09-Sep-26 17:00	611h	#04 - 5 x 10 hrs/day (w										
00373.5.6.6.90A Millwright / Steel Erection / Boilermaker Scope-4																
PLU4-CG4-MBS-1040	Prep & Set Rail Spur Gantry	16h	06-May-26 07:00	07-May-26 13:00	989h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1050	CTG4 Prep & Set Gantry @ CTG	16h	07-May-26 13:00	11-May-26 09:00	989h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1060	CTG4 Unload & Set turbine	8h	30-Sep-26 08:00	30-Sep-26 16:00	0h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1070	CTG4 Unload & Set Generator	8h	30-Sep-26 16:00	01-Oct-26 14:00	0h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1080	CTG4 Disassemble Gantry	16h	01-Oct-26 14:00	05-Oct-26 10:00	0h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1090	CTG4 Align and Level CTG	48h	05-Oct-26 10:00	12-Oct-26 08:00	0h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1020	CTG4 Receive Filter House Equipment	0h		30-Oct-26 08:00	20h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1030	CTG4 Receive GE Exhaust Diffuser/Stack	0h	30-Oct-26 08:00		4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1100	CTG4 Set GE Exhaust Diffuser Steel	16h	30-Oct-26 08:00	02-Nov-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1170	CTG4 Set GE Exhaust Diffuser/Stack	48h	02-Nov-26 14:00	09-Nov-26 12:00	20h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1110	CTG4 Set Inlet Plenum Support Steel	64h	02-Nov-26 14:00	11-Nov-26 08:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1120	CTG4 Set GE Exhaust Duct Lower Half	8h	09-Nov-26 12:00	10-Nov-26 10:00	60h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1130	CTG4 Support Legs Drop Check	40h	10-Nov-26 10:00	16-Nov-26 10:00	108h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1180	CTG4 Set Inlet Plenum Lower Half	16h	11-Nov-26 08:00	12-Nov-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1190	CTG4 Prep & Install Load Coupling to Turbine	32h	12-Nov-26 14:00	17-Nov-26 16:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1140	CTG4 Set Accessory Module	8h	16-Nov-26 10:00	17-Nov-26 08:00	108h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1210	CTG4 Set GE Exhaust Duct Upper Half	8h	17-Nov-26 16:00	18-Nov-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1160	CTG4 Align Accessory Module	16h	17-Nov-26 16:00	19-Nov-26 12:00	108h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1220	CTG4 Filter House – External Scaffolding for Bolting & Caulking -Install	8h	18-Nov-26 14:00	19-Nov-26 12:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1230	CTG4 Filter House – Internal Scaffolding for Detailing & cleaning – Install	8h	19-Nov-26 12:00	20-Nov-26 10:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1240	CTG4 Filter House – Inlet Duct Filter House to CT – Install	8h	20-Nov-26 10:00	23-Nov-26 08:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1260	CTG4 Rough Set Collector Cab & Roof	40h	23-Nov-26 08:00	30-Nov-26 08:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1250	CTG4 Weld Joint Between Exhaust Diffuser & Turbine	80h	23-Nov-26 08:00	04-Dec-26 08:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1280	CTG4 Filter House – External Scaffolding for Bolting & Caulking – Remove	8h	30-Nov-26 08:00	30-Nov-26 16:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1270	CTG4 Bolt up Upper & Lower Half of Exhaust Duct	64h	30-Nov-26 08:00	08-Dec-26 12:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1290	CTG4 Filter House – Internal Scaffolding for detailing & Cleaning – Remove	8h	30-Nov-26 16:00	01-Dec-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1300	CTG4 Filter House – Inlet Duct Filter House to CT- Remove	8h	01-Dec-26 14:00	02-Dec-26 12:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1310	CTG4 Rough Set Turning Gear	24h	02-Dec-26 12:00	04-Dec-26 16:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1320	CTG4 Install Accessory Module Exhaust Fans	16h	04-Dec-26 16:00	08-Dec-26 12:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1330	CTG4 Set water Mist Skid	8h	08-Dec-26 12:00	09-Dec-26 10:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1350	CTG4 Set Inlet Plenum Upper Half	16h	09-Dec-26 10:00	10-Dec-26 16:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1340	CTG4 Install Transformers/Reactors	80h	09-Dec-26 10:00	21-Dec-26 10:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1360	CTG4 Set Fuel Gas Scrubber	8h	10-Dec-26 16:00	11-Dec-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1370	CTG4 Set Fuel Gas Scrubber Drain Tank	8h	10-Dec-26 16:00	11-Dec-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1380	CTG4 Set CTG1 Stair Tower & Fill in Steel C1D	24h	11-Dec-26 14:00	16-Dec-26 08:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1390	CTG4 Set/Install Fuel Gas Electric Start-up Heater	16h	16-Dec-26 08:00	17-Dec-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1410	CTG4 Install Load Compartment	40h	17-Dec-26 14:00	23-Dec-26 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1400	CTG4 Seal weld outside exhaust Diffuser	160h	17-Dec-26 14:00	13-Jan-27 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1430	CTG4 Detail CTG1 Building Stair Tower C1D	56h	23-Dec-26 14:00	05-Jan-27 10:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1420	CTG4 Install Lower Half Turbine Enclosure	80h	23-Dec-26 14:00	07-Jan-27 14:00	4h	#04 - 5 x 10 hrs/day (w										
PLU4-CG4-MBS-1450	CTG4 Install Inlet Duct – Silencer to Transition	8h	05-Jan-27 10:00	06-Jan-27 08:00	4h	#04 - 5 x 10 hrs/day (w										

█ Remaining Level of Effort
 █ Actual Work
 ◆ Milestone
█ Actual Level of Effort
 █ Remaining Work
█ Primary Baseline
 █ Critical Remaining Work



