

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric)
Company, d/b/a Ameren Missouri, for Permission and)
Approval and Certificate of Public Convenience and) File No. EA-2024-0237
Necessity Authorizing it to Construct a Simple Cycle)
Natural Gas Generation Facility.)

**SUBMISSION OF QUARTERLY REPORT
UNDER ¶ 5.d OF STIPULATION AND AGREEMENT**

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 5.d of the October 1, 2024, Stipulation and Agreement filed in this case and approved by the Commission, hereby submits its Quarterly Progress Report for the 4th quarter of 2025, as follows:

Pile Driving and Foundation work was completed and foundation work continued for Unit 1 through Unit 4 areas. The large tank foundations were completed, and the tank construction began in December. Electrical underground conduit duct banks began, and the storm sewer system made significant progress. (See Exhibit A, Construction Schedule, attached). See attached update Exhibit B for the current status of permitting efforts. See below for specific activities completed and plans/specifications received in Q4 2025:

December 2025

- EPC began CTG Unit 1 Foundation Concrete pour (Poured 1st mass application concrete)
- EPC began CTG Unit 2 rebar and electrical and piping rough-ins
- EPC completed pile installation for remaining miscellaneous CTG Unit 2 equipment
- EPC completed pile installation for remaining miscellaneous CTG Unit 3 equipment
- EPC began pile installation for remaining miscellaneous CTG Unit 4 equipment
- EPC continued on electrical conduit duct bank installations
- EPC continued with storm sewer system installations at 40%
- Tank contractor mobilized and began construction on Fuel Oil Tank B and Demineralized Water Tank

- GE Vernova is in progress manufacturing the generators for all four (4) CTG units and is anticipating the CTs to begin manufacturing in early January.

November 2025

- EPC began CTG Unit 1 rebar and electrical and piping rough-ins
- EPC completed pile installation for all of CTG Unit 1 equipment
- EPC began pile installation for remaining miscellaneous CTG Unit 2 equipment
- EPC continued with storm sewer system installations at 25%
- EPC completed the demineralized water tank foundation
- EPC began grounding installations at various structures
- GE Vernova equipment is at 13% manufacturing, and began shipping minor and miscellaneous equipment

October 2025

- EPC substantially completed earthwork and grading
- EPC completed began pile installations at CTG Unit 4
- EPC began electrical conduit duct banks for CTG 1
- EPC completed foundations for Fuel Oil Tank A and Fuel Oil Tank B
- EPC began HDPE pipe welding/fusing for storm sewer piping
- GE Vernova equipment is at 11% manufacturing

Respectfully Submitted,

/s/ James B. Lowery

James B. Lowery, Mo. Bar #40503
 JBL LAW, LLC
 9020 S. Barry Rd.
 Columbia, MO 65201
 Telephone: 573-476-0050
 E-Mail: lowery@jbllawllc.com

Wendy K. Tatro, Mo Bar #60261
 Director and Assistant General Counsel
 Ameren Missouri
 1901 Chouteau Avenue
 St. Louis, MO 63103
 Telephone: (314) 861-1705
 Facsimile: (314) 554-4014
 E-Mail: AmerenMOService@ameren.com

**ATTORNEYS FOR UNION
 ELECTRIC COMPANY d/b/a
 AMEREN MISSOURI**

CERTIFICATE OF SERVICE

The undersigned certifies that true and correct copies of the foregoing was served on counsel for all parties of record via electronic mail (e-mail) on this 15th day of January, 2026.

/s/ James B. Lowery