

[illegible]

#	Activ ID	Activity Name	Dur	Start	Finish	2026												2027												2028											
						Jan -3	Feb -2	Mar -1	Apr 1	May 2	Jun 3	Jul 4	Aug 5	Sep 6	Oct 7	Nov 8	Dec 9	Jan 10	Feb 11	Mar 12	Apr 13	May 14	Jun 15	Jul 16	Aug 17	Sep 18	Oct 19	Nov 20	Dec 21	Jan 22	Feb 23	Mar 24	Apr 25	May 26	Jun 27	Jul 28	Aug 29	Sep 30			
327		ERECTION / ELECTRICAL WORK	113	01-Dec-26	10-Jun-27																																				
328		MOBILIZE SUBSTATION INSTALLATION CREW	5	01-Dec-26	07-Dec-26																																				
329		SUBSTATION - INSTALL GROUNDING	15	01-Dec-26	21-Dec-26																																				
330		SUBSTATION - INSTALL CONDUIT	25	26-Jan-27	19-Mar-27																																				
331		SUBSTATION - INSTALL CIRCUIT BREAKER CONDUIT	15	22-Mar-27	09-Apr-27																																				
332		SUBSTATION - SET STEEL STATIC MAST STRUCT - TAPERED TUBE	25	06-May-27	10-Jun-27																																				
333		SUBSTATION - SET STEEL STRUCT - BOX TUBING	25	06-May-27	10-Jun-27																																				
334		EQUIP INSTALL	65	03-Jun-27	02-Sep-27																																				
335		SUBSTATION - INSTALL MV CIRCUIT BREAKERS	6	03-Jun-27	10-Jun-27																																				
336		SUBSTATION - INSTALL BUS & CONNECTORS	15	11-Jun-27	01-Jul-27																																				
337		SUBSTATION - INSTALL CONTROL ENCLOSURE	15	28-Jun-27	19-Jul-27																																				
338		SUBSTATION - INSTALL DISCONNECT SWITCH	10	19-Jul-27	30-Jul-27																																				
339		SUBSTATION - GROUND COVER	4	20-Jul-27	23-Jul-27																																				
340		SUBSTATION - INSTALL YARD LIGHTING / ABG CONDUIT / EHS WIRE	6	20-Jul-27	27-Jul-27																																				
341		SUBSTATION - INSTALL PT'S & SURGE ARRESTORS	6	20-Jul-27	27-Jul-27																																				
342		SUBSTATION - INSTALL RELAY PANELS	10	20-Jul-27	02-Aug-27																																				
343		SUBSTATION - INSTALL INSTRUMENT XFMR'S	10	20-Jul-27	02-Aug-27																																				
344		SUBSTATION - INSTALL INSULATORS	7	28-Jul-27	05-Aug-27																																				
345		SUBSTATION - INSTALL TRANSFER SWITCH	3	03-Aug-27	05-Aug-27																																				
346		SUBSTATION - INSTALL CCVT	10	06-Aug-27	19-Aug-27																																				
347		SUBSTATION - INSTALL CTS	3	20-Aug-27	24-Aug-27																																				
348		SUBSTATION - INSTALL STATION SERVICE XFRMR / ABG CONDUIT	10	20-Aug-27	02-Sep-27																																				
349		SUBSTATION - INSTALL FILTER REACTORS	3	24-Aug-27	26-Aug-27																																				
350		SUBSTATION - INSTALL CAP BANK	8	24-Aug-27	02-Sep-27																																				
351		O&M BUILDING	48	06-Nov-26	01-Feb-27																																				
352		UG ELEC ROUGH-IN - O&M BLDG	10	06-Nov-26	19-Nov-26																																				
353		STRUCT PAD - O&M BLDG	5	20-Nov-26	30-Nov-26																																				
354		BLDG ERECT - O&M BLDG	5	01-Dec-26	07-Dec-26																																				
355		INTERIOR BUILDOUT - O&M BLDG	10	08-Dec-26	21-Dec-26																																				
356		BLDG / COMMUNICATION LOOP - O&M BLDG	20	08-Dec-26	12-Jan-27																																				
357		COMMUNICATION BUILDOUT - O&M BLDG	10	22-Dec-26	12-Jan-27																																				
358		QA/ QC - O&M BLDG	3	13-Jan-27	19-Jan-27																																				
359	CERTIFICATE OF OCCUPANCY - O&M BLDG	5	20-Jan-27	01-Feb-27																																					
360	SUBSTATION COMPLETION - GSU I	109	20-May-27	22-Oct-27																																					
361	SET / TIE-IN HV CIRC BREAKER	15	20-May-27	10-Jun-27																																					
362	SUBSTATION - INSTALL HV CIRCUIT BREAKERS - GSU I	15	20-May-27	10-Jun-27																																					
363	SET / TIE-IN MPT	51	30-Jul-27	11-Oct-27																																					
364	SUBSTATION - OWNER SET/ ASSEMBLE/ OIL FILL / TEST - MAIN POWER TRANSFORMER - GSU I	44	30-Jul-27	30-Sep-27																																					
365	SUBSTATION - TERM - MAIN POWER TRANSFORMER - GSU I	2	01-Oct-27	04-Oct-27																																					
366	SUBSTATION - CONTROLS FINAL TERMS & CHECK-OUT - GSU I	5	05-Oct-27	11-Oct-27																																					
367	TESTING & SUBST COMPLETION (GSU I)	9	12-Oct-27	22-Oct-27																																					
368	SUBSTATION - UTILITY SIGN-OFF	2	12-Oct-27	13-Oct-27																																					
369	SUBSTATION - MECH COMPLETION	2	14-Oct-27	15-Oct-27																																					
370	*MILESTONE: SUBSTATION - GSU I BACKFEED (READY FOR SYNC)	0		15-Oct-27																																					
371	SUBSTATION - MPT SOAK / BACKFEED	2	18-Oct-27	19-Oct-27																																					
372	SUBSTATION - SUBMIT FOR COMPLETION	3	20-Oct-27	22-Oct-27																																					
373	*MILESTONE: SUBSTATION COMPLETION - GSU I	0		22-Oct-27																																					
374	SUBSTATION COMPLETION - GSU II	172	11-Jun-27	15-Feb-28																																					
375	SET / TIE-IN HV CIRC BREAKER	15	11-Jun-27	01-Jul-27																																					
376	SUBSTATION - INSTALL HV CIRCUIT BREAKERS - GSU II	15	11-Jun-27	01-Jul-27																																					
377	SET / TIE-IN MPT	44	30-Nov-27	01-Feb-28																																					
378	SUBSTATION - OWNER SET/ ASSEMBLE/ OIL FILL / TEST - MAIN POWER TRANSFORMER - GSU II	39	30-Nov-27	25-Jan-28																																					
379	SUBSTATION - TERM - MAIN POWER TRANSFORMER - GSU II	2	26-Jan-28	27-Jan-28																																					
380	SUBSTATION - CONTROLS FINAL TERMS & CHECK-OUT - GSU II	5	26-Jan-28	01-Feb-28																																					
381	TESTING & SUBST COMPLETION (GSU II)	10	02-Feb-28	15-Feb-28																																					
382	SUBSTATION - UTILITY SIGN-OFF	1	02-Feb-28	02-Feb-28																																					

Run Date - 11-Jun-26

Data Date - 15-Jun-26

Remaining Level of Effort

Actual Level of Effort

Actual Work

Remaining ...

Critical Rema...

Milestone

260016MSTR

Ameren - Big Hollow BESS - Festus MO - 400MW 4hr - Detail For Dist. - REV 11-Jun-26

McCarthy Building Companies

7 of 14

Exhibit D

[illegible]

