

**BEFORE THE PUBLIC SERVICE COMMISSION
OF THE STATE OF MISSOURI**

In the Matter of Evergy Missouri West, Inc. d/b/a)
Evergy Missouri West's Infrastructure Standards) Case No. EO-2022-_____
Compliance Plan Pursuant to 20 CSR 4240-23.020)

NOTICE OF COMPLIANCE FILING

Pursuant to 20 CSR 4240-23.020(3)(C) Evergy Missouri West, Inc. d/b/a Evergy Missouri West ("Evergy Missouri West") hereby submits to the Missouri Public Service Commission Evergy Missouri Metro's annual infrastructure compliance report.

Respectfully submitted,

/s/ Roger W. Steiner

Roger W. Steiner, MBN 39586
Phone: (816) 556-2314
E-mail: roger.steiner@evergy.com
Evergy, Inc.
1200 Main – 16th Floor
Kansas City, Missouri 64105
Fax: (816) 556-2787

Attorneys for Evergy Missouri West

CERTIFICATE OF SERVICE

I do hereby certify that a true and correct copy of the foregoing *Notice of Compliance Filing* was served via e-mail on this 1st day of July 2021 upon:

Missouri Public Service Commission
P.O. Box 360
200 Madison Street, Suite 800
Jefferson City, MO 65102
Email: staffcounsel@psc.mo.gov

Office of the Public Counsel
P.O. Box 2230
200 Madison Street, Suite 650
Jefferson City, MO 65102
Email: opcservice@opc.mo.gov

/s/ Roger W. Steiner

Roger W. Steiner

**Evergy Missouri Metro
2020 Annual Infrastructure Compliance Report
Pursuant to 20 CSR 4240-23.020**

**Evergy Missouri West
2020 Annual Infrastructure Compliance Report
Pursuant to 20 CSR 4240-23.020**

Infrastructure Inspection and Maintenance Program

July 1, 2021

Table of Contents

Introduction	1
Distribution System Summary.....	1
Evergy Missouri Metro Area Inspections.....	2
Table 1: Evergy Missouri Metro Inspection Corrective Action Inspections.....	2
Evergy Missouri West Area Inspections.....	3
Table 2: Evergy Missouri West Inspection Corrective Action Inspections.....	3
Table 3: Combined Distribution Equipment Rating Summary	4
Distribution Corrective Action Summary	4
Table 4: Combined Distribution Corrective Action Summary	4
Transmission System Summary	5
Table 5: Evergy Missouri Metro Transmission Facility Inspection Summary.....	5
Table 6: Evergy Missouri West Transmission Facility Inspection Summary.....	6
Table 7: Evergy Missouri Metro Transmission Equipment Condition Rating Summary	6
Table 8: Evergy Missouri West Transmission Equipment Condition Rating Summary	6
Table 9: Evergy Missouri Metro Transmission Corrective Action (CA) Summary ...	7
Table 10: Evergy Missouri West Transmission Corrective Action (CA) Summary ...	7

Introduction

Evergy Missouri Metro and Evergy Missouri West (collectively, “Companies”), submit their 2020 Annual Infrastructure Compliance Reports as required under the State of Missouri’s *Electrical Corporation Infrastructure Standards*, 20 CSR 4240-23.020 (“MoIR”). This report covers the period January 1, 2020, through December 31, 2020, incorporating by reference Evergy’s infrastructure compliance plans filed July 1, 2008.

Distribution System Summary

Evergy is aligned with the Overhead and Underground Infrastructure Inspection schedule set forth in the MoIR. Immediate corrective action is taken when conditions are identified as critical to safety and/or service reliability. Whenever possible, corrective work on non-critical conditions is bundled with future reliability work targeting underperforming feeders and laterals.

In 2020, Intrusive Wood Pole, Overhead Circuit Structure Patrol, Detail & Patrol of Underground Structure and Equipment, and Detail & Patrol of Pad-mounted Equipment were scheduled in Evergy’s territories. Inspections are on schedule to be completed by the end of the cycle.

Evergy Missouri Metro Area Inspections

Intrusive Wood Pole, Overhead Circuit Structure Patrol, Detail & Patrol of Underground Structure and Equipment, and Detail & Patrol of Pad-mounted Equipment were scheduled for Evergy Missouri Metro's service area in 2020.

Evergy Missouri Metro is currently on schedule for all inspection types with the first 12-year cycle spanning from 2009-2020. The current schedule for inspections is as follows:

- 1) Overhead Patrols (Cycle 3 Rural 2015-2020) (Cycle 3 Urban 2017-2020)
- 2) Pad-mount Patrols (Cycle 3, 2019-2022)
- 3) Manhole Patrols (Cycle 4, 2019-2022)
- 4) Pad-mount Detailed (Cycle 2, 2015-2022)
- 5) Manhole Detailed (Cycle 2, 2015-2022)
- 6) Overhead Detailed and Wood Pole Intrusive (Cycle 1, 2009-2020)

Table 1: Evergy Missouri Metro Inspection Corrective Action Inspections							
Distribution				Completed Through December 2020			
System Class	Inspection Type	Facility Type	Units	Inspections Scheduled (Annual Plan)	Inspections Completed	Inspections Completed Prior to 2020 (Ahead of Cycle Plan)	Inspections Pending Outside of Plan
Distribution	Patrol	Overhead Circuits Structures & Equipment ¹	Structures	20,792	20,792	0	0
		Pad-mounted Equipment	Equipment Locations	10,322	10,322	0	0
		Underground Structures and Equipment	Structure Locations	532	532	0	0
	Detail	Overhead Circuits Structures & Equipment	Structures	44,562	44,562	0	0
		Pad-mounted Equipment	Equipment Locations	10,322	10,322	0	0
		Underground Structures and Equipment	Structure Locations	534	534	0	0
	Intrusive	Wood Poles	Poles	44,562	44,562	0	0

¹ Inclusive of conductors, transformers, reclosers, regulators, capacitors, switching/protective devices as required under the MoIR.

Evergy Missouri West Area Inspections

Intrusive Wood Pole, Overhead Circuit Structure Patrol, and Detail & Patrol of Pad-mounted Equipment were scheduled for Evergy Missouri West service area in 2020.

Evergy Missouri West is currently on schedule for all inspection types with the first 12-year cycle spanning from 2009-2020. The current schedule for inspections is as follows:

- 1) Overhead Patrols (Cycle 2 Rural 2015-2020) (Cycle 3 Urban 2017-2020)
- 2) Pad-mount Patrols (Cycle 4, 2019-2022)
- 3) Manhole Patrols (Cycle 4, 2019-2022)
- 4) Pad-mount Detailed (Cycle 2, 2015-2022)
- 5) Manhole Detailed (Cycle 2, 2015-2022)
- 6) Overhead Detailed and Wood Pole Intrusive (Cycle 1, 2009-2020)

Table 2: Evergy Missouri West Inspection Corrective Action Inspections							
Distribution				Completed Through December 2020			
System Class	Inspection Type	Facility Type	Units	Inspections Scheduled (Annual Plan)	Inspections Completed	Inspections Completed Prior to 2020 (Ahead of Cycle Plan)	Inspections Pending Outside of Plan
Distribution	Patrol	Overhead Circuits, Structures, Equipment and Street Lights ²	Structures	44,862	44,862	0	0
		Pad-Mounted Equipment	Pads	13,074	13,074	0	0
		Underground Structures and Equipment	Structures	0	0	0	0
	Detailed	Overhead Structures, Circuits, Equipment and Street Lights	Structures	20,575	20,575	0	0
		Pad-mount Equipment	Pads	13,074	13,074	0	0
		Underground Structures and Equipment	Structures	0	0	0	0
	Intrusive	Wood Poles	Poles	20,575	20,575	0	0

² Inclusive of conductors, transformers, reclosers, regulators, capacitors, switching/protective devices as required under the MoIR.

Distribution Equipment Rating Summary

Table 3: Combined Distribution Equipment Rating Summary						
System Class	Inspection Type	Facility Type	Units	Immediate Repair or Next Day	Bundled for Future Work	Corrective Action Not Required
Distribution	Detail	Overhead Circuits Structures & Equipment	Structures	8 (0.06%)	12,903 (97.26%)	356 (2.68%)
		Pad-mounted Equipment	Equipment Locations	1,949 (17.69%)	8,553 (77.63%)	516 (4.68 %)
		Underground Structures and Equipment	Structure Locations	26 (4.88%)	251 (47.18%)	257 (47.94%)
	Intrusive	Wood Poles	Poles	224 (21.13%)	836 (78.87%)	0 (0%)

Distribution Corrective Action Summary

The number of corrective actions completed as the result of facility inspection concerns or in conjunction with Worst Performing Circuit and Lateral Improvement jobs are included in Table 4. Corrective efforts include infrared inspections of splices, ultrasound detection of insulators, ground wire repairs, varmint guards, riser conduit repairs, arrester replacements, critical pole and cross arm replacements, repair/replace transformers, and reinforce or replace wood poles, etc.

Table 4: Combined Distribution Corrective Action Summary							
System Class	Inspection Type	Facility Type	Component	CA Scheduled in 2020	CA Completed in 2020	CA Planned in 2021	CA Planned after 2021
Distribution	Patrol and Detailed Patrol	Overhead Circuits Structures & Equipment, Street Lights	Structures	5,000	5,288	5,000	4,500
		Pad-mounted Equipment	Pads	500	2,944	1000	500
		Underground Structures and Equipment	Structures	60	96 ³	80	60
	Intrusive	Wood Poles	Poles	900	652	900	900

³ Structural Integrity work takes up to 2-years to schedule and complete due to the complexity of the remediation necessary. Includes splice fixes, structural replacements, and secondary network manhole remediations jobs.

Transmission System Summary

All Evergy Missouri transmission lines are inspected annually by aerial and/or ground patrol, as was the case in the spring of 2020. This schedule is more rigorous than that required under the MoIR. There were 116 combined corrective actions, based on aerial and ground patrols, completed in 2020. There are 34 combined corrective actions scheduled for 2021 completion.

Detailed and intrusive inspections were completed on transmission lines in both Evergy service areas in 2020. A total of 1,550 poles were inspected in the combined service areas, of which, 11 were found in need of corrective action. There were 47 combined corrective actions, based on detailed and intrusive inspections, completed in 2020. There are 11 poles scheduled for completion in 2021.

Table 5: Evergy Missouri Metro Transmission Facility Inspection Summary							
Evergy Missouri Metro Transmission				Completed Through December 2020			
System Class	Inspection Type	Facility Type	Units	Inspections Planned for 2020	Inspections Completed During 2020	Inspections Completed Prior to 2020 (Ahead of Plan)	Inspections Pending in 2020 Outside of Plan
Transmission	Aerial and Ground Patrol	Overhead Circuits Structures & Equipment	Structures	7,214	7,214	0	0
		Underground Structures and Equipment	Structures	22	22	0	0
	Detail and Intrusive	Wood/Steel Poles	Poles	997	997	0	0

Table 6: Evergy Missouri West Transmission Facility Inspection Summary							
Evergy Missouri West Transmission				Completed Through December 2020			
System Class	Inspection Type	Facility Type	Units	Inspections Planned for 2020	Inspections Completed During 2020	Inspections Completed Prior to 2020 (Ahead of Plan)	Inspections Pending in 2020 Outside of Plan
Transmission	Aerial and Ground Patrol	Overhead Circuits Structures & Equipment	Structures	14,833	14,833	0	0
		Underground Structures and Equipment	Structures	1	1	0	0
	Detail and Intrusive	Wood/Steel Poles	Poles	553	553	0	0

Table 7: Evergy Missouri Metro Transmission Equipment Condition Rating Summary						
System Class	Inspection Type	Facility Type	Component	Repairs Completed Within 12-Months	Schedule for Repair Within 12 to 36 Months	Corrective Action Not Required
Transmission	Aerial and Ground Patrol	Overhead	Poles, Switches	14 (0.19%)	22 (0.30%)	7,178 (99.50%)
		Underground Structures	Manholes	0 (0.00%)	0 (0.00%)	22 (100.00%)
	Detail and Intrusive	Poles and Structures - Wood/Steel	Poles	1 (0.10%)	3 (0.30%)	993 (99.70%)

Table 8: Evergy Missouri West Transmission Equipment Condition Rating Summary						
System Class	Inspection Type	Facility Type	Component	Repairs Completed Within 12-Months	Schedule for Repair Within 12 to 36 Months	Corrective Action Not Required
Transmission	Aerial and Ground Patrol	Overhead	Poles, Switches.	20 (0.13%)	36 (0.24%)	14,777 (99.62%)
		Underground Structures	Manholes.	0 (0.00%)	0 (0.00%)	1 (100%)
	Detail and Intrusive	Poles and Structures - Wood/Steel	Poles	0 (0.00%)	7 (1.27%)	546 (98.73%)


Table 9: Evergy Missouri Metro Transmission Corrective Action (CA) Summary							
System Class	Inspection Type	Facility Type	Component	CA Planned in 2020	CA Completed in 2020	CA Planned in 2021	CA Planned after 2021
Transmission	Aerial and Ground Patrol	Overhead Structures & Equipment	Poles, Switches	18	18	14	11
	Aerial and Ground Patrol	Underground Structures and Equipment	Manhole	0	0	0	0
	Detail and Intrusive	Poles and Structures - Wood/Steel	Poles	22	40	4	7

Table 10: Evergy Missouri West Transmission Corrective Action (CA) Summary							
System Class	Inspection Type	Facility Type	Component	CA Planned in 2020	CA Completed in 2020	CA Planned in 2021	CA Planned after 2021
Transmission	Aerial and Ground Patrol	Overhead Structures & Equipment	Poles, Switches	44	98	20	18
	Aerial and Ground Patrol	Underground Structures and Equipment	Manhole	0	0	0	0
	Detail and Intrusive	Poles and Structures - Wood/Steel	Poles	10	7	7	12

VERIFICATION

STATE OF MISSOURI)
) ss.
COUNTY OF JACKSON)

I, Kevin Noblet, being duly affirmed according to law, depose and hereby state that I am authorized to make this affidavit on behalf of Evergy Missouri Metro and Evergy Missouri West, as Vice President, and that the facts above set forth are true and correct to the best of my knowledge, information and belief.



Kevin Noblet
Evergy, INC.

Subscribed and affirmed before me this 1st day of July 2021.



NOTARY PUBLIC

My Commission Expires:

4/26/2025

