

**BEFORE THE PUBLIC SERVICE COMMISSION  
OF THE STATE OF MISSOURI**

In the Matter of Staff's Investigation of Matters                     )  
Concerning the Rush Island Energy Center                         )     File No. EO-2022-0215  
Belonging to Union Electric Company d/b/a                        )  
Ameren Missouri.

**AMEREN MISSOURI MONTHLY REPORT**

**COMES NOW** Union Electric Company, d/b/a Ameren Missouri ("Ameren Missouri" or the "Company"), and provides its monthly report on the Rush Island Energy Center ("Rush Island"), as follows:

1.       On February 15, 2022, the Missouri Public Service Commission ("MPSC") issued an order in this docket requiring Ameren Missouri to file monthly reports on the status of the proceedings at the federal court as well as the status of its planning for the retirement of Rush Island. These reports are due on the 15<sup>th</sup> of each month.

**United States District Court for the Eastern District of Missouri Update**

2.       As Ameren Missouri previously reported, the District Court has ordered the parties to confer and propose, if possible, an Agreed to Stipulated Order regarding interim operations. The parties have narrowed the areas of disagreement and continue to engage in ongoing discussions. No agreement has yet been reached. A status hearing with the judge was held on November 15, 2022. After hearing status reports, the judge scheduled the next status conference for January 11, 2024.

**Federal Energy Regulatory Commission Proceedings**

3.       The Midcontinent Independent System Operator ("MISO") and Ameren Missouri have entered into a System Support Resources ("SSR") agreement, which was approved on October 24, 2022, effective September 1, 2022. A MISO operating guide details the specific triggers and conditions that will be and have been used for Rush Island's operations starting

September 1, 2022. MISO continues to narrow the triggers for commitment, as a revision to the operating guide was published on September 21, 2022.

### **Rush Island Energy Center Retirement Planning Update**

4. **Transmission Planning** – As previously reported, the projects that must be completed before Rush Island can be retired are as follows:

- Replacement of an existing transformer with a larger transformer at Ameren Missouri's Wildwood substation.
- Installation of a capacitor bank at Ameren Missouri's Overton Substation, and
- Installation of four Static Compensators (STATCOM) in and around the St. Louis region.

5. Also as reported previously, there are certain other projects to be completed to meet Ameren Missouri's local transmission planning criteria with the retirement of Rush Island, but the Rush Island retirement will be independent of these projects going into service:

- Reconductoring 50 miles of conductor on the 345 kV Coffeen to Roxford transmission line,
- Retap of the current transformers as well as installation of new metering equipment at the 138kV Hannibal West substation,
- Raising two structures on the 138kV Neoga-Effingham Northwest transmission line and installing new shunts on the entire line, and
- Constructing a new 138kV transmission line from Beehive to Dupo Ferry and expanding the capacity of the existing Ameren Illinois Dupo Ferry and to Beehive substations to accommodate the new line.

6. Progress on the required projects (listed in paragraph 5 above) is described below.

- Installation of a larger transformer at Ameren Missouri's Wildwood substation - The preliminary layout and project scope have been finalized. The Company issued a scoping PO to Burns and McDonnell and are kicking off detailed design now. The 345/138kV 700MVA transformer that was originally ordered for a project at our Diaz substation has been repurposed and the Company expects this project to go into service by June of 2024.
- Installation of a capacitor bank at Ameren Missouri's Overton Substation - The preliminary layout for the expansion of the Overton 161kV yard has been completed. The capacitor bank is currently out for bid and the detailed design work will be starting soon. This project is expected to be in service by the end of 2023.

- Installation of four STATCOMS in and around the St. Louis region - Three STATCOMs are scheduled to be in-service by May 1, 2024. It is anticipated that these projects will be the last to go into service prior to Rush Island's retirement.
- Ameren Missouri has asked for all projects to be approved under MISO's expedited Project review process.

7. **Operational Planning** – Ameren Missouri started operating under the MISO SSR agreement and associated Operating Guide on September 1, 2022. Since the agreement began, Rush Island Unit 1 was committed for SSR reliability purposes on three occasions. Rush Island Unit 2 has yet to receive a commitment. Based on the agreement and the operating guide, we anticipate that the units will only run in the summer and winter. We have reduced our O&M and capital budgets for 2023-2025 to reflect that change and are working with the unions to reach an agreement on reducing the manpower for maintenance at the plant beginning on March 1, 2023.

8. As Ameren Missouri has reported previously, the Company continues to work on multiple operational issues that will have to be addressed both during the transition and after retirement of the plant, including creating staffing plans, appropriately adjusting operations and maintenance expenditures and capital investment to reflect retirement of the plant, inspecting remaining inventory to see what is usable elsewhere, and making plans to leave equipment at the plant in safe condition (draining oil, water, etc.), to name a few. Ameren Missouri started with the shutdown plans it developed for the Meramec Energy Center and is modifying them for Rush Island. The Company has made progress on this work, but the final structure of these plans depends upon knowing the new Rush Island retirement date and on how the facility will operate until retirement, which the Company cannot know until it receives a modified order from the District Court.

**WHEREFORE**, Ameren Missouri requests the Missouri Public Service Commission accept this filing as compliant with the order to file monthly status reports.

Respectfully submitted,

*/s/ Wendy K. Tatro*

**Wendy K. Tatro**, Bar #60261  
Director and Assistant General Counsel  
Ameren Missouri  
P.O. Box 66149 (MC 1310)  
1901 Chouteau Avenue  
St. Louis, MO 63166-6149  
(T) 314-554-3484  
(F) 314-554-4014  
[AmerenMOService@ameren.com](mailto:AmerenMOService@ameren.com)

*/s/ James B. Lowery*

James B. Lowery, MO Bar #40503  
JBL Law, LLC  
3406 Whitney Ct.  
Columbia, MO 65203  
Telephone: (573) 476-0050  
[lowery@jbllawllc.com](mailto:lowery@jbllawllc.com)

**Attorneys for Union Electric Company  
d/b/a Ameren Missouri**

**CERTIFICATE OF SERVICE**

The undersigned hereby certifies that the foregoing was served on the Missouri Public Service Commission Staff and the Office of the Public Counsel via electronic mail (e-mail) or via regular mail on this 15<sup>th</sup> day of November 2022.

*/s/ Wendy K. Tatro*  
Wendy K. Tatro