

**BEFORE THE PUBLIC SERVICE COMMISSION  
OF THE STATE OF MISSOURI**

In the Matter of the Application of Union Electric                    )  
Company, d/b/a Ameren Missouri, for Permission and                )  
Approval and Certificate of Public Convenience and                )  
Necessity Authorizing it to Construct a Simple Cycle             )  
Natural Gas Generation Facility.   )                File No. EA-2024-0237

**SUBMISSION OF QUARTERLY REPORT**  
**UNDER ¶ 5.d OF STIPULATION AND AGREEMENT**

COMES NOW Union Electric Company d/b/a Ameren Missouri (“Ameren Missouri” or “Company”), and pursuant to ¶ 5.d of the October 1, 2024, Stipulation and Agreement filed in this case and approved by the Commission, hereby submits its Quarterly Progress Report for the 3<sup>rd</sup> quarter of 2025, as follows:

Earthwork and site grading continued while pile driving was completed for Unit 1, Unit 2, and Unit 3 CTG areas only. Unit 1 and Unit 2 and Unit 3 exhaust stack piles were completed. Unit 4 was put on hold while EPC began driving piles for the fuel oil tanks (See Exhibit A, Construction Schedule, attached). See attached update Exhibit B for the current status of permitting efforts. See below for specific activities completed and plans/specifications received in Q3 2025:

**September 2025**

- EPC continued with earthwork and grading
- EPC completed pile installations at CTG Unit 3
- EPC completed pile installations at Exhaust Stack Unit 1, Unit 2, and Unit 3
- EPC completed pile installations at Fuel Oil Tank B
- EPC began HDPE pipe welding/fusing for storm sewer piping
- St. Louis County Land Disturbance permit pending, awaiting final MSD permit. Additional discussions planned with MSD.

**August 2025**

- EPC pile installations at CTG Unit 1 and Unit 2
- EPC began layout for underground conduit installation at CTG Unit 1
- EPC placed CTG Unit 1 mud matt
- EPC began pile installations for CTG Unit 3 and Unit 4
- EPC resubmitted Side Development Plan after comments received from St. Louis County

- EPC received final drawings for medium voltage switchgear

**July 2025**

- EPC completed soil improvements at CTG areas
- EPC submitted Site Development Plan and Land Disturbance permit to St. Louis County
- EPC completed temporary stormwater treatment system installation
- EPC placed orders for iso-phase bus
- EPC received all piles for project

Respectfully Submitted,

*/s/ James B. Lowery*

**James B. Lowery**, Mo. Bar #40503

JBL LAW, LLC

9020 S. Barry Rd. Columbia,

MO 65201

Telephone: 573-476-0050

E-Mail: [lowery@jblawllc.com](mailto:lowery@jblawllc.com)

**Wendy K. Tatro**, Mo Bar #60261 Director and

Assistant General Counsel Ameren Missouri

1901 Chouteau Avenue St.

Louis, MO 63103

Telephone: (314) 861-1705

Facsimile: (314) 554-4014

E-Mail: [AmerenMOService@ameren.com](mailto:AmerenMOService@ameren.com)

**ATTORNEYS FOR UNION ELECTRIC  
COMPANY d/b/a AMEREN MISSOURI**

**CERTIFICATE OF SERVICE**

The undersigned certifies that true and correct copies of the foregoing was served on counsel for all parties of record via electronic mail (e-mail) on this 16th day of October, 2025.

/s/ James B. Lowery