

Order: TGPR 0000518132 Permanent heaters in new warehouse

Permanent heaters in new warehouse
per jmo11 purchase and mount 2 heater in new warehouse.
need to re route the feed to the south 480v recep and add a feed from the 480v breaker panel for the second
need 2 480v 3 phase 30000 watt salamander heaters with mounting bracket
1 60amp 3 phase 480v breaker
conduit and fittings
#6 awg copper wire for feed

Sys.Status: CLSD GMPS JBFI NMAT PRC SETC RCOM

HeaderData Operations Components Costs Partner Objects Additional Data Location Planning Control Enhancement

Person responsible

PlannerGrp: 020 /: 5165 LU Empire Thermal
Mn.wk.ct: THERMAL /: 5165 Empire Thermal Riverton
Person respons.:
Notifctn: 100000930307
Costs: 0.00 USD
PMActType: 615 Inspection
SystCond.:
Address:

Dates

Bsc start: 10/29/2025 09:14 Priority: 3 30 Days
Basic fin.: 12/15/2025 09:14 Revision:

Reference object

Func. Loc.: GN-T-RIVR-BOPL-STRU Structures & Improvements
Equipment: 21027154 Storage Building 150'x80'